

PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

For Office Use Only

(Revised 7-1-15)

Zoning Official _____

Building Official _____

AP# _____

Date Received _____

By _____

Permit # _____

Flood Zone _____

Development Permit _____

Zoning _____

Land Use Plan Map Category _____

Comments _____

FEMA Map# _____

Elevation _____

Finished Floor _____

River _____

In Floodway _____

☐ Recorded Deed or ☒ Property Appraiser PO ☐ Site Plan ☐ EH # _____ ☐ Well letter OR

☒ Existing well ☒ Land Owner Affidavit ☐ Installer Authorization ☐ FW Comp. letter ☒ App Fee Paid *pre*

☐ DOT Approval ☐ Parent Parcel # _____ ☐ STUP-MH _____ ☐ 911 App

☒ Ellisville Water Sys ☐ Assessment *Duval* ☐ Out County ☒ In County ☒ Sub VF Form

Property ID # 27-25-16-01770-141 Subdivision _____ Lot# _____

▪ New Mobile Home _____ Used Mobile Home ☒ MH Size 28x40 Year 2002

▪ Applicant Damarcus Williams Phone # 386 406 3833

▪ Address 427 credo way lake city FL

▪ Name of Property Owner Errol Baker Phone# _____

▪ 911 Address _____

▪ Circle the correct power company - FL Power & Light - Clay Electric

(Circle One) - Suwannee Valley Electric - Duke Energy

▪ Name of Owner of Mobile Home Errol Baker Phone # 386 867 0174

Address 150 IVE derby terrace

▪ Relationship to Property Owner Customer

▪ Current Number of Dwellings on Property 0

▪ Lot Size 27-25-16 Total Acreage 2.5

▪ Do you : Have Existing Drive or Private Drive or need Culvert Permit or Culvert Waiver (Circle one)
(Currently using) (Blue Road Sign) (Putting in a Culvert) (Not existing but do not need a Culvert)

▪ Is this Mobile Home Replacing an Existing Mobile Home NO

▪ Driving Directions to the Property Right on Marion left on Beacon /orris
Right to 441 left on Bough

▪ Name of Licensed Dealer/Installer Damarcus Williams Phone # 386 406 3833

▪ Installers Address 427 credo way lake city FL

▪ License Number 2H1128217 Installation Decal # 72950

Mobile Home Permit Worksheet



Installer: Damarcus Williams License # IHI128217

Address of home being installed _____

Manufacturer 25x40 King Length x width 25x40

NOTE: if home is a single wide fill out one half of the blocking plan
if home is a triple or quad wide sketch in remainder of home
I understand Lateral Arm Systems cannot be used on any home (new or used)
where the sidewall ties exceed 5 ft 4 in.

Installer's initials DL



Application Number: _____

Date: _____

New Home ☐ Used Home ☒

Home installed to the Manufacturer's Installation Manual
Home is installed in accordance with Rule 15-C

Single wide ☐ Wind Zone II ☒ Wind Zone III ☐

Double wide ☐ Installation Decal # 72250

Triple/Quad ☐ Serial # 1N810291A

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	4'	4'	5'	6'	7'	8'
1500 psf	4'6"	6'	6'	7'	8'	8'	8'
2000 psf	6'	8'	8'	8'	8'	8'	8'
2500 psf	7'6"	8'	8'	8'	8'	8'	8'
3000 psf	8'	8'	8'	8'	8'	8'	8'
3500 psf	8'	8'	8'	8'	8'	8'	8'

* interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size 17x5

Perimeter pier pad size _____

Other pier pad sizes (required by the mfg.) _____

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.



List all marriage wall openings greater than 4 foot and their pier pad sizes below.

ANCHORS

Opening _____ Pier pad size 16x16

5 ft

FRAME TIES

within 2' of end of home spaced at 5' 4" oc

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)

Manufacturer _____

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer _____

OTHER TIES

Number 8

Sidewall _____

Longitudinal _____

Marriage wall _____

Shearwall _____

Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psf or check here to declare 1000 lb. soil without testing.

X 1500 X 1000 X 1500

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X 1500 X 1000 X 1500

TORQUE PROBE TEST

The results of the torque probe test is 2500 inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg.

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg.

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

Application Number:

Date:

Site Preparation

Debris and organic material removed xxx Pad Other
Water drainage: Natural Swale

Fastening multi wide units

Floor: Type Fastener: 6d x 3 Length: 6.0 Spacing: 24.0
Walls: Type Fastener: 6d x 3 Length: 6.0 Spacing: 24.0
Roof: Type Fastener: 10d x 3 Length: 6.0 Spacing: 24.0
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Type gasket

Installed:

Between Floors Yes

Between Walls Yes

Bottom of ridgebeam Yes

Weatherproofing

The bottomboard will be repaired and/or taped. Yes Pg.
Siding on units is installed to manufacturer's specifications. Yes
Fireplace chimney installed so as not to allow intrusion of rain water. Yes

Miscellaneous

Skirting to be installed. Yes No
Dryer vent installed outside of skirting. Yes N/A
Range downflow vent installed outside of skirting. Yes N/A
Drain lines supported at 4 foot intervals. Yes
Electrical crossovers protected. Yes
Other:

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature Date

MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

APPLICATION NUMBER _____ CONTRACTOR _____ PHONE _____

THIS FORM MUST BE SUBMITTED PRIOR TO THE ISSUANCE OF A PERMIT

In Columbia County one permit will cover all trades doing work at the permitted site. It is REQUIRED that we have records of the subcontractors who actually did the trade specific work under the permit. Per Florida Statute 440 and Ordinance 89-6, a contractor shall require all subcontractors to provide evidence of workers' compensation or exemption, general liability insurance and a valid Certificate of Competency license in Columbia County.

Any changes, the permitted contractor is responsible for the corrected form being submitted to this office prior to the start of that subcontractor beginning any work. Violations will result in stop work orders and/or fines.

ELECTRICAL	Print Name <u>Errol Baker</u> Signature <u>Errol</u> License #: _____ Phone #: _____ Qualifier Form Attached ☐
MECHANICAL/ A/C _____	Print Name <u>Errol Baker</u> Signature <u>Errol</u> License #: _____ Phone #: _____ Qualifier Form Attached ☐

F. S. 440.103 Building permits; identification of minimum premium policy.--Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in ss. 440.10 and 440.38, and shall be presented each time the employer applies for a building permit.

CODE ENFORCEMENT
PRELIMINARY MOBILE HOME INSPECTION REPORT

DATE RECEIVED _____ BY _____ IS THE M/H ON THE PROPERTY WHERE THE PERMIT WILL BE ISSUED? _____

OWNERS NAME Errol Baker PHONE 386 86 71074 CELL _____

ADDRESS 150 NE Derby terrace

MOBILE HOME PARK _____ SUBDIVISION _____

DRIVING DIRECTIONS TO MOBILE HOME _____

MOBILE HOME INSTALLER Demetrius Williams PHONE 386 406 3833 CELL _____

MOBILE HOME INFORMATION

MAKE King YEAR 2002 SIZE 28 X 40 COLOR _____

SERIAL No. 1V810291A

WIND ZONE II Must be wind zone II or higher NO WIND ZONE I ALLOWED

INSPECTION STANDARDS

INTERIOR:

(P or F) - P= PASS F= FAILED

P SMOKE DETECTOR () OPERATIONAL () MISSING
P FLOORS () SOLID () WEAK () HOLES DAMAGED LOCATION _____
P DOORS () OPERABLE () DAMAGED
P WALLS () SOLID () STRUCTURALLY UNSOUND
P WINDOWS () OPERABLE () INOPERABLE
P PLUMBING FIXTURES () OPERABLE () INOPERABLE () MISSING
P CEILING () SOLID () HOLES () LEAKS APPARENT
P ELECTRICAL (FIXTURES/OUTLETS) () OPERABLE () EXPOSED WIRING () OUTLET COVERS MISSING () LIGHT
FIXTURES MISSING

EXTERIOR:

P WALLS / SIDING () LOOSE SIDING () STRUCTURALLY UNSOUND () NOT WEATHERTIGHT () NEEDS CLEANING
P WINDOWS () CRACKED/ BROKEN GLASS () SCREENS MISSING () WEATHERTIGHT
P ROOF () APPEARS SOLID () DAMAGED

STATUS

APPROVED _____ WITH CONDITIONS: _____

NOT APPROVED _____ NEED RE-INSPECTION FOR FOLLOWING CONDITIONS _____

SIGNATURE [Signature] ID NUMBER IH1128213 DATE _____

Columbia County Property Appraiser

Jeff Hampton

2021 Working Values

updated: 6/10/2021

Parcel: << 27-2S-16-01770-141 (5619) >>

Owner & Property Info

Result: 1 of 1

Owner	BAKER ERROL B MULLINS THAYLA D 463 NW BAUGHN ST LAKE CITY, FL 32055		
Site	306 BAUGHN ST, LAKE CITY		
Description*	LOT 1 BLOCK B COUNTRY LANE ESTATES S/D. 835-453, WD 1397-1158, WD 1404-811,		
Area	5.01 AC	S/T/R	27-2S-16
Use Code**	VACANT (0000)	Tax District	3

*The Description above is not to be used as the Legal Description for this parcel in any legal transaction.
**The Use Code is a FL Dept. of Revenue (DOR) code and is not maintained by the Property Appraiser's office. Please contact your city or county Planning & Zoning office for specific zoning information.

Property & Assessment Values

2020 Certified Values		2021 Working Values	
Mkt Land	\$23,037	Mkt Land	\$40,000
Ag Land	\$0	Ag Land	\$0
Building	\$0	Building	\$0
XFOB	\$0	XFOB	\$0
Just	\$23,037	Just	\$40,000
Class	\$0	Class	\$0
Appraised	\$23,037	Appraised	\$40,000
SOH Cap [?]	\$0	SOH Cap [?]	\$0
Assessed	\$23,037	Assessed	\$40,000
Exempt	\$0	Exempt	\$0
Total Taxable	county:\$23,037 city:\$23,037 other:\$23,037 school:\$23,037	Total Taxable	county:\$40,000 city:\$0 other:\$0 school:\$40,000

Aerial Viewer Pictometry Google Maps

2019 2016 2013 2010 2007 2005 Sales



Sales History

Sale Date	Sale Price	Book/Page	Deed	V/I	Qualification (Codes)	RCode
1/15/2020	\$46,000	1404/0811	WD	V	Q	01
10/11/2019	\$17,000	1397/1158	WD	V	U	37
2/19/1997	\$12,000	0835/0453	WD	V	Q	

Building Characteristics

Bldg Sketch	Description*	Year Blt	Base SF	Actual SF	Bldg Value
NONE					

Extra Features & Out Buildings (Codes)

Code	Desc	Year Blt	Value	Units	Dims
NONE					

Land Breakdown

Code	Desc	Units	Adjustments	Eff Rate	Land Value
0000	VAC RES (MKT)	1.000 LT (5.010 AC)	1.0000/1.0000 1.0000/ /	\$40,000 /LT	\$40,000

Search Result: 1 of 1

MANUFACTURING PLANT

NOBILITY HOMES
PO BOX 779
BELLEVIEW, FL 34421

COMPLIANCE CERTIFICATE

9- 26-01

FLA 713282-FLA

Date of Manufacture

HUD Label Number

N8-10291AB

36C2H(2)

Manufacturer's Serial Number and Model Unit Designation

HILBORN, WERNER, CARTER & ASSOC


Design approval by (D.A.P.I.A.)

This manufactured home is designed to comply with the Federal Manufactured Home Construction and Safety Standards in force at the time of manufacture.

STRUCTURAL DESIGN BASIS CERTIFICATE

ROOF LOAD ZONES

☐ North 40 PSF ☒ South 20 PSF
☐ Middle 30 PSF



WIND ZONES

☐ Zone I 15 PSF Horizontal & 9 PSF Uplift
☒ Zone II 100 mph
☐ Zone III 110 mph
☐ Exposure D



NOTE: See Section 3280.305(c)(2) for areas included in each Wind Zone.

This home has ☐ has not ☒ (checked by manufacturer) been equipped with storm shutters or other protective covering for windows and exterior door openings. For homes designed to be located in Wind Zones II and III, which have not been provided with shutters or equivalent covering devices, it is strongly recommended that the home be made ready to be equipped with these devices in accordance with the method recommended in the manufacturer's printed instructions.

This home has ☐ has not ☒ been designed for the higher wind pressures and anchoring provisions required for oceanfront areas. It should not be located within 1500' of the coastline in Wind Zones II and III, unless the home and its anchoring and foundation system have been designed for the increased requirements specified for Exposure D. ANSISOURCE 7-68.

Answers to most questions regarding operation, installation, maintenance and design capabilities are found in the owner's maintenance and information manual and installation instructions furnished by the manufacturer.

If questions regarding the operation, maintenance, warranty or performance of this mobile home arise, contact the dealer from whom it was purchased, the manufacturing plant listed above or the appropriate authority.

HEATING AND COOLING DESIGN BASIS CERTIFICATE

COMFORT HEATING CERTIFICATE

This mobile home has been thoroughly inspected in accordance with the requirements of the Federal Manufactured Home Construction and Safety Standards for all heating systems. The heating system of this home is suitable for the installation of a central heating unit.



COMFORT COOLING CERTIFICATE

The air distribution system of this home is suitable for the installation of a central air conditioning unit.

The supply air distribution system consists of a central air conditioning unit and ductwork. The unit is designed to provide a minimum of 120 CFM of air per square foot of floor area.

Information regarding the installation and operation of the unit is provided in the manufacturer's printed instructions.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

The manufacturer's printed instructions for the unit are provided in the owner's maintenance and information manual.

STATE OF FLORIDA
COUNTY OF COLUMBIA

LAND OWNER AFFIDAVIT

This is to certify that I, (We), Thayla Mullins,
(State Corporation Name as it appears on the Property Appraisers Office website)
as the owner of the below described property:

Property tax Parcel ID number 27-25-16-01770-141(5219)

Subdivision (Name, lot, Block, Phase) Country Lake Estates

Give my permission for Emil Baker to place a

Circle one Mobile Home / Travel Trailer / Utility Pole Only / Single Family Home /
or more — Barn — Shed — Garage / Culvert / Other _____

I (We) understand that the named person(s) above will be allowed to receive a building permit on the property number I (we) have listed above and this could result in an assessment for solid waste and fire protection services levied on this property.

Owner Signature

Date

[Signature]
Owner Signature

6/14/2021
Date

Owner Signature

Date

Sworn to and subscribed before me this 14 day of June, 2021, by
____ physical presence or ____ online notarization and this (these) person(s) are
personally known to me ☒ or produced ID Florida Drivers License.

Timini Lenora Jernigan
Notary Public Signature

Timini Lenora Jernigan
Notary Printed Name

Notary Stamp/



TIMINI LENORA JERNIGAN
Commission # GG 234928
Expires July 4, 2022
Bonded Thru Budget Notary Services