


Mobile Home Permit Worksheet

Installer: Rusty Knowles License # Th1038219
 Address of home being installed _____
 Manufacturer Jacobsen Length x width 28x52

NOTE: If home is a single wide fill out one half of the blocking plan
 If home is a triple or quad wide sketch in remainder of home
 I understand Lateral Arm Systems cannot be used on any home (new or used)
 where the sidewall lies exceed 52.4 in.

Installer's Initials RLK

Typical pier spacing 7'
 Show locations of Longitudinal and Lateral Systems
 (use dark lines to show these locations)



Application Number: _____ Date: _____

New Home ☐ Used Home ☒
 Home installed to the Manufacturer's Installation Manual
 Home is installed in accordance with Rule 15-C ☒
 Single wide ☐ Wind Zone II ☒ Wind Zone III ☐
 Double wide ☒ Installation Decal # 105455
 Triple/Quad ☐ Serial # ordered

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16' x 16' (256)	18 1/2' x 18 1/2' (342)	20' x 20' (400)	22' x 22' (484)	24' x 24' (576)	26' x 26' (676)
1000 psi		3'	4'	5'	6'	7'	8'
1500 psi		4' 8"	5'	7'	8'	9'	10'
2000 psi		5'	6'	8'	9'	10'	11'
2500 psi		7' 8"	8'	10'	11'	12'	13'
3000 psi		8'	9'	11'	12'	13'	14'
3500 psi		8'	9'	11'	12'	13'	14'

* Interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size 24x24
 Perimeter pier pad size 16x16
 Other pier pad sizes (required by the mfg.) 16x16

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening 19'6" Pier pad size 23 1/2 x 31 1/2

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)
 Manufacturer _____
 Longitudinal Stabilizing Device w/ Lateral Arms
 Manufacturer O/Vet Technology

POPULAR PAD SIZES

Pad Size	Sq in
16 x 16	256
18 x 18	324
18.5 x 18.5	342
18 x 22.5	405
17 x 22	374
13 1/4 x 20 1/4	316
20 x 20	400
17 3/8 x 25 3/8	441
17 1/2 x 25 1/2	448
24 x 24	576
26 x 26	676

ANCHORS

4 ft 4 ft

FRAME TIES

within 2' of end of home spaced at 5' 4" oc NA

OTHER TIES

Number _____
 Sidewall 16
 Longitudinal _____
 Marriage wall 2 min
 Shear wall 2 min

Mobile Home Permit Worksheet

Application Number: _____ Date: _____

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psi or check here to declare 1000 lb. soil without testing.

X 5 X _____ X _____

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X _____ X _____ X _____

TORQUE PROBE TEST

The results of the torque probe test is NA 1101 inch pounds or check here if you are declaring 5" anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the side/sill locations. I understand 6 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb holding capacity.

Installer's Initials RK

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name Bush Knowles

Date Tested 4/9/25



Site Preparation

Debris and organic material removed ☒ Swale ☒ Pad ☒ Other _____

Fastering multi-wide units

Floor: Type Fastener: LAGS Length: 6" Spacing: 18"
Walls: Type Fastener: SCREWS Length: 4" Spacing: 8"
Roof: Type Fastener: LAGS Length: 6" Spacing: 18"
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's Initials _____

Type gasket Factory
Pg. 15C1

Installed:
Between Floors Yes ☒
Between Walls Yes ☒
Bottom of ridgebeam Yes ☒

Weatherproofing

The bottomboard will be repaired and/or taped. Yes ☒ Pg. 15C1
Siding on units is installed to manufacturer's specifications. Yes ☒
Fireplace chimney installed so as not to allow intrusion of rain water. Yes ☒

Miscellaneous

Skirting to be installed. Yes ☒ No ☒
Drier vent installed outside of skirting. Yes ☒ N/A ☒
Range downflow vent installed outside of skirting. Yes ☒ N/A ☒
Drain lines supported at 4 foot intervals. Yes ☒
Electrical cross-overs protected. Yes ☒
Other: _____

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2


Installer Signature [Signature]

Date 4/9/25

Electrical
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 15C1


Plumbing
Connect all sewer drains to an existing sewer tap or septic tank. Pg. 15C1

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 15C1



SEE NOTES AND TABLES ON PAGE 2 OF 2
SEE WARNING AND CAUTIONS ON PAGE 2

REFER TO BLUE-PRINTS FOR
ADDITIONAL NOTES



JACOBSEN HOMES
PO BOX 355, 5000 JACKSON CT.
SAFETY HARBOR, FLORIDA 34893


(727) 782-1100

www.jacobshomes.com

REFER TO THE JACOBSEN HOMES SET-UP MANUAL AND
ARCHITECTURAL FOR COMPLETE INSTALLATION INSTRUCTIONS

HURRICANE WIND ZONE - B
HURRICANE WIND EXPOSURE CATEGORY - C
31572 - PAGE 1 OF 2

REFER TO BL-01-0000, BL-01-0001, AND OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT
(THIS IS NOT DESIGNED, NOR INTENDED, TO BE A FINAL FOUNDATION)



THIS SECTION DRAWING IS PROVIDED AS A COURTESY ONLY. THE LICENSED SET-UP
CONTRACTOR SHALL VERIFY THIS DETAIL AND VERIFY COMPLIANCE. THE LICENSED
SET-UP CONTRACTOR IS RESPONSIBLE AND LIABLE FOR ALL INSTALLATION.

License Number: IH / 1038219 / 1 Name: RUSTY L. KNOWLES

Order #: 6147	Label #: 108493	Manufacturer:	(Check Size of Home)
Homeowner:	Year Model:		Single _____
Address:	Length & Width:		Double _____
City/State/Zip:	Type Longitudinal System:		Triple _____
Phone #:	Type Lateral Arm System:		HUD Label #:
Date Installed:	New Home _____ Used Home _____		Soil Bearing / PSF:
Installed Wind Zone:	Data Plate Wind Zone:		Torque Probe / in-lbs:
Note:			Permit #:



STATE OF FLORIDA
INSTALLATION CERTIFICATION LABEL

108493

LABEL #

NAME OF INSTALLATION

RUSTY L. KNOWLES

NAME

IH / 1038219 / 1

6147


LICENSE #

108493

CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.

INSTRUCTIONS

PLEASE WRITE DATE OF
INSTALLATION AND AFFIX
LABEL NEXT TO HUD LABEL.
USE PERMANENT INK PEN
OR MARKER ONLY.
COMPLETE INFORMATION
ABOVE AND KEEP ON FILE
FOR A MINIMUM OF 2 YEARS.
YOU ARE REQUIRED TO
PROVIDE COPIES WHEN
REQUESTED.



JACOBSEN HOMES
PO BOX 388, 8800 PACKAWEE CT.
SAFETY HARBOR, FLORIDA 34623

(727) 788-1888

www.jacobsonhomes.com

COLUMN INFO. TABLE			COLUMN PAD - MIN. SIZES (sq. in.)					
COL. NUM.	SPAN	LOAD per column	1000 per sq. ft.	1500 per sq. ft.	2000 per sq. ft.	2500 per sq. ft.	3000 per sq. ft.	3500 per sq. ft.
1	19'-6"	5215	751	501	375	300	300	300
2	19'-6"	5215	751	501	375	300	300	300
3	0'	0	0	0	0	0	0	0
4	0'	0	0	0	0	0	0	0
5	0'	0	0	0	0	0	0	0
6	0'	0	0	0	0	0	0	0
7	0'	0	0	0	0	0	0	0
8	0'	0	0	0	0	0	0	0
9	0'	0	0	0	0	0	0	0
10	0'	0	0	0	0	0	0	0
11	0'	0	0	0	0	0	0	0
12	0'	0	0	0	0	0	0	0
13	0'	0	0	0	0	0	0	0
14	0'	0	0	0	0	0	0	0
15	0'	0	0	0	0	0	0	0
16	0'	0	0	0	0	0	0	0
17	0'	0	0	0	0	0	0	0
18	0'	0	0	0	0	0	0	0
19	0'	0	0	0	0	0	0	0
20	0'	0	0	0	0	0	0	0
21	0'	0	0	0	0	0	0	0
22	0'	0	0	0	0	0	0	0
23	0'	0	0	0	0	0	0	0
24	0'	0	0	0	0	0	0	0
25	0'	0	0	0	0	0	0	0
26	0'	0	0	0	0	0	0	0
27	0'	0	0	0	0	0	0	0
28	0'	0	0	0	0	0	0	0
29	0'	0	0	0	0	0	0	0
30	0'	0	0	0	0	0	0	0
31	0'	0	0	0	0	0	0	0
32	0'	0	0	0	0	0	0	0
33	0'	0	0	0	0	0	0	0
34	0'	0	0	0	0	0	0	0
35	0'	0	0	0	0	0	0	0
36	0'	0	0	0	0	0	0	0
37	0'	0	0	0	0	0	0	0
38	0'	0	0	0	0	0	0	0
39	0'	0	0	0	0	0	0	0
40	0'	0	0	0	0	0	0	0
41	0'	0	0	0	0	0	0	0
42	0'	0	0	0	0	0	0	0
43	0'	0	0	0	0	0	0	0
44	0'	0	0	0	0	0	0	0
45	0'	0	0	0	0	0	0	0
46	0'	0	0	0	0	0	0	0
47	0'	0	0	0	0	0	0	0
48	0'	0	0	0	0	0	0	0
49	0'	0	0	0	0	0	0	0
50	0'	0	0	0	0	0	0	0
51	0'	0	0	0	0	0	0	0
52	0'	0	0	0	0	0	0	0
53	0'	0	0	0	0	0	0	0
54	0'	0	0	0	0	0	0	0
55	0'	0	0	0	0	0	0	0
56	0'	0	0	0	0	0	0	0
57	0'	0	0	0	0	0	0	0
58	0'	0	0	0	0	0	0	0
59	0'	0	0	0	0	0	0	0
60	0'	0	0	0	0	0	0	0
61	0'	0	0	0	0	0	0	0
62	0'	0	0	0	0	0	0	0
63	0'	0	0	0	0	0	0	0
64	0'	0	0	0	0	0	0	0
65	0'	0	0	0	0	0	0	0
66	0'	0	0	0	0	0	0	0
67	0'	0	0	0	0	0	0	0
68	0'	0	0	0	0	0	0	0
69	0'	0	0	0	0	0	0	0
70	0'	0	0	0	0	0	0	0
71	0'	0	0	0	0	0	0	0
72	0'	0	0	0	0	0	0	0
73	0'	0	0	0	0	0	0	0
74	0'	0	0	0	0	0	0	0
75	0'	0	0	0	0	0	0	0
76	0'	0	0	0	0	0	0	0
77	0'	0	0	0	0	0	0	0
78	0'	0	0	0	0	0	0	0
79	0'	0	0	0	0	0	0	0
80	0'	0	0	0	0	0	0	0
81	0'	0	0	0	0	0	0	0
82	0'	0	0	0	0	0	0	0
83	0'	0	0	0	0	0	0	0
84	0'	0	0	0	0	0	0	0
85	0'	0	0	0	0	0	0	0
86	0'	0	0	0	0	0	0	0
87	0'	0	0	0	0	0	0	0
88	0'	0	0	0	0	0	0	0
89	0'	0	0	0	0	0	0	0
90	0'	0	0	0	0	0	0	0
91	0'	0	0	0	0	0	0	0
92	0'	0	0	0	0	0	0	0
93	0'	0	0	0	0	0	0	0
94	0'	0	0	0	0	0	0	0
95	0'	0	0	0	0	0	0	0
96	0'	0	0	0	0	0	0	0
97	0'	0	0	0	0	0	0	0
98	0'	0	0	0	0	0	0	0
99	0'	0	0	0	0	0	0	0
100	0'	0	0	0	0	0	0	0

MINIMUM PIER PAD SIZE (sq. in.)		I-BEAM PIER SPACING						NATING LIKE PIER SPACING						PERIMETER PIER SPACING					
		1000 per sq. ft.	1500 per sq. ft.	2000 per sq. ft.	2500 per sq. ft.	3000 per sq. ft.	3500 per sq. ft.	1000 per sq. ft.	1500 per sq. ft.	2000 per sq. ft.	2500 per sq. ft.	3000 per sq. ft.	3500 per sq. ft.	1000 per sq. ft.	1500 per sq. ft.	2000 per sq. ft.	2500 per sq. ft.	3000 per sq. ft.	3500 per sq. ft.
A	256 sq. in.	36	48	60	72	84	96	96	96	96	96	96	96	96	96	96	96	96	96
B	342.25 sq. in.	48	60	72	84	96	108	96	96	96	96	96	96	96	96	96	96	96	96
C	396 sq. in.	60	72	84	96	108	120	96	96	96	96	96	96	96	96	96	96	96	96
D	400 sq. in.	60	72	84	96	108	120	96	96	96	96	96	96	96	96	96	96	96	96
E	432.875 sq. in.	72	84	96	108	120	132	96	96	96	96	96	96	96	96	96	96	96	96
F	576 sq. in.	72	84	96	108	120	132	96	96	96	96	96	96	96	96	96	96	96	96
G	676 sq. in.	84	96	108	120	132	144	96	96	96	96	96	96	96	96	96	96	96	96

COPYRIGHT © 2008, JACOBSEN HOMES, SAFETY HARBOR, FLORIDA. ALL RIGHTS RESERVED.

HUD WIND CODE - 1
HUD WIND EXPOSURE CATEGORY - C

PAGE 2 OF 2

WARNING:

INSTALLING A MANUFACTURED STRUCTURE/HOUSE CAN BE EXTREMELY DANGEROUS. ONLY QUALIFIED PERSONNEL SHOULD ATTEMPT TO INSTALL A MANUFACTURED STRUCTURE/HOUSE. IMPROPER PROCEDURES AND/OR TECHNIQUES COULD RESULT IN INJURY, DEATH OR DEATH. IN ADDITION TO THE DANGER TO PERSONNEL, IMPROPER SET/INSTALLATION COULD RESULT IN EXTENSIVELY DAMAGE TO THE MANUFACTURED STRUCTURE. NEVER ATTEMPT INSTALLATION IF YOU ARE NOT QUALIFIED AND/OR DO NOT HAVE THE PROPER TOOLS AND/OR EQUIPMENT.

CAUTION:

MANUFACTURED BUILDING/STRUCTURES CAN WEIGH SEVERAL TONS. IT IS VERY IMPORTANT THAT ALL PERSONNEL, ON THE JOB SITE, BE QUALIFIED AND PROPERLY/ADDEQUATELY TRAINED. A STATE LICENSED SET/UP CONTRACTOR IS REQUIRED TO BE RESPONSIBLE FOR ALL SAFETY INITIATIVES, PROGRAMS, POLICES, AND/OR PROCEDURES THAT MAY BE IMPOSED BY LOCAL AND/OR ANY OTHER LOCAL, STATE, FEDERAL CODES AND/OR REQUIREMENTS. THE CONTRACTOR SHALL DISCLOSE THAT SAFE AND PROPER TECHNIQUES ARE UTILIZED.

NOTES:

1. REFER TO THE OWNER, ARCHITECT, AND/OR ENGINEER'S REQUIREMENTS.
2. REFER TO THE MANUFACTURER'S OWNER MANUAL AND INSTRUCTIONS FOR CORRECT INSTALLATION TECHNIQUES, PROCEDURES AND/OR REQUIREMENTS AND/OR REQUIREMENTS FOR THE SET/UP CONTRACTOR.
3. REFER TO THE MANUFACTURER'S OWNER MANUAL FOR REQUIREMENTS.
4. REFER TO THE APPROPRIATE LOCAL, STATE, FEDERAL CODES AND/OR REQUIREMENTS.
5. REFER TO THE LOCAL, STATE, FEDERAL CODES AND/OR REQUIREMENTS.
6. REFER TO THE APPROPRIATE LOCAL, STATE, FEDERAL CODES AND/OR REQUIREMENTS.
7. ALL SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
8. ALL SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
9. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
10. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
11. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
12. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
13. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
14. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
15. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
16. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
17. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
18. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
19. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
20. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
21. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
22. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
23. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
24. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
25. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
26. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
27. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
28. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
29. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
30. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
31. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
32. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
33. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
34. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
35. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
36. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
37. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
38. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
39. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
40. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
41. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
42. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
43. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
44. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
45. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
46. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
47. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
48. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
49. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
50. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
51. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
52. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
53. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
54. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
55. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
56. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
57. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
58. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
59. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
60. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
61. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
62. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
63. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
64. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
65. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
66. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
67. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
68. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
69. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
70. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
71. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
72. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
73. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
74. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
75. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
76. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
77. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
78. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
79. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
80. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
81. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
82. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
83. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
84. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
85. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
86. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
87. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
88. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
89. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
90. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
91. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
92. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
93. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
94. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
95. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
96. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
97. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
98. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
99. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.
100. SET/UP CONTRACTORS MUST BE QUALIFIED AND PROPERLY TRAINED AND LICENSED.

REFER TO SL-01-0000, SL-01-0001, AND OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT (THIS IS NOT DESIGNED, NOR INTENDED, TO BE A SET-UP MANUAL)

THIS BLOCKING DIAGRAM IS PROVIDED AS A COURTESY ONLY. THE LICENSED SET-UP CONTRACTOR SHALL REVIEW THE DETAIL AND VERIFY COMPLIANCE. THE LICENSED SET-UP CONTRACTOR IS RESPONSIBLE AND LIABLE FOR ALL INSTALLATION.

