Columbia County Building Permit PERMIT This Permit Expires One Year From the Date of Issue 000022201 **PHONE** 754-6737 **BO ROYALS** APPLICANT W US HW 90 LAKE CITY 32055 ADDRESS **OWNER** SHIRLEY ADAMS/BRENDA HAND 386-884-0051 WHITE SPRNGS 32096 **ADDRESS** NW MCCLURG CT PHONE CONTRACTOR WILLIAM ROYALS 41 N, THROUGH WHITE SPRINGS, L 136, R MCCLURG CT, PROPERTY @ LOCATION OF PROPERTY **END ON RIGHT** ESTIMATED COST OF CONSTRUCTION TYPE DEVELOPMENT MH, UTILITY HEIGHT STORIES HEATED FLOOR AREA TOTAL AREA **FLOOR** ROOF PITCH **FOUNDATION** WALLS MAX. HEIGHT ESA-2 35 LAND USE & ZONING Minimum Set Back Requirments: STREET-FRONT 30.00 REAR 25.00 SIDE 25.00 FLOOD ZONE DEVELOPMENT PERMIT NO. NO. EX.D.U. AE 04-040 SUBDIVISION PARCEL ID 11-2S-15-00024-000 TOTAL ACRES PHASE Culvert Permit No. Culvert Waiver Contractor's License Number Applicant/Owner/Contractor HD **EXISTING** 04-0741-N Septic Tank Number LU & Zoning checked by Approved for Issuance **Driveway Connection** COMMENTS: HAVE 1 FOOT RISE LETTER ON FILE NEED FINISHED FLOOR ELEVATION CERTIFICATE BEFORE POWER IS RELEASED Check # or Cash SRWMD LETTER & MAP SHOWS HOME SITE TO BE OUT OF THE FLOODWAY FOR BUILDING & ZONING DEPARTMENT ONLY (footer/Slab) Temporary Power Monolithic date/app. by date/app. by Under slab rough-in plumbing Sheathing/Nailing date/app. by date/app. by date/app. by Rough-in plumbing above slab and below wood floor date/app. by date/app. by Electrical rough-in Heat & Air Duct Peri. beam (Lintel) date/app. by date/app. by date/app. by Permanent power Culvert C.O. Final date/app. by date/app. by M/H tie downs, blocking, electricity and plumbing date/app. by date/app. by Reconnection Utility Pole date/app. by date/app. by M/H Pole Travel Trailer Re-roof date/app. by date/app. by date/app. by **CERTIFICATION FEE \$** SURCHARGE FEE \$ **BUILDING PERMIT FEE \$** MISC. FEES \$ **ZONING CERT. FEE \$** 50.00 FIRE FEE \$ 11.34 WASTE FEE \$ 24.50

NOTICE: IN ADDITION TO THE REQUIREMENTS OF THIS PERMIT, THERE MAY BE ADDITIONAL RESTRICTIONS APPLICABLE TO THIS PROPERTY THAT MAY BE FOUND IN THE PUBLIC RECORDS OF THIS COUNTY. AND THERE MAY BE ADDITIONAL PERMITS REQUIRE FROM OTHER GOVERNMENTAL ENTITIES SUCH AS WATER MANAGEMENT DISTRICTS, STATE AGENCIES, OR FEDERAL AGENCIES.

CULVERT FEE \$

TOTAL FEE

50.00

FLOOD ZONE DEVELOPMENT FEE \$

BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT."

INSPECTORS OFFICE

FROM OTHER GOVERNMENTAL ENTITIES SUCH AS WATER MANAGEMENT DISTRICTS, STATE AGENCIES, OR FEDERAL AGENCIES.

"WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY

CLERKS OFFICE

This Permit Must Be Prominently Posted on Premises During Construction

PLEASE NOTIFY THE COLUMBIA COUNTY BUILDING DEPARTMENT AT LEAST 24 HOURS IN ADVANCE OF EACH INSPECTION, IN ORDER THAT IT MAY BE MADE WITHOUT DELAY OR INCONVIENCE, PHONE 758-1008. THIS PERMIT IS NOT VALID UNLESS THE WORK AUTHORIZED BY IT IS COMMENCED WITHIN 6 MONTHS AFTER ISSUANCE.

The Issuance of this Permit Does Not Waive Compliance by Permittee with Deed Restrictions.

1st day of July

A. D. 1981 by


Ada Marie McClurg, widow

hereinaster called the grantor, to

BOOK 471 PAGE

Witnesseth: That the grantor, for and in consideration of the sum of \$10.00 valuable considerations, receipt whereof is hereby acknowledged, hereby grants, bargains, sells, aliens, remises, releases, conveys and confirms unto the grantee, all that certain land situate in Columbia County, Florida, viz:

Begin at the Northwest corner of Section 11, Township 2 South, Range 15 East, Columbia County, Florida, and run thence N 87° 16 $^{\circ}$ 37" E along the North line of said Section 11, 18.00 feet to a concrete monument on the West bank of the Suwannee River,; thence generally Southerly along the West bank of said river, 2,450 feet, more or less; thence S 88° 24° 21" W, 338.00 feet to the West line of said Section 11; thence N 01° 44' 44" W, along the West line of said Section 11, 1,893.43 feet to the POINT OF BEGINNING. Said lands being in the NW 1/4 of Section 11, Township 2 South, Range 15 East. Containing 19 acres, more or less.



Together with all the tenements, hereditaments and appurtenances thereto belonging or in anywise appertaining.

To Have and to Hold, the same in fee simple forever.

HNA the grantor hereby covenants with said grantee that the grantor is lawfully seized of said land in see simple; that the grantor has good right and lawful authority to sell and convey said land; that the grantor hereby fully warrants the title to said land and will defend the same against the lawful claims of all persons whomsoever; and that said land is free of all encumbrances, except taxes accruing subsequent to December 31, 1980.

In Witness Whereof, the said grantor has signed and sealed these presents the day and year first above written.

Signed, sealed and delivered in our presence:

STATE OF Florida Columbia COUNTY OF

I HEREBY CERTIFY that on this day, before me, an officer duly authorized in the State aforesaid and in the County aforesaid to take acknowledgments, personally appeared

Ada Marie McClurg, widow

described in and who executed the to me known to be the person foregoing instrument and she acknowledged before me that she executed the same.

WITNESS my hand and official seal in the County and day of lst A. D. 1981

SPACE BELOW FOR RECORDERS USE

INSTRUMENT PREPARED BY, AND RETURN TO:
STEPHEN E. HARTNETT N.E. FL. LAND & TITLE CO.
P. O. BOX 1672 LAKE CITY, FLORIDA 32055

Zoning Official BLK 19.07.04 Building Official NO 7-20-04
AP# 0407-32 Date Received 7/12/04 By Cy Permit #
Flood Zone A Development Permit
Comments 85 feet presidentes may see - swwm b Letter & map
Obtained Not 1/1 1/1000 out
DETO ALL PROPERS
Site Plan with Setbacks shown Environmental Health Signed Site Plan Env. Health Release Well Jetter provided Existing Well
Site Plan with Setbacks shown Environmental Health Signed Site Plan 4 Fixed Well letter provided Existing Well Need a Culvert Permit Need a Waiver Permit Deemet Media
■ Property ID 11-25-15-00024-000 Must have a copy of the property deed Used Mobile Home Year 05
Property ID 11-25-15-00024-000 Must have a copy of Year 05
New Mobile Home
- Subdivision Information // /A
Phone # 386 - 754-6131
Applicant parties 1 (1)
Address 388 A W V // W
Name of Property Owner Shirley Adams Phone# 407-891-9575
Name of Property Owner 1 911 Address 889 NW McChrg Court Lake City of Society 32086 White Springs 32086
911 Address 900 1 110ma Brench Ham Phone # 386-884-005/
Name of Owner of Mobile Home Brench Ham Phone # 386-884-005/
-11 Address 11438 Fort King Rel. Dusle (ty 12 257.096
Name of Owner of Mobile Home Dread Trade C. A. FL 335755 Address 11438 Fort King Ref. Dade C. A. FL 335755 891 NW McClurs Count, Whife Springs, 71 32096 Relationship to Property Owner Daughter
Relationship to Property Owner
Current Number of Dwellings on Property MARKET PARE PARE
1 Arres Total Acreage
" Lot Size EXISTING drive
Explain the current unveway
Driving Directions 41 N, Go THOUGH WHILE STUDIES At end
TLORISG, TR on NW McClube, Properly At end
on Fight. Barbeing an Existing Mobile Home NO (Owe Assessments)
Is this Mobile Home Replacing an Existing Mobile Home // Owe 433853/1673
Name of Licensed Dealer/Installer William E.A.
Installers Address 0 000 We William
■ Installers Address 5000 000 000 000 000 000 000 000 000
License Number

PERMIT NUMBER

١	ľ	
	TEST	
	DO NA	2
	עבד ם	Ų
		5

The pocket penetrometer tests are rounded down to 1000 psf or check here to declare 1000 lb. soil without testing.

eclare 1000 lb. soil _____ without'l

POCKET PENETROMETER TESTING METHOD

- 1. Test the perimeter of the home at 6 locations.
- 2. Take the reading at the depth of the footer.
- Using 500 lb. increments, take the lowest reading and round down to that increment.

× 1000 ×

TORQUE PROBE TEST

The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing showing 275 inch pounds or less will require 4 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg.

Plumbing

Installer verifies all information given with this permit worksheet

is accurate and true based on the

manufacturer's installation instructions, and or Rule 15C-1 & 2

Installer Signature

Date

Connect all sewer drains to an existing sewer tap or septic tank. Pg. $\#\theta$


Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

| | | | | •
 | | | | |
 | | | | -0 |
 | | | | |
 | | | | |
 |
--	--	--	--
--	--	--	--
--	--	--	--
--	--	--	--
--	--	--	--
--			
Type gasket Secretary Installed: Pg. Secretary Page 1. Between Floors Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Pireplace chimney installed to manufacturer's specifications. Yes Fireplace chimney installed to as not to allow intrusion of rain water. Yes Miscellaneous Skirting to be installed. Yes No Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals. Yes Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals. Yes No Drain lines supported at 4 foot intervals.	lnstaller's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installer's initials Installed: Between Floors Yes Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Floors Yes Between Walls Yes Between Floors Yes Between Walls Yes Between Floors Yes Betw
Installer's initials Installer's initials Between Floors Yes Between Walls Yes And an installed to an and or taped outside of skirting. Yes And installed outside of skirting. Yes And Inex supported at 4 foot intervals. Yes Circial crossovers protected. Yes	Installer's initials Installer's initials Between Floors Yes Between Walls Yes And an installed to an and or taped outside of skirting. Yes And installed outside of skirting. Yes And Inex supported at 4 foot intervals. Yes Circial crossovers protected. Yes	Installer's initials Installer's initials Between Floors Yes Between Walls W	Installer's initials Installed: Between Floors Yes Between Walls
Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherpro	Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherpro	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installed: Installed: Between Floors Yes Between Walls Yes Pg. Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Pg. Pg
Installer's initials Installer's initials Between Floors Yes Between Walls W	Installer's initials Installer's initials Between Floors Yes Between Walls W	Installed: Between Floors Yes Between Walls Walls Between Walls B	Installed: Between Floors Yes Between Walls Walls Between Walls Bet
Installer's initials Installer's initials Between Floors Yes Between Walls Yes An installed to an and/or taped. Yes An installed outside of skirting. Yes Between Yes An installed outside of skirting.	Installer's initials Installer's initials Between Floors Yes Between Walls Yes An installed to an and/or taped. Yes An installed outside of skirting. Yes Between Yes An installed outside of skirting.	Installer's initials Installed: Between Floors Yes Between Walls	Installer's initials Installed: Between Floors Yes Between Walls
Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Westher Yes With a look installed outside of skirting. Yes In lines supported at 4 foot intervals. Yes Chical crossovers protected. Yes Chical crossovers protected. Yes In lines supported at 4 foot intervals. Yes Chical crossovers protected. Yes	Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Westher Yes With a look installed outside of skirting. Yes In lines supported at 4 foot intervals. Yes Chical crossovers protected. Yes Chical crossovers protected. Yes In lines supported at 4 foot intervals. Yes Chical crossovers protected. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Walls	Installer's initials Installed: Between Floors Yes Between Walls
Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Westher Yes With a look installed outside of skirting. Yes In lines supported at 4 foot intervals. Yes Chical crossovers protected. Yes Chical crossovers protected. Yes In lines supported at 4 foot intervals. Yes Chical crossovers protected. Yes	Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Westher Yes With a look installed outside of skirting. Yes In lines supported at 4 foot intervals. Yes Chical crossovers protected. Yes Chical crossovers protected. Yes In lines supported at 4 foot intervals. Yes Chical crossovers protected. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Walls	Installer's initials Installed: Between Floors Yes Between Walls
Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Walls	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Walls
Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Walls	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Walls
Installer's initials Installer's initials Between Floors Yes Between Walls Walls Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Walls Between Walls Walls Between Walls Walls Between Walls B	Installer's initials Installer's initials Between Floors Yes Between Walls Walls Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Walls Between Walls Walls Between Walls Walls Between Walls B	Installed: Installed: Between Floors Yes Between Walls Yes Pg.	Installed: Installed: Between Floors Yes Between Walls Walls Yes Between Walls Wal
Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Wiscellaneous Cho India I	Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Wiscellaneous Cho India I	Installed: Installed: Between Floors Yes Between Floors Yes Between Walls Yes Pg.	Installed: Between Floors Yes Between Walls Yes Between Hes Between Floors Yes Between Floors Yes Between Hes Between Floors Yes Between Floors Yes Between Hes Between Floors Yes Between Hes Between Yes Between Yes Between Yes Between Hes Between Yes Between Yes Between Yes Between Yes Between Walls Yes Between Yes Betwee
Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherpro	Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherpro	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Hes and All Between Walls Yes Weatherproofing Miscellaneous Miscellaneous Miscellaneous Miscellaneous Wathing Yes WA All Foot intervals Yes Ctrical crossovers protected. Yes Between Walls Yes NA NA NA NA	Installed: Between Floors Yes Between Floors Yes Between Walls Yes Between Floors Yes Between Walls Yes An Between Floors Yes Between Walls Yes An Between Floors Yes Between Floors Yes Between Walls Yes An Between Floors Yes Between Walls Yes An Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes An Between Walls Yes An Between Floors Yes Between Walls Yes An Betwee
Installed: Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Ing to be installed. Yes Miscellaneous Miscellaneous Miscellaneous All Foot intervals. Yes In lines supported at 4 foot intervals. Yes	Installed: Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Ing to be installed. Yes Miscellaneous Miscellaneous Miscellaneous All Foot intervals. Yes In lines supported at 4 foot intervals. Yes	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Ing to be installed. Yes Miscellaneous Miscellaneous Miscellaneous Miscellaneous All Miscellane	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Ing to be installed. Yes Miscellaneous Miscellaneous Miscellaneous All NA In lines supported at 4 foot intervals. Yes
lnstalled: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Yes Floors on to allow intrusion of rain water. Miscellaneous Ting to be installed. Yes Washring. Yes Washring Yes Washing Yes Washring. Yes Washings Supported at 4 foot intervals. Yes Ctrical crossovers protected. Yes Let Yes Washing Yes Washing Intervals. Yes Carical crossovers protected. Yes Let Yes Le	lnstalled: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Yes Floors on to allow intrusion of rain water. Miscellaneous Ting to be installed. Yes Washring. Yes Washring Yes Washing Yes Washring. Yes Washings Supported at 4 foot intervals. Yes Ctrical crossovers protected. Yes Let Yes Washing Yes Washing Intervals. Yes Carical crossovers protected. Yes Let Yes Le	Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Ye	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Floors Yes Between Floors Yes Between Walls Yes B
Installer's initials Installer's initials Between Floors Yes Between Walls Yes And an installed to an and or taped outside of skirting. Yes And installed outside of skirting. Yes And Inex supported at 4 foot intervals. Yes Circial crossovers protected. Yes	Installer's initials Installer's initials Between Floors Yes Between Walls Yes And an installed to an and or taped outside of skirting. Yes And installed outside of skirting. Yes And Inex supported at 4 foot intervals. Yes Circial crossovers protected. Yes	Installer's initials Installer's initials Between Floors Yes Between Walls W	Installer's initials Installed: Between Floors Yes Between Walls
Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Hes Between Walls Yes Between W	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Hes Between Walls Yes Between W	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installer's initials Installer's initials Between Floors Yes Between Floors Yes Between Walls Yes Between Floors Floors Yes Between Floors Fl
Installed: initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Ing to be installed. Yes Miscellaneous Miscellaneous Miscellaneous Alin lines supported at 4 foot intervals. Yes Alin lines supported at 4 foot intervals. Yes Citrical crossovers protected. Yes	Installed: initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Ing to be installed. Yes Miscellaneous Miscellaneous Miscellaneous Alin lines supported at 4 foot intervals. Yes Alin lines supported at 4 foot intervals. Yes Citrical crossovers protected. Yes	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Ing to be installed. Yes Miscellaneous Miscellaneous Miscellaneous And And And And And And And An	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Ing to be installed. Yes Miscellaneous Miscellaneous Miscellaneous All NA Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes Inge downflow vent installed outside of skirting. Yes
lnstaller's initials lnstalled: Between Floors Yes Between Walls	lnstaller's initials lnstalled: Between Floors Yes Between Walls	lnstaller's initials lnstalled: Between Floors Yes Between Walls	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Floors Yes Between Floors Flo
Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Floors	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between
Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Floors Yes Between Walls Yes Between Hourstalled Between Floors Yes Between Walls Yes Between Floors Yes Between Walls Ye	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Floors Yes Between Walls Yes Between Hourstalled Between Floors Yes Between Walls Yes Between Floors Yes Between Walls Ye	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet
lnstalled: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Aliang to be installed outside of skirting. Yes Installed outside of skirting. Yes In lines supported at 4 foot intervals. Yes	lnstalled: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Aliang to be installed outside of skirting. Yes Installed outside of skirting. Yes In lines supported at 4 foot intervals. Yes	lnstaller's initials Installed: Between Floors Yes Between Walls	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bet
Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Installed to an allow intrusion of rain water. Miscellaneous Miscellaneous NA NA NA NA NA NA NA NA NA	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Installed to an allow intrusion of rain water. Miscellaneous Miscellaneous NA NA NA NA NA NA NA NA NA	Installer's initials Installed: Between Floors Yes Between Walls	Installer's initials Installed: Between Floors Yes Between Walls
Installed: initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Ingo nunits is installed to manufacturer's specifications. Yes Ingo nunits is installed to manufacturer's specifications. Yes Ingo nunits is installed to manufacturer's specifications. Yes Ingo to be installed. Yes Installed. Yes Installed outside of skirting.	Installed: initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Ingo nunits is installed to manufacturer's specifications. Yes Ingo nunits is installed to manufacturer's specifications. Yes Ingo nunits is installed to manufacturer's specifications. Yes Ingo to be installed. Yes Installed. Yes Installed outside of skirting.	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Ting to be installed. Yes Miscellaneous The NA Miscellaneous Wathring. Yes WA WA WA WA WA WA WA WA WA W	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Ting to be installed. Yes Miscellaneous The NA Miscellaneous Wathring. Yes WA WA MISCELLAN WA WA WA WA WA WA WA WA WA
lnstalled: initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottomoof ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Yes Place chirmney installed to manufacturer's specifications. Yes Miscellaneous riling to be installed. Yes Westring. Yes Wo er vent installed outside of skirting. Yes WAA	lnstalled: initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottomoof ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Yes Place chirmney installed to manufacturer's specifications. Yes Miscellaneous riling to be installed. Yes Westring. Yes Wo er vent installed outside of skirting. Yes WAA	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Weatherproofing Westhamed Yes Walls Yes	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Weatherproofing Westhamed Washing Yes Walls Yes Wal
Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installer's initials Between Floors Yes Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Realing on units is installed to manufacturer's specifications. Yes Miscellaneous Initial to be installed. Yes Miscellaneous Inventing to be installed outside of skirting. Yes Inventing to be installed outside of skirting. Yes Inventing to be installed outside of skirting. Yes Inventing to be installed. Yes Inventing the installed to the	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Miscellaneous Weatherproofing Weatherproo
Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Miscellaneous Ting to be installed. Yes The NA	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Miscellaneous Ting to be installed. Yes Weatherproofing Westhand of rain water.	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Miscellaneous Ting to be installed. Yes Miscellaneous Weatherproofing Weatherproo	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Meatherproofing Weatherproofing
lnstalled: initials lnstalled: lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Pg. Matherproofing Miscellaneous Installed to manufacturer's specifications. Yes Miscellaneous Installed Yes Miscellaneous Installed Outside of skirting Yes Matherproofing Yes Matherproofi	lnstalled: initials lnstalled: lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Pg. Matherproofing Miscellaneous Installed to manufacturer's specifications. Yes Miscellaneous Installed Yes Miscellaneous Installed Outside of skirting Yes Matherproofing Yes Matherproofi	lnstalled: initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Yes Place chirmney installed to manufacturer's specifications. Yes Miscellaneous rting to be installed. Yes Westring Yes Westring Yes Westring Yes Wood All Installed outside of skirting Yes Wood All Installed Outside Ou	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Between Installed to manufacturer's specifications. Yes Miscellaneous Ting to be installed. Yes Westring
Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous Ting to be installed. Yes Miscellaneous	Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous Ting to be installed. Yes Weatherproofing	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous Ting to be installed. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes ing on units is installed to manufacturer's specifications. Yes Miscellaneous Ting to be installed. Yes Miscellaneous
lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Ting to be installed. Yes No	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Ting to be installed. Yes No	lnstaller's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Ting to be installed. Yes No	Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Floors Yes Between Walls Yes Between Floors Yes Between Floors Yes Between Floors Yes Between Floors Yes Between Walls Yes Between Walls Yes Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Floors Yes Between Walls
lnstalled: initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Pg. Miscellaneous Miscellaneous	lnstalled: initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Pg. Miscellaneous Miscellaneous	lnstaller's initials lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Pg. Meatherproofing manufacturer's specifications. Yes Miscellaneous	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous Miscellaneous
Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing | Installer's initials Installed: Between Floors Yes Between Floors Yes Between Floors Yes Between Floors Yes Between Walls Yes Between Floors Yes Weatherproofing Weatherproofing Meatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes ing on units is installed to manufacturer's specifications. Yes Miscellaneous
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes ing on units is installed to manufacturer's specifications. Yes Miscellaneous | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In gon units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In gon units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous | lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebear Yes Bottom of ridgebear Yes Bottomboard will be repaired and/or taped. Yes Pg. Pg. Pg. Pg. Pg. Pg. Pg. Phylace chirmey installed to manufacturer's specificalions. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous
 |
| lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In an and/or taped. Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In an and/or taped. Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In an and/or taped. Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Floors Yes Between Floors Yes Between Walls Yes Between Wa | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Ye | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Walls Yes Between Floors Ye | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Floors Yes Between Floors Yes Between Walls Yes Between Wa | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Floors Yes Between Floors Yes Between Floors Yes Between Walls Yes Between W | Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | lnstaller's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | lnstalled's initials Installed's letters yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous |
| Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Yes Place chirmney installed to manufacturer's specifications. Yes Wiscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Yes Place chirmney installed to manufacturer's specifications. Yes Wiscellaneous | lnstaller's initials lnstalled: Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Pg. Ing on units is installed to manufacturer's specifications. Yes Wiscellaneous | lnstaller's initials lnstalled: Installed: Between Floors Yes Between Walls Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Meatherproofing Meath | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Meatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Meatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes ing on units is installed to manufacturer's specifications. Yes Miscellaneous Miscellaneous | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous Miscellaneous | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous Miscellaneous | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Meatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Meatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Meatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Miscellaneous Miscellaneous | Installed: Between Floors Yes Between Walls Yes Weatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Meatherproofing Meatherpr | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing |
| Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls
Yes Bottom of ridgebeam Yes Weatherproofing | Installer's initials Installed: Between Floors Yes Weatherproofing Meatherproofing Meatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Meatherproofing Meatherproofing Meatherproofing Weatherproofing Weatherproofing Meatherproofing Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Aliang on units is installed to as not to allow intrusion of rain water. Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous
 | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In gon units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
 Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous | Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Ing on units is installed to manufacturer's specifications. Yes Miscellaneous | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebearn Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specifications. Yes Nestolance chirmney installed to as not to allow intrusion of rain water. | Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing
 |
Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebearn Yes Bottom of ridgebearn Yes Installed to manufacturer's specifications. Yes Installed to manufacturer's specifications. Yes Installed to manufacturer's specifications. Yes Miscollaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Y	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Y	Installer's initials Installed: Between Floors Yes Between Walls	Installer's initials Installed: Between Floors Yes Between Walls Yes Rettomboard will be repaired and/or taped. Yes Ing on units is installed to manufacturer's specificalions. Yes Allow intrusion of rain water. Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Rettomboard will be repaired and/or taped. Yes Ing on units is installed to manufacturer's specificalions. Yes Allow intrusion of rain water. Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes Allow intrusion of rain water. Miscellaneous	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes Allow intrusion of rain water. Miscellaneous	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In an units is installed to manufacturer's specificalions. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous	lnstaller's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous	lnstalled's initials Installed's letters yes Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebearn Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellaneous
Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Yes Place chirmney installed to manufacturer's specifications. Yes Missellangore	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Yes Place chirmney installed to manufacturer's specifications. Yes Missellangore	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Pg. Ing on units is installed to manufacturer's specifications. Yes Missellangore	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Pg. Ing on units is installed to manufacturer's specifications. Yes Missellangore	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellandors Miscellandors	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Meatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Meatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes Missellangons	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Weatherproofing Meatherproofing Meatherpr	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Miscellangue	lnstaller's initials lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or taped. Yes Pg. Ing on units is installed to manufacturer's specifications. Yes Missellangons	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing ing on units is installed to manufacturer's specifications. Yes Miscellancing
Installer's initials Installer's initials Between Floors Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. And Splace chimney installed to as not to allow intrusion of rain water.	Installer's initials Installer's initials Between Floors Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. And Splace chimney installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Pg. Annual of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Weatherproofing Between Walls Yes Weatherproofing Between Yes Between	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specifications. Yes Splace chimney installed so as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Weatherproofing Between Walls Yes	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing In gon units is installed to manufacturer's specifications. Yes In gon units is installed to manufacturer's specifications. Yes Pg. Annual Second Walls Annual Second Secon	Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing In Manufacturer's specifications. Yes Between Walls	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In gon units is installed to manufacturer's specifications. Yes In gon units is installed to allow intrusion of rain water.	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In gon units is installed to manufacturer's specifications. Yes In gon units is installed to allow intrusion of rain water.	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In gon units is installed to manufacturer's specifications. Yes In gon units is installed to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to a so not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to a so not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to a so not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to a so not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to a so not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to a so not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to a so not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to a so not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installer's initials Installed's Between Floors Yes Between Walls Yes Weatherproofing Weatherproofing Between Walls Yes Between Walls	Installer's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Between Yes Installed to manufacturer's specifications. Yes Between Yes Installed to manufacturer's specifications. Yes
Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebear Yes Bottom of ridgebear Yes Installed will be repaired and/or laped. Yes Installed to manufacturer's specificalions. Yes Installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebear Yes Bottom of ridgebear Yes Installed will be repaired and/or laped. Yes Installed to manufacturer's specificalions. Yes Installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebearn Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Flors Yes Between Floors Ye	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Walls Yes Between Floors Ye	Installer's initials Installed: Between Floors Yes Between Walls	Installer's initials Installed: Between Floors Yes Between Walls Yes Retternoofing Weatherproofing Installed to manufacturer's specificalions. Yes Applace chimney installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Retternoofing Weatherproofing Installed to manufacturer's specificalions. Yes Applace chimney installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Reatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Applace chimney installed to as not to allow intrusion of rain water.	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water.	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	lnstaller's initials Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes Indian water.	Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	lnstaller's initials lnstalled: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebearn Yes Bottomboard will be repaired and/or taped. Yes Installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebearn Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water.
Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Meatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Dalace chimney installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Meatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Dalace chimney installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated will be repaired and/or taped. Yes Pg. Association of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In paired and/or taped. Yes In paired and/or taped. Yes Pg. Pg. Pg. Pg. Pg. Pg. Pg. Pg	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated will be repaired and/or taped. Yes In particular to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes place chimney installed so as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to manufacturer's specifications. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Ing on units is installed to manufacturer's specifications. Yes Between Floors	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Walls Yes Between Floors Yes Between Floors Yes Between Walls Yes Between Wa	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In gon units is installed to manufacturer's specifications. Yes Pg. Annual Section of Fair Wester.	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In gon units is installed to manufacturer's specifications. Yes Pg. Annual Section of Fair Wester.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In gon units is installed to manufacturer's specifications. Yes Pg. Andrew Meatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated to manufacturer's specifications. Yes Pg. Associated to manufacturer's specifications. Yes The splace chimney installed to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated to manufacturer's specifications. Yes Pg. Associated to manufacturer's specifications. Yes The part of the par	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated and to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated and to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated and to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated and to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated and to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated and to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes Pg. Associated and to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In position of the paired and/or laped. Yes In position of rain water.	lnstaller's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In position of the paired and/or taped. Yes In position of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In paired and/or taped. Yes In paired and/or taped. Yes Pg. And Andrew installed to manufacturer's specifications. Yes Pg. Andrew installed to manufacturer's specifications. Yes The paired and and a look intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing ing on units is installed to manufacturer's specifications. Yes place chimney installed so as not to allow intrusion of rain water.
lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Meatherproofing Meatherproofing Meatherproofing Pg.	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Meatherproofing Meatherproofing Meatherproofing Pg.	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing Meatherproofing	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Meatherproofing Weatherproofing Weatherproofing Meatherproofing Meatherproofing Meatherproofing Pg.	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Meatherproofing Meatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Weatherproofing Bottomboard will be repaired and/or taped. Yes Ing on units is installed to manufacturer's specifications. Yes Between Floors Yes Between Flors Yes Between Floors Yes Betwe	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Pg.	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Specifications Yes Pg.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing bottomboard will be repaired and/or taped. Yes ring on units is installed to manufacturer's specifications. Yes Pg.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Weatherproofing Specificalions Yes Pg.	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Weatherproofing Weatherproofing Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Floors Yes Between Walls Yes Between Walls Yes Between Floors Yes Between Walls	linstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In an I be repaired and/or laped. Yes In gon units is installed to manufacturer's specificalions. Yes Pg.
Installer's initials Installed: Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Pg. Pg.	Installer's initials Installed: Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Weatherproofing Pg. Pg.	Installer's initials Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Meatherproofing Weatherproofing Bottomboard will be repaired and/or laped. Yes Ing on units is installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Flors Yes Between Floors Ye	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Flors Yes Between Floors Ye	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Floors Yes Between Yes Between Floors Yes Between Flors Yes Between Floors Yes Bet	Installer's initials Installed: Between Floors Yes Between Walls Yes Retternoofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes The splace chimney installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Retternoofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes The splace chimney installed to as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water.	lnstaller's initials le gasket form finatalled: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In the repaired and/or taped. Yes	lnstaller's initials le gasket	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water	lnstaller's initials Installer's initials Installed's Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes Ing on units is installed to as not to allow intrusion of rain water	lnstaller's initials Installer's initials Installed to manufacturer's specificalions. Yes Weatherproofing Weatherproofing Installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water.	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebearr Yes Bottom of ridgebearr Yes Meatherproofing Weatherproofing Pg. Pg. Ing on units is installed to manufacturer's specificalions. Yes Place chimney installed so as not to allow intrusion of rain water.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebearn Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes Ing on units is installed to as not to allow intrusion of rain water.
Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Bottomboard will be repaired and/or laped. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Bottomboard will be repaired and/or laped. Yes	lnstaller's initials lnstalled: Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottomboard will be repaired and/or laped. Yes hop on units is installed to manufacturer's specifications. Yes Continued to the province of the p	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Bottomboard will be repaired and/or laped. Yes Pg.	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Meatherproofing Weatherproofing Bottomboard will be repaired and/or laped. Yes Pg.	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specifications. Yes	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Ing on units is installed to manufacturer's specificalions. Yes	Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Weatherproofing Bottomboard will be repaired and/or laped. Yes House of the control of the	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In position of the repaired and/or taped. Yes In position of the repaired and yes In position of the repaired	lnstaller's initials Installed's Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing Installed to manufacturer's specifications. Yes	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Weatherproofing In gon units is installed to manufacturer's specifications. Yes
Type gasket Secretary Installed: Pg. Secretary Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Secretary Installed: Pg. Secretary Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Second Installed: Pg. Second Setween Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Pg. Siding on units is installed to manufacturer's specifications. Yes	Type gasket Secretary Installed: Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing The bottomboard will be repaired and/or taped. Yes Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Second Type Second Type Second Type Second Type Second Type Second Type Gasket Second Type Gaske	Type gasket	Type gasket See Installed: Pg. 58 Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Section of Installed: Pg. 58 Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Bottom for ridgebeam Yes Weatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Same Installed: Pg. 58 Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Second Installed: Installed: Between Floors Yes Between Walls Yes Bottorn of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Second Installed: Installed: Between Floors Yes Between Walls Yes Bottorn of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Second Installed: Installed: Between Floors Yes Between Walls Yes Bottorn of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Second Installed: Pg. Second Male Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Second Installed: Installed: Between Floors Yes Between Walls Yes Bottorn of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Second Installed: Installed: Between Floors Yes Between Walls Yes Bottorn of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Second Installed: Installed: Between Floors Yes Between Walls Yes Bottorn of ridgebeam Yes Meatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Secretary Installed: Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket	Type gasket Secretary Installed: Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing The bottomboard will be repaired and/or taped. Yes Siding on units is installed to manufacturer's specifications. Yes	Type gasket Secretary Installed: Pg. Secretary Set Setween Floors Yes Between Walls Yes Amatherprofiling Weatherprofiling The bottomboard will be repaired and/or taped. Yes Yes Siding on units is installed to manufacturer's specifications. Yes					
lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes	lnstaller's initials lnstalled: Installed Between Floors Yes	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Bottomboard will be repaired and/or taped. Yes																				
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Description of the repaired and/or taped. Yes Indian units is installed in manufacturer's specifications. Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing Indian units is installed in manufacturer's specifications Yes | Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Weatherproofing | Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing
 | Installer's initials Installer's initials Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | lnstaller's initials Same And Installed: Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Between Walls Yes Bettom of ridgebeam Yes Weatherproofing | lnstaller's initials Same Annual Installed: Between Floors Yes Between Hoors Yes Between Walls Yes Weatherproofing | lnstaller's initials Same Installed: Between Floors Yes Between Walls Yes Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes | lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing bottomboard will be repaired and/or taped. Yes | lnstaller's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | lnstaller's initials lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes weatherproofing | linstaller's initials linstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Bottom of ridgebeam Yes bottomboard will be repaired and/or taped. Yes had no units is installed in manufacturer's specifications. Yes
 |
lnstaller's initials lnstalled: Section 1	lnstaller's initials lnstalled: Section 1	lnstaller's initials lnstalled: Setween Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials lnstalled: Setween Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials lnstalled: Service Floors Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials le gasket four And Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials le gasket	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials le gasket four fine fine fine fine fine fine fine fine	lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing				
Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Same Annual Installed: Between Floors Yes Between Walls Yes Bettom of ridgebeam Yes Weatherproofing	Installer's initials Same form the patred and/or taped. Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials e gasket	lnstaller's initials le gasket	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing				
lnstaller's initials lnstalled: Particular Particular Pest Pes	lnstaller's initials lnstalled: Particular Particular Pest Pes	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherprobfing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Egasket Four Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Same Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Same Installed: Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials e gasket	lnstaller's initials same from the same fro	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	lnstaller's initials Second of the replace of the	lnstaller's initials salary and will be referred will be referred and we atherproofing	lnstaller's initials le gasket	linstalled: Installed:
Installer's initials Installed: Second Retween Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Second Retween Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing	Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing	lnstaller's initials lnstalled: Setween Floors Yes Between Walls Yes Bottom of ridgebeam Ye	lnstaller's initials lnstalled: Setween Floors Yes Between Walls Yes Bottom of ridgebeam Ye																				
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Malls Yes Bettom of ridgebeam Ye | lnstaller's initials | Installer's initials Installer's initials Installed: Service Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing
 | lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | Installer's initials le gasket | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye Weatherproofing | lnstaller's initials lnstalled: Second Hoors Yes Between Walls Yes Bottom of ridgebeam Yes Weatherproofing | lnstalled: SS Between Floors Yes Between Walls Yes Bottom of ridgebeam Ye
 |
| lnstaller's initials le gasket | lnstaller's initials le gasket | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Between Floors Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | lnstaller's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | lnstaller's initials le gasket | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | lnstaller's initials Installed: SS Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | lnstaller's initials lnstalled: Same | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing |
| lnstaller's initials lnstalled: S Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | lnstaller's initials lnstalled: S Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | lnstaller's initials lnstalled: SS Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | lnstaller's initials lnstalled: SS Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing
 | Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | Installer's initials Installer's initials Installed: Samuel Personal Yes Between Walls Yes Between of ridgebeam Weatherprobfing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | lnstaller's initials lnstalled: Service Retween Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | lnstaller's initials lnstalled: SS Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | lnstaller's initials le gasket
 |
| Installer's initials Installed: Service Retween Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | Installer's initials Installed: Service Retween Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | lnstaller's initials lnstalled: S Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | lnstaller's initials lnstalled: S Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | lnstaller's initials le gasket And Installed: SS Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing
 | lnstaller's initials le gasket | lnstaller's initials e gasket Four Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Service Release Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Second Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Service Hoors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherprobfing | lnstaller's initials le gasket
 |
| Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 | Installer's initials Installed: Section 1 | Installer's initials Between Floors Yes Between Walls Yes Bettom of ridgebeam Weatherproofing | Installer's initials Between Floors Yes Between Walls Yes Bettom of ridgebeam Weatherproofing | Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Weatherproofing
 |
| lnstaller's initials le gasket | lnstaller's initials le gasket | lnstaller's initials le gasket | lnstalled: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstalled: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Same Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installed: Same Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes
 | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes
 | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | lnstalled: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstalled: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstalled: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket
 |
| Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initialsne gasket lnstalled: S | lnstaller's initials legasket four Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstaller's initials lnstalled. See Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstaller's initials lnstalled: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstaller's initials lnstalled: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's Instal | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Service Hoors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Service Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials legasket four figebeam lnstalled. S Between Floors Yes Between Walls Yes Bottom of ridgebeam |
| Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials le gasket Four Fig. Setween Floors Yes Between Walls Yes Bettom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket set lnstalled: S | Installer's initials Installer's initials Installed: Second Research Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installer's initials Installed: Second Research Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials | lnstaller's initials | lnstaller's initials le gasket | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 |
| Installer's initials Installed: Same Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Same Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Same Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Section 1998 Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Bettom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Bettom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: Service Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed. See Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials | lnstaller's initials e gasket | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam |
| lnstaller's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket | lnstaller's initials le gasket | lnstaller's initials le gasket
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Same Between Floors Yes Between Walls Yes. Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Service Research Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installed: Service Research Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: Service Research Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: Same Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials | lnstaller's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstalled. S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket four Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam
 |
| lnstaller's initials lnstalled: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstalled: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | lnstaller's initials le gasket | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Same Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installed: Same Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Same Annual Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Same And Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Service Floors Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstalled: S | lnstalled: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 |
| Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Service Retween Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | lnstaller's initials legasket four first legasket ses legasket Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials legasket four Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstaller's initials lnstalled. Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | lnstaller's initials lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstaller's initials lnstalled: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam
 |
| Installer's initials Installed: Same Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Same Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Same And Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials le gasket Four Yes Between Floors Yes Between Walls Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Bettom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Bettom of ridgebeam | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials | Installer's initials Installer's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials | lnstaller's initials lnstalled: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam |
| lnstaller's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials Installed: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket | lnstaller's initials le gasket | lnstaller's initials le gasket
 | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Same And Installed: Between Floors Yes Between Walls Yes. Bottom of ridgebeam
 | Installer's initials Installed: Same And Installed: Between Floors Yes Between Walls Yes. Bottom of ridgebeam | Installer's initials Installed: Same And Installed: Between Floors Yes Between Walls Yes. Bottom of ridgebeam | Installer's initials Installed: Same And Installed: Between Floors Yes Between Walls Yes. Bottom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes
 | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes
 | Installer's initials Between Floors Yes Between Walls Yes Between Walls Yes Between Walls Yes | lnstaller's initials | lnstaller's initials Installed: Service Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstalled. S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket Four Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam
 |
| lnstaller's initialsne gasket Installed: S | lnstaller's initialsne gasket Installed: S | lnstaller's initials legasket four first legasket ses legasket floors Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials legasket four first legasket ses legasket leg | lnstaller's initials legasket four Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstalled: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket Sex Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: See Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Service Malis Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initialsne gasket Installed: S | lnstaller's initials legasket four Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam |
| Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials le gasket Floors Yes Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials le gasket Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials | lnstaller's initials lnstalled: S Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | Installer's initials Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials lnstaller's initials lnstalled. Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket | lnstaller's initials le gasket | lnstaller's initials le gasket Sex Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | lnstaller's initials le gasket Sex Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket Sex Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket Sex Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket Sex Between Floors Yes Between Walls Yes Bottom of ridgebeam | lnstaller's initials le gasket Sex Between Floors Yes Between Walls Yes Bottom of ridgebeam
 | lnstaller's initials le gasket Sex Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installer's initials Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | Installed: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam | linstalled: Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam
 |
| lnstaller's initials le gasket | lnstaller's initials le gasket | lnstaller's initials le gasket | lnstaller's initials le gasket | lnstaller's initials le gasket Floors Yes Between Floors Yes Between Walls Yes
 | Installer's initials le gasket Floors Yes Between Floors Yes Between Walls Yes | Installer's initials Installed: Installed: Between Floors Yes Between Walls Yes | Installer's initials Installed: Same Ploors Yes Between Walls Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes | Installer's initials Installed: Same And Installed: Between Floors Yes Between Walls Yes
 | Installer's initials Installed: Same And Installed: Between Floors Yes Between Walls Yes | Installer's initials Installed: Same And Installed: Between Floors Yes Between Walls Yes | Installer's initials Installed: Same And Installed: Between Floors Yes Between Walls Yes | Installer's initials le gasket Four Fig. Setween Floors Yes Between Walls Yes. | lnstaller's initials le gasket Floors Yes Between Floors Yes Between Walls Yes
 | lnstaller's initials le gasket Floors Yes Between Floors Yes Between Walls Yes | lnstaller's initials le gasket Floors Yes Between Floors Yes Between Walls Yes | lnstaller's initials le gasket Floors Yes Between Floors Yes Between Walls Yes | lnstaller's initials le gasket Floors Yes Between Floors Yes Between Walls Yes | lnstaller's initials le gasket Floors Yes Between Floors Yes Between Walls Yes
 | lnstaller's initials le gasket Floors Yes Between Floors Yes Between Walls Yes | lnstaller's initials e gasket | lnstalled: Installed: Between Floors Yes Between Walls Yes | lnstalled: Installed: Between Floors Yes Between Walls Yes | linstalled: Installed: Between Floors Yes Between Walls Yes
 |
| Installer's initials Installed: See Between Floors Yes Between Walls Yes | Installer's initials Installed: See Between Floors Yes Between Walls Yes | Installer's initials Installed: See Between Floors Yes Between Walls Yes | Installer's initials Installed: Separate Plans Yes Between Floors Yes Between Walls Yes | Installer's initials Installed: Service Floors Yes Between Floors Yes Between Walls Yes
 | lnstaller's initials legasket Sex Pessen Floors Yes Between Walls Yes | lnstaller's initials e gasket | lnstaller's initials le gasket Floors Yes Between Floors Yes Between Walls Yes | lnstaller's initials le gasket | lnstaller's initials le gasket
 | lnstaller's initials le gasket | Installer's initials le gasket | Installer's initials le gasket | Installer's initials Installed: Between Floors Yes Between Walls Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes
 | Installer's initials Installed: Between Floors Yes Between Walls Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes | Installer's initials Installed: Between Floors Yes Between Walls Yes
 | Installer's initials Installed: Between Floors Yes Between Walls Yes | Installed: Between Floors Yes Between Walls Yes | Installed: See Between Floors Yes Between Walls Yes | lnstalled: | linstalled:
 |
Installer's initials le gasket Four Between Floors Between Floors	Installer's initials le gasket Four Between Floors Between Floors	Installer's initials le gasket Four Between Floors Between Floors	Installer's initials le gasket Floors Between Floors Between Walls	Installer's initials Installed: Setween Floors Between Floors	Installer's initials le gasket Four Art Installed: Setween Floors Between Floors	lnstaller's initials e gasket Four August Between Floors Between Walls	lnstaller's initials e gasket Four August Between Floors Between Floors	e gasket Four Art Installed: SS Between Floors Between Floors	e gasket Four Art Installed: Set Between Floors Between Floors	e gasket Four Art Installed: Set Between Floors Between Floors	lnstaller's initials are gasket from the set between Floors Between Floors Between Walls	lnstaller's initials e gasket	lnstaller's initials e gasket Four And Installed: Between Floors Between Walls	lnstaller's initials le gasket Four And Installed: Between Floors Between Walls	lnstalled: Dawn And Installed: Between Floors Between Floors Between Walls									
lnstaller's initials lnstalled: See Between Floors	lnstaller's initials lnstalled: September 1997	lnstaller's initials lnstalled: See Between Floors	Installer's initials Installed: See Between Floors	lnstaller's initials installed: See Between Floors	lnstaller's initials	Installer's initials installed: See Between Floors	Installer's initials installed: See Between Floors	Installer's initials installed: Section 1997 Installed: Between Floors	Installer's initials Installed: Section 1997 Installed: Between Floors	lnstaller's initials legasket four lnstalled:	linstaller's initials le gasket four linstalled:	e gasket Four Art Installed: Between Floors	e gasket Four And Installed: Between Floors	e gasket Four And Installed: See Between Floors										
e gasket Four Art Installed: Between Floors	lnstaller's initials le gasket Fours Between Floors	lnstaller's initials e gasket Four Art Installed: Between Floors	lnstaller's initials e gasket Four And Installed: Between Floors	lnstaller's initials e gasket	lnstaller's initials e gasket	lnstaller's initials e gasket Four And Installed: Between Floors	lnstaller's initials e gasket Four And Installed: Between Floors	lnstaller's initials le gasket Four And Installed: Between Floors	lnstaller's initials lnstalled: Setween Floors	lnstaller's initials lnstalled: Setween Floors	lnstaller's initials agasket Four Between Floors	lnstaller's initials agasket Four Between Floors	lnstaller's initials agasket Four Between Floors	lnstaller's initials agasket Four Between Floors	lnstaller's initials agasket Four Between Floors	lnstaller's initials agasket Four Between Floors	lnstaller's initials agasket Four Between Floors	le gasket Four Auf Installed: Between Floors	le gasket Four Auf Installed: Between Floors	e gasket Four Art Installed: Between Floors	linstaller's initials le gasket four fact linstalled: Between Floors			
Installer's initials Installed: Between Floors	Installer's initials Installed: Between Floors	Installer's initials legasket floors Between Floors	Installer's initials legasket floors Between Floors	Installer's initials	Installer's initials legasket from Retween Floors	lnstaller's initials legasket from the lnstalled: Between Floors	lnstaller's initials le gasket four Between Floors	lnstaller's initials le gasket	lnstaller's initials legasket Floors Between Floors	lnstaller's initials legasket Floors Between Floors	lnstaller's initials legasket Flours Between Floors	lnstaller's initials legasket Flours Between Floors	lnstaller's initials legasket Sam And Installed: Between Floors	lnstaller's initials legasket Sam And Installed: Between Floors	lnstaller's initials legasket Sam And Installed: Between Floors	lnstaller's initials legasket Sam And Installed: Between Floors	lnstaller's initials legasket Sam And Installed: Between Floors	lnstaller's initials legasket Sam And Installed: Between Floors	lnstaller's initials legasket Sam And Installed: Between Floors	lnstaller's initials legasket Sam And Installed: Between Floors	le gasket Four And Installed: Between Floors	le gasket fram And Installed: Between Floors	le gasket fram fact Installed: Between Floors	le gasket fram fact Installed: Between Floors
Installer's initials Installed: Between Floors	Installer's initials Installed: Between Floors	Installer's initials legasket Floors Between Floors	Installer's initials Installed: Between Floors	Installer's initials legasket Floors Between Floors	Installer's initials Installed: Between Floors	e gasket Four Art Installed: Between Floors	lnstaller's initials egasket Fours SK Between Floors	lnstaller's initials are gasket from the lnstalled:	lnstaller's initials le gasket lnstalled: Between Floors	lnstaller's initials le gasket lnstalled: Between Floors	lnstaller's initials le gasket lnstalled: Between Floors	lnstaller's initials egasket Fours SK Between Floors	lnstaller's initials egasket Fours SS Between Floors	lnstaller's initials legasket Floors Between Floors	lnstaller's initials le gasket Floors	le gasket Four And Installed: Between Floors	le gasket Four And Installed: Between Floors							
e gasket Four Act Installed:	e gasket Four Act Installed:	e gasket Four At Installed:	Installer's initials installed:	Installer's initials installed:	Installer's initials agasket Foundation installed:	Installer's initials agasket Foundation installed:	Installer's initials agasket Foundation Property Property (1997)	Installer's initials agasket Foundation installed:	lnstaller's initials le gasket le pasket le pasket le pasket le pasket le pasket	lnstaller's initials le gasket le pasket le pasket le pasket le pasket le pasket	lnstaller's initials le gasket le pasket le pasket le pasket logie logie logie logie logie logie logie logie logie	lnstaller's initials le gasket le pasket lnstalled: lnstalled: logget	lnstaller's initials le gasket	e gasket Four And Installed:	e gasket Four At Installed:	e gasket Faun And Installed:	le gasket Four And Installed:							
Installer's initials asket Faun And Installed:	Installer's initials	Installer's initials asket from the pasket frow the pasket from the pasket from the pasket from the pasket fro	Installer's initials agasket Foundation installed:	Installer's initials agasket from the Installed:	Installer's initials agasket from And Installed:	Installer's initials agasket Foundation installed:	Installer's initials agasket Foundation installed:	Installer's initials agasket Foundation installed:	Installer's initials agasket Foundation installed:	Installer's initials agasket Foundation installed:	Installer's initials agasket Foundation installed:	Installer's initials agasket Foundation installed:	lnstaller's initials le gasket frame for Installed:	linstaller's initials le gasket four four linstalled:	e gasket Four And Installed:	e gasket Four And Installed:								
Installer's initials le gasket lnstalled:	Installer's initials le gasket lnstalled:	Installer's initials le gasket lnstalled:	Installer's initials egasket Four Art Installed:	Installer's initials egasket Four And Installed:	Installer's initials agasket Four And Installed:	Installer's initials agasket Four And Installed:	Installer's initials asket from the Installed:	Installer's initials asket from the Installed:	Installer's initials asket from the Installed:	Installer's initials asket from the Installed:	Installer's initials asket Four And Installed:	Installer's initials asket Four And Installed:	Installer's initials asket Faun And Installed:	Installer's initials asket Four And Installed:	lnstaller's initials agasket Four And Installed:	e gasket Four Art Installed:	e gasket Four Art Installed:	e gasket Four And Installed:						
Installer's initials le gasket le gasket le gasket le gasket le gasket le gasket	Installer's initials le gasket le gasket le gasket le gasket le gasket le gasket	Installer's initials le gasket le gasket le gasket le gasket le gasket	Installer's initials le gasket le gasket le gasket le gasket le gasket	Installer's initials le gasket lnstalled:																				
 | Installer's initials le gasket lnstalled: | Installer's initials agasket from for Installed: | Installer's initials agasket form for Installed: | Installer's initials egasket form for Installed: | Installer's initials asket from the Installed:
 | Installer's initials asket from the Installed: | Installer's initials asket from the Installed: | Installer's initials asket from the Installed: | e gasket Four And Installed: | e gasket Four And Installed:
 | e gasket Four And Installed: | e gasket Four And Installed: | e gasket Four And Installed: | e gasket Four And Installed: | e gasket Four And Installed:
 | e gasket Four And Installed: | e gasket Four Ref Installed: | e gasket Four Ref Installed: | e gasket from fact Installed: | e gasket from fort Installed:
 |
e gasket Faun And	e gasket Faun An	e gaskel Faun An	e gasket Faun Auf	e gasket Faun Auf	e gasket Faun And	e gasket Faun Auf	e gaskel Faun Pay	e gaskel Faun Phy	e gaskel Faun Pay	e gaskel Faun Bul								
Found of	Found of	Found of	Found of	Paus De	John De	Found A.	John Do	John Do	John Della	John Della	John Della	John Delland	John Della	John Delland	John Bil	John By	John De	John By
- Q	- Q	The state of the s	The state of the s	A CA	The state of the s	The state of the s	T. A.	The same of the sa	The Day	The Day	T. D.	A D	A D	n a	The Day			
 | -0 | - 0 | | - 0 |
 | | 0 | 0 | 0 | 0
 | 0 | 0 | 0 | 0 | 0
 | 0 | 0 | 0 | 0 | 1
 |
| Installer's initials |
| Installer's initials |
| Installer's initials |
| Installer's initials |
Installer's initials	nstaller's initials	Installar's initials	Installar's initials	Installar's initials	Installer's initials	nsialers in las																		
والمراالم أمرا	والمراالم أمرا	والمراالم أمرا	واحتازا والمامرا	والمناالية فالمراالم أمطا	والمناامة فالممال أمرا	والمالية المرام					A CONTRACTOR OF THE PROPERTY O										المازان المرادات			
 | | | | |
 | | 1 | | 1 |
 | | | | |
 | | | - 1- 11- 11- 11- 11- 11- 11- 11- 11- 11 | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | -0 |
 | | | -0. | -0 | -0
 | -0 | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
| | | | | •
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | | -
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | | -
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
# 10 m m m m m m m m m m m m m m m m m m	# 10 m m m m m m m m m m m m m m m m m m		
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
# 10 m m m m m m m m m m m m m m m m m m	# 10 m m m m m m m m m m m m m m m m m m		
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
# 10 m m m m m m m m m m m m m m m m m m	# 10 m m m m m m m m m m m m m m m m m m		
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
# 10 m m m m m m m m m m m m m m m m m m	# 10 m m m m m m m m m m m m m m m m m m		
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | | -
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | | -
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | | -
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | | -
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | | -
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | | -
 |
 | | | | |
 | | | | -0 |
 | | | | |
 | | | | |
 |
 | | | | |
 | | | | |
 | | | | |
 | | | | |
 |

There is a difference at

ROYALS MOBILE HOMES

SALES & SERVICE




A&B CONST

1 386 497 4866 p.4 JUL 12'04 11:40 No.U10 P.U2

STATE OF FLORIUA DEPARTMENT OF HEALTH



APPLICATION FOR ONSITE SEWAGE DISPOSAL SYSTEM CONSTRUCTION PERMIT Permit Application Number 64-0741N




ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT



386/754-6737 FAX 386/758-7764 PROPERTY LOCATOR

	Customer Brenola	Hand	T = 0	Telephone	386 884	-005/
	Make Care lier				2	₩ ₩
	Model 62	00 Serial #		DOP	×	
	Size 32 x 80				2	
	Physical Address 889					
	White Mailing Address	Springs,	FL 3209	6.		
					1	
	75 N :	to White	Springs E	exit 7	Turn (2)	ои 136
APP	in / mile to	NW A	Me Me	Clorg	ct. 7	um (1)
271	/mile to	dend es	nd Keep	going	until yo	ou cont
	90 anym					
	5		4			
		-		1		
					8	
			*			* *
	1.) Exterior Vinyl				8 <u></u> 11	
90	2.) Shutters				a	
*:	3.) Carpet		2 m		2 2 2 2	*
	4.) Floor Vinyl#			e.	<u> </u>	3 3
	51				3	

0407-32



Print Date: 7/19/2004 (printed at scale and type A)



DAVID POPE Chairman Alachua, Florida

SYLVIA J. TATUM Vice Chairman Lavrtey, Florida

C. LINDEN DAVIDSON Secretary/Treasurer Lamont, Florida

KELBY ANDREWS Chiefland, Florida

DON R. EVERETT, JR. Perry Florida

GEORGIA JONES Lake City, Florida

OLIVER J. LAKE Lake City, Florida

JOHN P. MAULTSBY Madison, Florida

> LOUIS SHIVER Mayo, Florda

JERRY A. SCARBOROUGH Executive Director Live Qek, Florida

SUWANNEE RIVER WATER MANAGEMENT DISTRICT

Post-it® Fax Note 7671	Date 8116104 payes 2
To Laurie Hodson	From ous mantini
Columba Co. Building	Co. Skumn
4-201, na	Phone #362~1001
Fax# 386-158-2160	Fax # 362-1056

August 16, 2004

Ms. Brenda Hand 891 Northwest McClurg Court White Springs, Florida 32096

Subject:

ERP02-0229, Environmental Resource Permit (ERP)

Exemption for Mobile Home Installation--Columbia County

Dear Ms. Hand:

Today, I used GPS to determine that your proposed home site is located outside of the regulatory floodway of the Suwannee River. I have attached a map illustrating the location of the home site within Columbia County Tax ID Parcel number 11-2S-15-00024-000. The corners of the home site and the southwestern boundary of your lot are illustrated by small red crosses. I experienced either human error or technical difficulty in locating the southwest corner of your proposed home site. However, you will note the other reference points coincide with the platted parcel boundary and are consistently located outside of the regulatory floodway of the Suwannee River.

The following criteria have been satisfied for your proposed mobile home installation to be exempt from Works of the District development permitting per Suwannee River Water Management District (District) rule 40B-4.1040, Florida Administrative Code (F.A.C.)

1. The proposed home site is located outside of the regulatory floodway of the Suwannee River.

Please be advised that this exemption does not exempt you from obtaining permits from any other regulatory and proprietary agency. Any modification to the exempted plans that may be required shall require reconsideration by the District prior to commencement of construction.

If you have any questions, please call me at 386.362.1001, or toll free at 800.226.1066.

Sincerely;

Drown Mentini Jee


Louis Mantini

Environmental Specialist

LM/rl

Enclosure

cc: Laurie Hodson, Columbia County Building and Zoning
9225 CR 49 • LIVE OAK, FLORIDA 32060 • TELEPHONE 386/362-1001 • 800/226-1086 (FL) • FAX 586/362-1086





Flood Zone Information Sheet

- **Zone A** Requires the floor of the structure to be set 1 foot above the paved road <u>or</u> 2 feet above the graded road.
- **Zone X-500** Requires the floor of the structure to be set at <u>or</u> above the elevation given by the FEMA Flood Maps.
- **Zone AE** A One Foot Rise Letter is required before the development and structure permits will be issued. Then an (Finished Floor) Elevation Certificate is required before the power and/or Certificate of Occupancy will be released.
- Zone AE Floodway A Zero Rise Letter is required before the development and structure permits will be issued. Then an Elevation Certificate is required before the power and/or Certificate of Occupancy will be released.

NOTE:

- 1. The One Foot Rise Letter and The Zero Rise Letter are given by an Engineer.
- 2. The (Finished Floor) Elevation Certificate is given by a Surveyor.

OWNER INFORMATION

Owners Name\$h	irley Ada	ms Br	enda Hand Permi	t#_ ZZZ0/
Your flood zone is	AE			
You have turned in _	1 foot	Rise	Letter	Date 8-16-04
You need a	One Foot Rise	Letter.		
	Zero Rise Lette	er.		
_/	(Finished Floor			

Columbia County Building & Zoning Department 135 NE Hernando Ave., Suite B-21 Lake City, FL 32055 PH: 386-758-1008 ~ FAX: 386-758-2160

FEDERAL EMERGENCY MANAGEMENT AGENCY NATIONAL FLOOD INSURANCE PROGRAM

ELEVATION CERTIFICATE

O.M.B. No. 3067-0077 Expires December 31, 2005

Important: Read the instructions on pages 1 - 7. SECTION A - PROPERTY OWNER INFORMATION For Insurance Company Use: BUILDING OWNER'S NAME Policy Number BUILDING STREET ADDRESS (Including Apt., Unit, Suite, and/or Bidg. No.) OR P.O. ROUTE AND BOX NO. Company NAIC Number CITY STATE SPRINGS WHITE PROPERTY DESCRIPTION (Lot and Block Numbers, Tax Percel Number, Legal Description, etc.) -00024-000 BUILDING USE (e.g., Residential, Non-residential, Addition, Accessory, etc. Use a Comments area, if necessary,) LATITUDE/LONGITUDE (OPTIONAL) HORIZONTAL DATUM: SOURCE: | GPS (Type): NAD 1927 LINAD 1983 USGS Quad Map | Other SECTION B - FLOOD INSURANCE RATE MAP (FIRM) INFORMATION B1. NFIP COMMUNITY NAME & COMMUNITY NUMBER B2. COUNTY NAME B3. STATE COLUMBIA 120070 COLUMBIA 84. MAP AND PANEL 85. SUFFIX 86. FIRM INDEX B7. FIRM PANEL B8. FLOOD 89. BASE FLOOD ELEVATION(S) NUMBER DATE EFFECTIVE/REVISED DATE 120070 0105 ZONE(S) (Zone AO, use depth of flooding) B AN 6 1988 JAN 6 1988 86 B10. Indicate the source of the Base Flood Elevation (BFE) data or base flood depth entered in B9. **⋈** FIRM [__ | Community Determined Other (Describe): MILE 166 B11. Indicate the elevation datum used for the BFE in B9: | NGVD 1928 XI NAVD 1988 | Other (Describe): B12. is the building located in a Coastal Barrier Resources System (CBRS) area or Otherwise Protected Area (OPA)? [__] Yes Designation Date: SECTION C - BUILDING ELEVATION INFORMATION (SURVEY REQUIRED) C1. Building elevations are based on: L_[Construction Drawings* A new Elevation Certificate will be required when construction of the building is complete. C2. Building Diagram Number 5 (Select the building diagram most similar to the building for which this certificate is being completed - see pages 6 and 7. If no diagram accurately represents the building, provide a sketch or photograph.) C3. Elevations -- Zones A1-A30, AE, AH, A (with BFE), VE, V1-V30, V (with BFE), AR, AR/A, AR/AE, AR/A1-A30, AR/AH, AR/AO Complete Items C3.a-i below according to the building diagram specified in Item C2. State the datum used. If the datum is different from the datum used for the BFE in Section B, convert the datum to that used for the BFE. Show field measurements and datum conversion calculation. Use the space provided or the Comments area of Section D or Section G, as appropriate, to document the datum conversion. Datum NGVD 1929 Conversion/Comments N/A Elevation reference mark used <u>COMPANY</u> BALL Does the elevation reference mark used appear on the FIRM? I Yes IV | No a) Top of bottom floor (including basement or enclosure) 9.5 fi.(m) b) Top of next higher floor MA ft.(m) c) Bottom of lowest horizontal structural member (V zones only) ft.(m) d) Attached garage (top of stab) ft.(m) a) Lowest elevation of machinery and/or equipment servicing the building (Describe in a Comments area.) ft.(m) ☐ f) Lowest edjacent (finished) grade (LAG) 1 ft.(m) g) Highest adjacent (finished) grade (HAG) 8. ft.(m) in the latest three interests of three inte ☐ i) Total area of all permanent openings (flood vents) in C3.h NA _ sq. in. (sq. cm) SECTION D - SURVEYOR, ENGINEER, OR ARCHITECT CERTIFICATION This certification is to be signed and sealed by a land surveyor, engineer, or architect authorized by law to certify elevation information. I cartify that the information in Sections A, B, and C on this certificate represents my best efforts to interpret the date evailable. I understand that any false statement may be punishable by fine or imprisonment under 18 U.S. Code, Section 1001. CERTIFIER'S NAME LICENSE NUMBER KITCHEN TITLE COMPANY NAME NILLIAM ADDRESS MARION SIGNATURE TELEPHONE

IMPORTANT: In these sp	paces, copy the corresponding inf	formation fro	m Section A.	For Insurance Company Use:
891 NW MCCLURY	S (Including Apt., Unit, Sulte, and/or Bide COURT		. ROUTE AND BOX NO.	Policy Number
WHITE SPRINGS,	FL ST	ATE	32096 ^{CODE}	Company NAIC Number
SE	CTION D - SURVEYOR, ENGINEE	R, OR ARCH	ITECT CERTIFICATION (CO	ITINUED)
Copy both sides of this Elev	vation Certificate for (1) community of	official, (2) ins	urance agent/company, and (3) building owner
COMMENTS MOBILE	HOME ON PROPERTY.			
SECTION E DIN ON	A FI FIVA SIAN IN ISA SIAN AND AND AND AND AND AND AND AND AND A			Check here if attachine
For Zone AO and Zone A /wi	G ELEVATION INFORMATION (SU	RVEYNOTE	EQUIRED) FOR ZONE AO A	ND ZONE A (WITHOUT BFE)
information for a LOMA or LC	ithout BFE), complete Items E1. thro DMR-F, Section C must be complete	ough E5. If the	e Elevation Certificate is intend	led for use as supporting
E1. Building Diagram Number	or (Select the building diagram	n most similar	to the building for which this o	ertificate is being completed
see pages 6 and 7. If no	diagram accurately represents the	bullding, prov	ide a sketch or photograph)	
E2. The top of the bottom flor	or (including basement or enclosure) of the buildir	ng is ft. (m) in. i	(cm) above or below
E3. For Building Diagrams 6-	adjacent grade. (Use natural grade, 8 with openings (see page 7), the na	if available.) ext higher floo	or alayated floor (alayatian b) of the building in
ft. (m) in. (d	cm) above the highest adjacent grad	le. Complete	items C3.h and C3.i on front of	of form
E4. The top of the platform of	f machinery and/or equipment service	ing the building	ng is ft. (m) in.	(cm) above or below
(check one) the nignest a	adjacent grade. (Use natural grade,	if available.)		
floodplain management of	flood depth number is available, is the ordinance? Yes No	ie top of the b	ottom floor elevated in accord	ance with the community's
SEC	TION F - PROPERTY OWNER (OF	R OWNER'S	REPRESENTATIVE) CERTIFI	CATION
the best of my knowledge.	r's authorized representative who co ommunity-issued BFE) or Zone AO	must sign her	lons A, B, C (Items C3.h and C e. The statements in Sections	3.i only), and E for Zone A A, B, C, and E are correct to
PROPERTY OWNER'S OR OW	NER'S AUTHORIZED REPRESENTATI	VE'S NAME		
ADDRESS		CITY	STATE	ZIP CODE
SIGNATURE		DATE	TELEPHO	NE
COMMENTS		· · · · · · · · · · · · · · · · · · ·		77.00
				Check here if attachments
	SECTION G - COMMUN			
ections A, B, C (or E), and G 1. The information in Secendineer, or architect elevation data in the C	ized by law or ordinance to administrate. Completed this Elevation Certificate. Completed on C was taken from other documento is authorized by state or local later than the comments area below.) Completed Section E for a building local part of the completed Section E for a building local part of the completed Section E for a building local part of the completed Section E for a building local part of the completed Section E for a building local part of the completed Section E for a building local part of the completed Section E for a building local part of the complete of the complet	ete the applica entation that I aw to certify e	able item(s) and sign below. has been signed and embosse levation information. (Indicate	d by a licensed surveyor, the source and date of the
3. The following informati	ion (Items G4-G9) is provided for co	mmunity floor	lplain management purposes.	
64. PERMIT NUMBER	G5. DATE PERMIT ISSUED		G6. DATE CERTIFICATE OF C	OMPLIANCE/OCCUPANCY
7. This permit has been issue		Substantia	Improvement	
	floor (including basement) of the bu	ilding is:		ft. (m) Datum:
B. BFE or (In Zone AO) depth	of flooding at the building site is:		***************************************	ft. (m) Datum:
OCAL OFFICIAL'S NAME		TITL	E	
OMMUNITY NAME	7	TELI	EPHONE	The second secon
IGNATURE	V	DAT	E	
OMMENTS		,		

				Check here if attachments

DIAGRAM 5

All buildings elevated on piers, posts, piles, columns, or parallel shear walls. No obstructions below the elevated floor.

Distinguishing Feature – For all zones, the area below the elevated floor is open, with no obstruction to flow of flood waters (open lattice work and/or readily removable insect screening is permissible).




DIAGRAM 6

All buildings elevated on piers, posts, piles, columns, or parallel shear walls with full or partial enclosure below the elevated floor.

Distinguishing Feature – For all zones, the area below the elevated floor is enclosed, either partially or fully. In A Zones, the partially or fully enclosed area below the elevated floor is with or without openings** present in the walls of the enclosure. Indicate information about openings in Section C, Building Elevation Information (Survey Required).




DIAGRAM 7

All buildings elevated on full-story foundation walls with a partially or fully enclosed area below the elevated floor. This includes walkout levels, where at least one side is at or above grade. The principal use of this building is located in the elevated floors of the building.

Distinguishing Feature – For all zones, the area below the elevated floor is enclosed, either partially or fully. In A Zones, the partially or fully enclosed area below the elevated floor is with or without openings** present in the walls of the enclosure. Indicate information about openings in Section C, Building Elevation Information (Survey Required).





DIAGRAM 8

All buildings elevated on a crawl space with the floor of the crawl space at or above grade on at least one side, with or without an attached garage.

Distinguishing Feature – For all zones, the area below the first floor is enclosed by solid or partial perimeter walls. In all A zones, the crawl space is with or without openings** present in the walls of the crawl space. Indicate information about the openings in Section C. Building Elevation Information (Survey Required).



** An "opening" (flood vent) is defined as a permanent opening in a wall that allows for the free passage of water automatically in both directions without human intervention. Under the NFIP, a minimum of two openings is required for enclosures or crawl spaces with a total net area of not less than one square inch for every square foot of area enclosed. Each opening must be on different sides of the enclosed area. If a building has more than one enclosed area, each area must have openings on exterior walls to allow floodwater to directly enter. The bottom of the openings must be no higher than one foot above the grade underneath the flood vents. Alternatively, you may submit a certification by a registered professional engineer or architect that the design will allow for the automatic equalization of hydrostatic flood forces on exterior walls. A window, a door, or a garage door is not considered an opening.

Columbia County Building Department Flood Development Permit

Development Permit F 023- 04-040

DATE <u>08/16/2004</u> BUILDING PERMIT NUMBER <u>000022201</u>
APPLICANT DANNY HERRING PHONE 754-6737
ADDRESS 3882 W US HW 90 LAKE CITY FL 32055
OWNER SHIRLEY ADAMS/BRENDA HAND PHONE 386-884-0051
ADDRESS 891 NW MCCLURG CT WHITE SPRNGS FL 32096
CONTRACTOR WILLIAM ROYALS PHONE 754-6737
ADDRESS 3882 W US HWY 90 LAKE CITY FL 32055
SUBDIVISION Lot Block Unit Phase
TYPE OF DEVELOPMENT MH,UTILITY PARCEL ID NO. 11-2S-15-00024-000
FLOOD ZONE <u>AE</u> BY <u>BK</u> 1-6-88 FIRM COMMUNITY #. 120070 - PANEL #. <u>/05</u> B
FIRM 100 YEAR ELEVATION 85 ' PLAN INCLUDED YES or NO
REQUIRED LOWEST HABITABLE FLOOR ELEVATION 86'
IN THE REGULATORY FLOODWAY YES OF NO SEWMED RIVER SURVEYOR / ENGINEER NAME Dale Johns LICENSE NUMBER PE 45263
SURVEYOR/ENGINEER NAME Dale Johns LICENSE NUMBER PE 45263
ONE FOOT RISE CERTIFICATION INCLUDED
ZERO RISE CERTIFICATION INCLUDED
CRUMP DEPART NUMBER 1/4 - Letter Included Showing it to be
SRWMD PERMIT NUMBER N/A - Letter Included Showing it to be (INCLUDING THE ONE FOOT RISE CERTIFICATION) out of the floodway
DATE THE FINISHED FLOOR ELEVATION CERTIFICATE WAS PROVIDED
DATE THE FINISHED FLOOR ELEVATION CERTIFICATE WAS TROVIDED
DV
INSPECTED DATE BY
COMMENTS

135 NE Hernando Ave., Suite B-21

Lake City, Florida 32055 Phone: 386-758-1008 Fax: 386-758-2160



ONE FOOT RISE CERTIFICATION

PROPERTY DESCRIPTION: Section 11, Township 2S, Range 15E

FEMA Panel 120070 0105 B

OWNER: Brenda Hand/Parents

BASE FLOOD ELEVATION: 85.0

PROJECT: Min. Finished Floor 86.0

I hereby certify that construction of the proposed will cause less than one foot increase in flood elevations of the Suwannee River floodplain.

Dale C. Johns, P.E

Date: July 31, 2004

PE # 45263

386-961-8903 437 SW Thurman Terr

LAKE CITY, FL 32024

BASE FLOOD ELEVATION =85.0

BASIN AREA AT 85' BASE FLOOD >2000 ACRES

PROPOSED BUILDING TYPE = MANUFACTURED HOME

PROPOSED BUILDING ENCROACHMENT = 2800 SQ. FT. includes porch

GROUND ELEVATION AT BUILDING = 84.5' to 87.0 (use 84.5 to be conservative)

This project is in the staging area of the river and no step backwater calculations are necessary. This area would "back up" from the River without experiencing any horizontal movement of water. The calculations are based on the on the removal of floodplain volume due to construction of the foundation system.

Flood Zone Information Sheet

- **Zone** A Requires the floor of the structure to be set 1 foot above the paved road <u>or</u> 2 feet above the graded road.
- **Zone X-500** Requires the floor of the structure to be set at <u>or</u> above the elevation given by the FEMA Flood Maps.
- **Zone AE** A One Foot Rise Letter is required before the development and structure permits will be issued. Then an (Finished Floor) Elevation Certificate is required before the power and/or Certificate of Occupancy will be released.
- Zone AE Floodway A Zero Rise Letter is required before the development and structure permits will be issued. Then an Elevation Certificate is required before the power and/or Certificate of Occupancy will be released.

NOTE:

- 1. The One Foot Rise Letter and The Zero Rise Letter are given by an Engineer.
- 2. The (Finished Floor) Elevation Certificate is given by a Surveyor.

OWNER INFORMATION

Owners Name	irley Ada	ms Br	enda Hand Permit #	10222
Your flood zone is	AE			
You have turned in _	1 foot	Rise	Letter	Date_ <u>8-16-04</u>
You need a	One Foot Rise	Letter.		
	_Zero Rise Lette	er.		
_/	(Finished Floor			

Columbia County Building & Zoning Department 135 NE Hernando Ave., Suite B-21 Lake City, FL 32055 PH: 386-758-1008 ~ FAX: 386-758-2160



DAVID POPE Chairman Alachus, Florida

SYLVIA J. TATUM Vice Chairman Lavrey, Florida

C. LINDEN DAVIDSON Secretary/Treasurer Lamont, Florida

KELBY ANDREWS Chiefland, Florida

DON R. EVERETT, JR. Perry Florida

> GEORGIA JONES Lake City, Florida

OLIVER J. LAKE Lake City, Florida

JOHN P. MAULTSBY Madison, Florida

Mayo, Florda

JERRY A. SCARBOROUGH Executive Director Live Oak Florida

SUWANNEE RIVER WATER MANAGEMENT DISTRICT

Post-it® Fax Note 7671	Date 8116 of payes ≥ 2
To Laurie Hodson	From Dis mantini
Columbia Co. Building	CO. SRUMA
4 300,00	Phone #362-1001
Fax # 386-158-2160	Fax # 362-1056

August 16, 2004

Ms. Brenda Hand 891 Northwest McClurg Court White Springs, Florida 32096

Subject:

ERP02-0229, Environmental Resource Permit (ERP)

Exemption for Mobile Home Installation--Columbia County

Dear Ms. Hand:

Today, I used GPS to determine that your proposed home site is located outside of the regulatory floodway of the Suwannee River. I have attached a map illustrating the location of the home site within Columbia County Tax ID Parcel number 11-2S-15-00024-000. The corners of the home site and the southwestern boundary of your lot are illustrated by small red crosses. I experienced either human error or technical difficulty in locating the southwest corner of your proposed home site. However, you will note the other reference points coincide with the platted parcel boundary and are consistently located outside of the regulatory floodway of the Suwannee River.

The following criteria have been satisfied for your proposed mobile home installation to be exempt from Works of the District development permitting per Suwannee River Water Management District (District) rule 40B-4.1040, Florida Administrative Code (F.A.C.)

1. The proposed home site is located outside of the regulatory floodway of the Suwannee River.

Please be advised that this exemption does not exempt you from obtaining permits from any other regulatory and proprietary agency. Any modification to the exempted plans that may be required shall require reconsideration by the District prior to commencement of construction.

If you have any questions, please call me at 386.362.1001, or toll free at 800.226.1066.

Sincerely;

Dowis Mentini / Re

Louis Mantini

Environmental Specialist

LM/rl

Enclosure

cc: Laurie Hodson, Columbia County Building and Zoning
9225 CR 49 LIVE OAK, FLORIDA 32060 TELEPHONE 386/362-1001 0 600/226-1066 (FL) FAX 586/362-1056

