

# Air Leakage Test Report

In compliance with ASTM E-779 (2019)


## Holistic Test and Balance



Single Story Residence

|                            |  |
|----------------------------|--|
| Building Address:          | 205 SW Madison Court<br>Lakecity, Columbia<br>FL<br>USA<br>32024 |
| Performed for:             | Ronnie Shuman  |
| Performed by:              | LU / JB  |
| Test date:                 | 2024-07-26   |
| Associated Test file:      | ASTM2019 2024-07-26 0846   |
| Report Number:             | 000045982  |
| Unique Property ID Number: |  |

## Summary Single Story Residence

|  |   |   |
|--|---|---|
| <br><b>FanTestic</b> | version: <b>5.15.86</b>   | licensed to: <b>Holistic Test and Balance</b> |
| Test date: <b>2024-07-26</b>   | By: <b>LU / JB</b>  |   |
| Customer:  | <b>Ronnie Shuman</b>  |   |
| Building Lot Number:   |   |   |
| Building address:  | <b>205 SW Madison Court<br/>Lakecity, Columbia<br/>FL<br/>USA<br/>32024</b> |   |

| Building and Test Information              |                                 |
|--|---------------------------------|
| Test file name:                            | <b>ASTM2019 2024-07-26 0846</b> |
| Building volume [cu ft]:                   | <b>22,600</b>                   |
| Envelope Area [sq ft]:                     | <b>2,260</b>                    |
| Floor Area [sq ft]:                        | <b>2,260</b>                    |
| Building Height (from ground to top) [ft]: | <b>19.5</b>                     |
| Altitude [ft]:                             | <b>115</b>                      |

| Results                      |               |
|------------------------------|---------------|
| CFM at 50 Pa:                | <b>2546.1</b> |
| Leakage Area (EqLA) [sq in]: | <b>253.5</b>  |
| Leakage Area (EflA) [sq in]: | <b>132.2</b>  |
| Air Changes per hour ACH50:  | <b>6.76</b>   |

## Compliance

## Assumptions and warnings

# Building Information Single Story Residence

## Building Measurements

Building Volume [cu ft]: 22,600

Envelope Area ( $A_E$ ) [sq ft]: 2,260  
(defined as the area of external walls plus the area of the roof and ground floor.)

Net Floor Area ( $A_f$ ) [sq ft]: 2,260

Building Height (from ground to top) [ft]: 19.5

## Heating/Ventilation System

HVAC Systems Present:

## Pictures



## Test Method

All intentional openings were set to the operating condition expected during occupancy.

## Discussion of Results

### Leakage rate

The measured air flow at a test pressure of 50 Pa was 2546.1 CFM which equates to an equivalent leakage area of 253.5 sq in, based on adding up the leakage from all the holes and cracks in the exterior.

This leakage also equates to a one inch gap, 21.13 feet long. The building leaks as if there is one hole this size in the wall.

Air leakage in your ducts to the outdoors was not measured in this test but can greatly increase the above loss rate and can also cause air quality problems. Repairing this type of duct leakage should be the first priority.

### Safety concerns

Whenever changes are made to house and duct leakage, a thorough evaluation of the "house as a system" will optimize comfort, energy and air quality while ensuring a higher degree of safety and protecting the integrity of the structure of the building.



### Ventilation

The air in the building will be replaced with outdoor air every 8.88 minutes on average. That is about 6.76 air changes each hour.

According to the ASHRAE standard 62.2, the building does not require any additional ventilation even when windows and doors are closed. Bringing in air from a clean outdoor location and removing stale indoor air from kitchens, bathrooms and other locations may still be important in order to improve air quality. If air sealing work is undertaken, the air leakage rate must be re-measured to determine ventilation requirements based on the new leakage rate.

### Combined Test Data (Average Values)

|  | Results | Uncertainty |
|--|---------|-------------|
| Air flow <sub>STP</sub> , [CFM at 50 Pa]         | 2546.1  | +/-0.9%     |
| Air change rate at 50 Pa [1/h]                   | 6.76    | +/-0.9%     |
| Flow per unit floor area at 50 Pa [CFM/sq ft]    | 1.127   | +/-0.9%     |
| Flow per unit envelope area at 50 Pa [CFM/sq ft] | 1.127   | +/-0.9%     |
| Equivalent leakage area at 10 Pa [sq in]         | 253.5   | +/-1.5%     |
| LBL Effective leakage area at 4 Pa [sq in]       | 132.2   | +/-2.6%     |
| LEED Permeability at 4 Pa [sq in/100 sq ft]      | 5.848   | +/-2.6%     |



## Air Leakage Test Data Appendix- Single Story Residence

### Depressurize Data Set 1

Test Dataset Date: 2024-07-26

Start time: 11:03:15 UTC-5

|                          |                     |                 |
|--------------------------|---------------------|-----------------|
| Environmental Conditions |                     |                 |
| Wind speed:              | 1                   | from the WSW    |
| Operator Location:       | Inside the building |                 |
| Initial Bias Pressure:   | 0.48 Pa             |                 |
| Final Bias Pressure:     | -0.90 Pa            |                 |
| Average Bias Pressure:   | -0.21 Pa            |                 |
| Initial Temperature:     | indoors: 81 °F      | outdoors: 85 °F |
| Final Temperature:       | indoors: 81 °F      | outdoors: 85 °F |

| Test Analysis                                | Results                             | Uncertainty |
|--|-------------------------------------|-------------|
| Height x Temperature difference:             | 78 ft °F                            |             |
| Air leakage coefficient, C:                  | 195 CFM/Pa <sup>n</sup>             | +/- 3.38    |
| Exponent, n:                                 | 0.636                               | +/- 1.510   |
| Correlation coefficient, r:                  | 0.99977                             |             |
| Air flow <sub>STP</sub> :                    | 2355.5 CFM at 50 Pa                 | +/-0.7      |
| Air change rate, ACH:                        | 6.254 air changes per hour at 50 Pa | +/-0.7      |
| Flow per unit floor area:                    | 1.042 CFM per sq ft at 50 Pa        | +/-0.7      |
| Flow per unit envelope area:                 | 1.042 CFM per sq ft at 50 Pa        | +/-0.7      |
| Equivalent leakage area at 10 Pa [sq in]     | 249.1                               | +/-1.2      |
| Effective leakage area at 4 Pa [sq in]       | 134.2                               | +/-2.0      |
| LEED Permeability at 4 Pa [sq in/ 100 sq ft] | 5.938                               | +/-2.0      |

|                        |                   |       |       |       |       |       |       |       |       |       |       |       |      |
|------------------------|-------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|------|
| Measured pressure [Pa] |                   | -60.1 | -55.1 | -51.2 | -46.9 | -41.5 | -36.9 | -32.7 | -27.6 | -24.5 | -19.8 | -14.5 | -9.1 |
| Induced Pressure [Pa]  |                   | -59.8 | -54.9 | -51.0 | -46.7 | -41.3 | -36.7 | -32.5 | -27.3 | -24.3 | -19.6 | -14.3 | -8.9 |
| #1, Range A            | Fan Pressure [Pa] | 77.0  | 69.6  | 62.4  | 56.2  | 48.5  | 41.3  | 36.0  | 28.6  | 23.5  |       |       |      |
|                        | Flow [CFM]        | 2606  | 2479  | 2347  | 2227  | 2069  | 1911  | 1784  | 1590  | 1441  |       |       |      |
| #1, Range B8           | Fan Pressure [Pa] |       |       |       |       |       |       |       |       |       | 86.7  | 59.4  |      |
|                        | Flow [CFM]        |       |       |       |       |       |       |       |       |       | 1275  | 1046  |      |

|                                |                             |             |             |             |             |             |             |             |             |             |             |             |             |
|--------------------------------|-----------------------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|
| #1,<br>Range<br>B4             | Fan<br>Press<br>ure<br>[Pa] |             |             |             |             |             |             |             |             |             |             |             | 137.<br>4   |
|                                | Flow<br>[CFM<br>]           |             |             |             |             |             |             |             |             |             |             |             | 782.<br>4   |
|                                |                             |             |             |             |             |             |             |             |             |             |             |             |             |
| Total<br>Flow<br>[CFM]         |                             | 2605<br>.96 | 2479<br>.07 | 2347<br>.24 | 2227<br>.47 | 2069<br>.03 | 1910<br>.54 | 1783<br>.77 | 1590<br>.15 | 1441<br>.45 | 1274<br>.77 | 1045<br>.52 | 782.<br>349 |
| Correc<br>ted<br>Flow<br>[CFM] |                             | 2658<br>.0  | 2528<br>.6  | 2394<br>.1  | 2271<br>.9  | 2110<br>.3  | 1948<br>.7  | 1819<br>.4  | 1621<br>.9  | 1470<br>.2  | 1300<br>.2  | 1066<br>.4  | 797.<br>97  |
| Error<br>[%]                   |                             | 0.0%        | 0.5%        | -<br>0.3%   | 0.1%        | 0.5%        | -<br>0.1%   | 0.9%        | 0.3%        | -<br>1.9%   | -<br>0.6%   | -<br>0.4%   | 1.1%        |

12 induced pressures each taken for 20 of the required 20 seconds.

Total of 108 readings taken before test over 97 s of the required 120 s.

Total of 108 readings taken after test over 97 s of the required 120 s.


12 baseline pressures shown in UI, each taken for 10 of required 10 seconds.

Average Baseline,  $\Delta P$ : -0.21 Pa


|                           |                    |                      |                     |
|---------------------------|--------------------|----------------------|---------------------|
| Static Pressure Averages: |                    |                      |                     |
| Average Baseline [Pa]     | $\Delta P$ -0.21   |                      |                     |
| initial [Pa]              | $\Delta P01$ 0.48  | $\Delta P01$ - 0.00  | $\Delta P01$ + 0.48 |
| final [Pa]                | $\Delta P02$ -0.90 | $\Delta P02$ - -1.56 | $\Delta P02$ + 0.43 |

|                           |      |      |      |      |       |       |       |       |       |       |       |       |
|---------------------------|------|------|------|------|-------|-------|-------|-------|-------|-------|-------|-------|
| Baseline, initial<br>[Pa] | 0.79 | 0.43 | 0.37 | 0.38 | 0.22  | 0.40  | 0.57  | 0.56  | 0.49  | 0.44  | 0.64  | 0.50  |
| Baseline, final<br>[Pa]   | 0.49 | 0.40 | 0.44 | 0.39 | -0.21 | -1.49 | -2.77 | -2.66 | -1.62 | -1.00 | -1.38 | -1.36 |

Flow vs Induced Pressure (Depressurize Set)



Building Gauge Pressure (Depressurize Set)





## Pressurize Data Set 2

Test Dataset Date: 2024-07-26

Start time: 11:19:05 UTC-5

|  |                     |                 |
|--|---------------------|-----------------|
| Environmental Conditions                   |                     |                 |
| Wind speed:                                | 1                   | from the WSW    |
| Operator Location:                         | Inside the building |                 |
| {STM3158}Greatest Baseline Pressure Point: | Pa                  |                 |
| Initial Bias Pressure:                     | -0.90 Pa            |                 |
| Final Bias Pressure:                       | 0.12 Pa             |                 |
| Average Bias Pressure:                     | -0.39 Pa            |                 |
| Initial Temperature:                       | indoors: 81 °F      | outdoors: 85 °F |
| Final Temperature:                         | indoors: 81 °F      | outdoors: 85 °F |

| Test Analysis                                | Results                           | Uncertainty |
|--|-----------------------------------|-------------|
| Height x Temperature difference:             | 78 ft °F                          |             |
| Air leakage coefficient, C:                  | 171 CFM/Pa <sup>n</sup>           | +/- 5.20    |
| Exponent, n:                                 | 0.707                             | +/- 2.057   |
| Correlation coefficient, r:                  | 0.99957                           |             |
| Air flow <sub>STP</sub> :                    | 2736.6 CFM at 50 Pa               | +/-1.1      |
| Air change rate:                             | 7.265 air changes / hour at 50 Pa | +/-1.1      |
| Flow per unit floor area:                    | 1.211 CFM per sq ft at 50 Pa      | +/-1.1      |
| Flow per unit envelope area:                 | 1.211 CFM per sq ft at 50 Pa      | +/-1.1      |
| Equivalent leakage area at 10 Pa [sq in]     | 257.9                             | +/-1.8      |
| Effective leakage area at 4 Pa [sq in]       | 130.1                             | +/-3.1      |
| LEED Permeability at 4 Pa [sq in/ 100 sq ft] | 5.757                             | +/-3.1      |

|                        |                   |       |       |       |       |       |      |      |      |      |      |      |     |
|------------------------|-------------------|-------|-------|-------|-------|-------|------|------|------|------|------|------|-----|
| Measured pressure [Pa] |                   | 61.9  | 54.0  | 51.8  | 46.2  | 42.1  | 37.1 | 32.3 | 27.9 | 23.9 | 19.2 | 14.4 | 9.3 |
| Induced Pressure [Pa]  |                   | 62.3  | 54.4  | 52.2  | 46.6  | 42.5  | 37.4 | 32.7 | 28.3 | 24.3 | 19.6 | 14.8 | 9.7 |
| #1, Range A            | Fan Pressure [Pa] | 171.7 | 150.7 | 140.4 | 122.9 | 107.7 | 92.1 | 78.2 | 66.4 | 54.3 |      |      |     |

|                      |                   |         |         |         |         |         |         |         |         |         |         |         |         |
|----------------------|-------------------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|
|                      | Flow [CFM]        | 3112    | 2919    | 2795    | 2602    | 2406    | 2204    | 2014    | 1844    | 1640    |         |         |         |
| #1, Range B8         | Fan Pressure [Pa] |         |         |         |         |         |         |         |         |         | 127.1   | 83.8    |         |
|                      | Flow [CFM]        |         |         |         |         |         |         |         |         |         | 1430    | 1134    |         |
| #1, Range B4         | Fan Pressure [Pa] |         |         |         |         |         |         |         |         |         |         |         | 168.4   |
|                      | Flow [CFM]        |         |         |         |         |         |         |         |         |         |         |         | 843.8   |
|                      |                   |         |         |         |         |         |         |         |         |         |         |         |         |
| Total Flow [CFM]     |                   | 3112.18 | 2919.48 | 2795.46 | 2602.19 | 2406.32 | 2204.49 | 2014.41 | 1844.16 | 1639.57 | 1430.49 | 1134.34 | 843.838 |
| Corrected Flow [CFM] |                   | 3137.2  | 2943.0  | 2817.9  | 2623.1  | 2425.7  | 2222.2  | 2030.6  | 1859.0  | 1652.8  | 1442.0  | 1143.5  | 850.63  |
| Error [%]            |                   | -2.0%   | 1.2%    | -0.2%   | 0.6%    | -0.7%   | -0.5%   | 0.1%    | 1.4%    | 0.6%    | 2.0%    | -1.3%   | -0.9%   |

12 induced pressures each taken for 20 of the required 20 seconds.

Total of 108 readings taken before test over 97 s of the required 120 s.

Total of 108 readings taken after test over 98 s of the required 120 s.


12 baseline pressures shown in UI, each taken for 10 of required 10 seconds.

Average Baseline,  $\Delta P$ : -0.39 Pa


|                           |                       |  |                       |
|---------------------------|-----------------------|--|-----------------------|
| Static Pressure Averages: |                       |  |                       |
| Average [Pa]              | $\Delta P$ -0.39      | Number of readings ({2-StaticReadingsCount}) |                       |
| initial [Pa]              | $\Delta P_{01}$ -0.90 | $\Delta P_{01}$ -1.56                        | $\Delta P_{01}$ +0.43 |
| final [Pa]                | $\Delta P_{02}$ 0.12  | $\Delta P_{02}$ -0.20                        | $\Delta P_{02}$ +0.28 |

|                        |       |       |       |      |       |       |       |       |       |       |       |       |
|------------------------|-------|-------|-------|------|-------|-------|-------|-------|-------|-------|-------|-------|
| Baseline, initial [Pa] | 0.49  | 0.40  | 0.44  | 0.39 | -0.21 | -1.49 | -2.77 | -2.66 | -1.62 | -1.00 | -1.38 | -1.36 |
| Baseline, final [Pa]   | -0.28 | -0.27 | -0.08 | 0.16 | 0.54  | 0.06  | 0.30  | 0.33  | 0.37  | 0.34  | -0.18 | 0.12  |

### Flow vs Induced Pressure (Pressurize Set)



### Building Gauge Pressure (Pressurize Set)



## Test Equipment

The following test equipment was used in the performance of the air leakage tests.

|    | Fan           | Fan serial | Fan location | Gauge | Gauge serial | Gauge Calibration |
|----|---------------|------------|--------------|-------|--------------|-------------------|
| #1 | Retrotec 5000 | 5FN100809  | FrontDoor    | DM32  | 407586       | 2023-03-27        |

## Fan Calibration Certificate Retrotec 5000:

| Retrotec 5000 5FN100809 Fan last calibrated: 2023-04-03. Flow Equation Parameters - Retrotec: 202303280944-5FN100809. CFM |                |                 |                     |                |                |                      |     |    |  |
|---|----------------|-----------------|---------------------|----------------|----------------|----------------------|-----|----|--|
| Range   | n              | K               | K1                  | K2             | K3             | K4                   | MF  |    |  |
| Open  | 0.498900<br>64 | 557.458454      | 0                   | 0.3            | 0              | 1                    | 10  |    |  |
| A   | 0.498739<br>1  | 298.711326      | 0                   | 0.4000<br>0001 | 0              | 1                    | 20  |    |  |
| B8  | 0.525556<br>18 | 122.191485      | 0                   | 0.7            | 0              | 1                    | 35  |    |  |
| Polynomi<br>al Range  | g              | f               | a                   | b              | c              | d                    | K2  | MF |  |
| B4  | 50             | 0.4546<br>8675  | 0.0000279144<br>442 | -0.020530773   | 7.085668<br>77 | 105.351<br>60754     | 0.8 | 35 |  |
| B2  | 50             | 0.5002<br>91112 | 0.0000137712<br>442 | -0.010567453   | 3.670797<br>56 | -<br>22.4759<br>7667 | 1   | 50 |  |
| B1  | 50             | 0.1177<br>15556 | 0.0000047626<br>453 | -0.003977805   | 1.586794<br>84 | 0.51215<br>807       | 1   | 60 |  |
| B74   | 25             | 0.15            | 0.000000796         | -0.0009501     | 0.59           | 18                   | 0.8 | 35 |  |
| B47   | 25             | 0.09            | 0.0000002690<br>432 | -0.000359055   | 0.2435         | 12.05                | 1   | 50 |  |
| B29   | 25             | -0.02           | 0.000000111         | -0.000149      | 0.092          | 4.4                  | 0.6 | 50 |  |

Fan Pressure (FP) is the measured fan pressure when using a self-referenced fan or when Room Pressure (RP) is negative. If using a fan which is not self-referenced, and Room Pressure is positive, Fan Pressure is calculated by subtracting the measured Room Pressure from the Absolute Value of the Fan Pressure.

If  $PrA > 0$  and fan is not self-referencing:  $FP = |PrB| - PrA$

If  $PrA < 0$  or fan is self-referencing:  $FP = PrB$

Flow calculations are not valid if Fan Pressure is less than either MF or  $(K2 \times |RP|)$ .

Flow in CFM using the above coefficients is calculated as follows for standard Ranges:

$$flow = (FP - (|RP| \times K1))^N \times (K + (K3 \times FP))$$

Flow in CFM using the above polynomial coefficients is calculated as follows:

$$flow = (a \times FP^3) + (b \times FP^2) + (c \times FP) + d + ((g - |RP|) \times f)$$