

# Inspection Checklist for Permit #000055912

Notes:

<b>Order</b>	<b>Category</b>	<b>Inspection</b>	<b>Requirements</b>
1	Mobile Home	Mobile Home Set-Up Final <i>Final inspection of tie-downs, foundations, utilities, and safety before occupancy.</i>	
2	Engineering	Setbacks <i>Confirms buildings, structures, and improvements are within required property setbacks. Columbia County LDR 4.1</i>	
3	Certificate	Release Certificate <i>Official Release for CO or final completion. Ref: FBC 110.5</i>	Requires Mobile Home Set-Up Final.