

Inspection Checklist for Permit #000056255

Notes:

Order	Category	Inspection	Requirements
1	Mobile Home	In County Pre-Mobile Home before set-up <i>Pre-inspection of used mobile homes for condition before permitting.</i>	
2	Engineering	D.O.T Final Driveway <i>Ensures driveway construction complies with Florida Department of Transportation standards when accessing a state-maintained road. Ref: FDOT Standard Index, Columbia County LDR 4.2.3</i>	
3	Mobile Home	Mobile Home Set-Up Final <i>Final inspection of tie-downs, foundations, utilities, and safety before occupancy.</i>	
4	Engineering	Setbacks <i>Confirms buildings, structures, and improvements are within required property setbacks. Columbia County LDR 4.1</i>	