

Inspection Checklist for Permit #000055959

Notes:

Order	Category	Inspection	Requirements
1	Mobile Home	Mobile Home Set-Up Final <i>Final inspection of tie-downs, foundations, utilities, and safety before occupancy.</i>	
2	Engineering	Setbacks <i>Confirms buildings, structures, and improvements are within required property setbacks. Columbia County LDR 4.1</i>	
3	Engineering	ROW Access/Driveway connects to county maintained road <i>Checks that legal and physical access connects properly to a county road and meets design standards. Ref: Columbia County LDR 4.2.3</i>	