


Gill Engineering Services, Inc.

426 SW COMMERCE DR. SUITE 130-M ~ LAKE CITY, FLORIDA ~ 32025 ~ 386.590.1242



3/31/2020

Troy Crews
Building Official
35 NE Hernando Ave.
Lake City, FL 32055

SUBJECT:

**Graham Residence
Field Modifications and Clarification
Lake City, FL**

Troy,


For clarification on the perimeter slab turndown, the slab edge footing is to be reinforced with (2) #5 continuous rebars.

The slab stepdown at the garage interior wall has been removed. A thickened edge at the interior wall is no longer required.

Gary Gill, PE 51942

Gill Engineering Services, Inc.

Digitally signed
by Gary Gill
Date: 2020.03.31
'09:55:19 -04'00



Gill
Engineering Services, Inc.