

Columbia County Building Dept. 135 NE Hernando Ave #21 Lake City, FL 32055

Permit # 49973

A Groundworks Company

Date: November 21, 2024

Customer Name:
Customer Address:
Customer Number:
Glenn Residence
367 SW Kayla Court
Customer # 186130


To Whom It May Concern:

This letter is to certify and verify Alpha Foundations has completed the alterations at the above-referenced property in general accordance with the permit documents. Foundation piers were installed to stabilize the existing foundations, and to prevent further settlement of the foundation of the structure.

I have inspected the materials and installation for conformance to the approved permit documents. To the best of my knowledge, belief and professional judgment, the piers meet the intent of the Florida Building Code 2023 8th Edition and are in substantial accordance with the "approved plans." The piers were installed in accordance with the manufacturer's guidelines and specifications and per the Engineer of Records requirement. Please see attached drawing for the AS-BUILT layout of the piers.

This Engineering Completion / Certification letter should serve to close out the referenced permit. If you have any questions, please do not hesitate to contact me.

Respectfully,



This item has been digitally signed and sealed by Andrew D. Thomas, PE. Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies. 2024.11.21 10:58:31-05'00'

ANDREW THOMAS, P.E.
ENGINEER
ANDREW.THOMAS@GROUNDWORKS.COM

GROUNDWORKS COMPANIES, LLC

PIER LOGS AS-BUILT DRAWING 11/21/24

Cover Page

ATTACHMENTS:

LOCATION / LAYOUT PLAN / NOTES

FGR

21

1570P

BUILDING DEPT.:

Columbia County Building Department

PROJECT:

Judy Glenn

ADDRESS:

DATE:

367 Southwest Kayla Ct, Ft. White, FL 32038

May 8, 2024



-.3 -.3 0.0 0.0 -,3 -0.1Bedroom - 2 droom **Existing Piers** 0.0 BAS 0.0 0.0 -.3 -.3 0.0 0.0 Bedroom -0.9 Proposed Piers -1.0-0.6

FRONT



digitally signature. D. Thomas by Andrew D. Th digitally signed and sealed by Andrew D. Thomas, PE. Printed copies of this considered signed and sealed and the signature must be verified on any electronic copies. 2024.11.21 10:58:37-05'00'

STATE OF CORION OF CORION

5/8/2024

PIER LOG

Columbia County Building Dept. **BUILDING DEPT.:**

135 NE Hernando Ave #21

Lake City, FL 32055

FBC 2023, 8th Ed. **REFERENCE CODE:**

November 21, 2024 **DATE:**

PROJECT: Glenn Residence


ADDRESS: 367 SW Kayla Court **CUSTOMER #:** Customer # 186130

Pier No.	Depth (FT)	Guage Pressure (PSI)
1	17	1300
2	17	1300
3	17	1400
4	17	1400
5	17	1400
6	17	1300
7	17	1300



A **Ground**works' Company

11/21/24



This item has been digitally signed and sealed by Andrew D. Printed copies of this considered signed and signature must be verified on any electronic copies. 2024.11.21 10:58:41-05'00'

PRODUCTION PHOTOGRAPHS

BUILDING DEPT.: Columbia County Building Dept.

135 NE Hernando Ave #21

Lake City, FL 32055

REFERENCE CODE:

FBC 2023, 8th Ed.

DATE:

November 21, 2024

PROJECT:

Glenn Residence

ADDRESS:

367 SW Kayla Court

CUSTOMER #: Customer # 186130



A Groundworks Company







This item has been digitally signed and sealed by Andrew D. Thomas, PE. Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies. 2024.11.21 10:58:45-05'00'

11/21/24