

# Mobile Home Permit Worksheet

## POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to \_\_\_\_\_ psf or check here to declare 1000 lb. soil without testing.

X 1000 X 1000 X 1000

### POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X 1000 X 1000 X 1000

## TORQUE PROBE TEST

The results of the torque probe test is \_\_\_\_\_ inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors.

**Note:** A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb holding capacity.

\_\_\_\_\_  
Installer's initials

## ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name \_\_\_\_\_

Date Tested \_\_\_\_\_

Ernest S. Johnson  
Assumed Oliver 1101 v uses  
4x5 foot Anchors Both  
Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. \_\_\_\_\_

## Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. \_\_\_\_\_

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. \_\_\_\_\_

Application Number: \_\_\_\_\_

Date: \_\_\_\_\_

## Site Preparation

Debris and organic material removed \_\_\_\_\_

Water drainage: Natural \_\_\_\_\_

Swale \_\_\_\_\_

Pad \_\_\_\_\_

Other \_\_\_\_\_

## Fastening multi wide units

Floor: \_\_\_\_\_

Walls: \_\_\_\_\_

Roof: \_\_\_\_\_

Type Fastener: \_\_\_\_\_

Type Fastener: \_\_\_\_\_

Length: \_\_\_\_\_

Length: \_\_\_\_\_

Spacing: \_\_\_\_\_

Spacing: \_\_\_\_\_

Spacing: \_\_\_\_\_

Spacing: \_\_\_\_\_

Spacing: \_\_\_\_\_

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

## Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

\_\_\_\_\_  
Installer's initials

Type gasket \_\_\_\_\_

Pg. \_\_\_\_\_

Installed: \_\_\_\_\_

Between Floors: Yes \_\_\_\_\_

Between Walls: Yes \_\_\_\_\_

Bottom of Ridgebeam: Yes \_\_\_\_\_

## Weatherproofing

The bottomboard will be repaired and/or taped. Yes \_\_\_\_\_ Pg. \_\_\_\_\_  
Siding on units is installed to manufacturer's specifications. Yes \_\_\_\_\_  
Fireplace chimney installed so as not to allow intrusion of rain water. Yes \_\_\_\_\_

## Miscellaneous

Skirting to be installed. Yes \_\_\_\_\_ No \_\_\_\_\_

Dryer vent installed outside of skirting. Yes \_\_\_\_\_ No \_\_\_\_\_

Range downflow vent installed outside of skirting. Yes \_\_\_\_\_ No \_\_\_\_\_

Drain lines supported at 4 foot intervals. Yes \_\_\_\_\_ No \_\_\_\_\_

Electrical crossovers protected. Yes \_\_\_\_\_ No \_\_\_\_\_

Other: \_\_\_\_\_

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature \_\_\_\_\_

Date \_\_\_\_\_



# Mobile Home Permit Worksheet

Installer: Ernest S. Johnson License # IF 1025249  
 Address of home \_\_\_\_\_  
 being installed \_\_\_\_\_

Manufacturer: ScotBilt Length x width 60x16

NOTE: If home is a single wide fill out one half of the blocking plan  
 If home is a triple or quad wide sketch in remainder of home  
 I understand Lateral Arm Systems cannot be used on any home (new or used)  
 where the sidewall ties exceed 5 ft 4 in.

Typical pier spacing \_\_\_\_\_  
 Show locations of Longitudinal and Lateral Systems  
 (use dark lines to show these locations)  
 Installer's initials ES



Application Number: \_\_\_\_\_ Date: \_\_\_\_\_

New Home ☒ Used Home ☐  
 Home installed to the Manufacturer's Installation Manual  
 Home is installed in accordance with Rule 15-C  
 Single wide ☒ Wind Zone II ☒ Wind Zone III ☐  
 Double wide ☐ Installation Decal # 72749  
 Triple/Quad ☐ Serial # \_\_\_\_\_

## PIER SPACING TABLE FOR USED HOMES

Load bearing capacity (sq in)	16' x 16' (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	4'	5'	6'	7'	8'
1500 psf	4' 6"	6'	7'	8'	9'	10'
2000 psf	6'	8'	9'	10'	11'	12'
2500 psf	7' 6"	9'	10'	11'	12'	13'
3000 psf	8'	10'	11'	12'	13'	14'
3500 psf	8'	10'	11'	12'	13'	14'

\* interpolated from Rule 15C-1 pier spacing table.

## PIER PAD SIZES


I-beam pier pad size 23x31 C's  
 Perimeter pier pad size Oliver BSS 110216x18  
 Other pier pad sizes (required by the mfg.) \_\_\_\_\_

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

Opening \_\_\_\_\_ Pier pad size \_\_\_\_\_



## TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)  
 Manufacturer \_\_\_\_\_  
 Longitudinal Stabilizing Device w/ Lateral Arms  
 Manufacturer Oliver 1101 V

## OTHER TIES

Number \_\_\_\_\_  
 Sidewall \_\_\_\_\_  
 Longitudinal \_\_\_\_\_  
 Marriage wall \_\_\_\_\_  
 Shearwall \_\_\_\_\_


## FRAME TIES

within 2' of end of home  
 spaced at 5' 4" oc

## ANCHORS

4 ft \_\_\_\_\_ 5 ft \_\_\_\_\_

VARIES (30'-0" to 76'-0")



THESE REQUIREMENTS ARE MINIMUM REQUIREMENTS AS ACCORDING TO SCOTBLIT'S SETUP AND INSTALLATION MANUAL. THESE REQUIREMENTS ARE APPLICABLE FOR ALL STATES, INCLUDING FLORIDA, HOWEVER, ALWAYS CHECK WITH L.A.H.J. FOR STATE AND LOCAL BUILDING CODES THAT MAY REQUIRE A MORE STRINGENT PIER SPACING.

\*156" FLOOR = 30 1/2"  
178" FLOOR = 41 1/2"


**Scotblit**  
HOMES, INC.

DATE: 04/15/2011  
REVISED: 12/11/2012  
PSO

NOTES:  
SQUARE FOOTAGE:  
TOTAL = VARIES  
LIVING SPACE = VARIES  
PORCH = VARIES

SPECIFICATIONS:  
**STANDARD BLOCKING**  
TYPICAL SINGLE-UNIT  
ALL WIDTHS AND CONFIGURATIONS

DRAWING/MODEL NUMBER:  
SBH-BL1



**ScotBilt**  
HOMES, INC.

MODEL # **1666354GSM**

UNIT SPECS  
**GRAND SLAM**  
16 X 66 - 2BR 2 BATH

DATE: **5-16-2019**  
VERSION: **B**

TOTAL SQUARE FOOTAGE  
**979 SQ. FT.**

LIVING AREA  
**890 SQ. FT.**  
BATH AREA  
**89 SQ. FT.**