

March 27, 2019

Isaac & Marlene Hart
570 SW Mandiba Drive
Lake City, FL 32024

Subject: Permit # 37833 - Lot 19, Oaks of Lake City, Phase 1 - Elevation Letter

Dear Mr. Hart:

Daniel & Gore, LLC has performed a vertical survey on Lot 19, Oaks of Lake City Phase 1, Columbia County, Florida from a benchmark being a concrete monument (P.R.M.) at the P.C. of Lot 75, Oaks of Lake City Phase 2 (elevation – 91.745', NAVD 1988) and have determined the following:

- The Subdivision plat requires the minimum finish floor elevation to be 77.0'.
- The top of the stem wall is at 79.1', being 2.1' above the minimum finish floor requirement.

If you have any questions, please call me.

Sincerely,



Scott Daniel, PSM

