## FLORIDA ENERGY EFFICIENCY CODE FOR BUILDING CONSTRUCTION

Envelope Leakage Test Report Prescriptive and Performance Method

Permit Office: Columbia Project Name: Arrivation Street: 100 SW Bluc Bind Ct City, State, Zip: Ft. white FL 37689 Design Location: Ft. Gramesville Permit Number: 0000-41507 Jurisdiction: Cond. Volume: 20,151 Leakage Characteristics **Envelope Leakage Test Results** CFM (50): Regression Data: R: N/A EqLA: Single Point Test Data: ACH: FLOW: HOUSE PRESSURE SLA: ACH (50)\*: 5.00 \* For prescriptive projects, tested leakage must be <=7 ACH (50). For performance projects, tested leakage must be <5 = the ACH (50) shown on Form R405-2014 for this project. R402.4.1.2 Testing. The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per hour in Climate Zones 1 and 2. Testing shall be conducted with a blower door at a pressure of 0.2 inches w.g. (50 Pascals). Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7), Florida Statutes or individuals licensed as set forth in Section 489.105(3)(f), (g), or (i) or an approved third party. A written report of the results of the test shall be signed by the party conducting the test and provided to the code official. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope. **During testing:** 1. Exterior windows and doors, fireplace and stove doors shall be closed, but not sealed, beyond the intended weatherstripping or other infiltration control measures; 2. Dampers including exhaust, intake, makeup air, backdraft and flue dampers shall be closed, but not sealed beyond intended infiltration control measures; 3. Interior doors, if installed at the time of the test, shall be open; 4. Exterior doors for continuous ventilation systems and heat recovery ventilators shall be closed and sealed; 5. Heating and cooling systems, if installed at the time of the test, shall be turned off; and 6. Supply and return registers, if installed at the time of the test, shall be fully open. Testing shall be conducted by either I hereby certify that the above envelope leak individuals as defined in Section performance results demonstrate compliance 553.993(5) or (7), Florida Statutes or with Florida Energy Code requirements in individuals licensed as set forth in accordance with Section R402.4.1.2. Section 489.105(3)(f), (g), or (i) or an approved third party. This report shall be signed by the third party conducting SIGNATURE: the test and provided to the code official before C.O. PRINTED NAME: **BUILDING OFFICIAL:** DATE: DATE: 2/15/2021