
PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION 624 7036 Zoning Official LW J For Office Use Only ByMG Permit# Date Received 3112 AP# 44724 Zoning A-3 Land Use Plan Map Category 🗛 Flood Zone X Development Permit Replacing exilting M/H River___ Finished Floor Elevation Recorded Deed or X Property Appraiser PO WSite Plan EH# 20-0208 Existing well - Land Owner Affidavit Installer Authorization FW Comp. letter App Fee Paid □ DOT Approval □ Parent Parcel # □ STUP-MH Property ID # 26-45-15-00401-026 Subdivision Langtee X Used Mobile Home MH Size 32 X 76 Year 2020 New Mobile Home Applicant Robert Minnella Phone # 352-472-6010 Address 257435W 20 PC Newberry, FL 32669 Name of Property Owner Clemons, Amber & William Phone# 386-365-1648 911 Address 30/SW Paradise Glen, Lake City, FL 32024 Clay Electric Circle the correct power company -FL Power & Light (Circle One) -Suwannee Valley Electric -**Duke Energy** Name of Owner of Mobile Home Clemons, Amber & Wm Phone # 386-365-1648 Address Relationship to Property Owner Same Current Number of Dwellings on Property _____Total Acreage 5.82 Lot Size 370 X 672 Do you : Have Existing Drive or Private Drive or need Culvert Permit (Pulling in a Culvert Waiver (Circle one) (Rot existing but do not need a Culvert) Is this Mobile Home Replacing an Existing Mobile Home Yes Driving Directions to the Property 475 to C-242 (R) Go 8.4 miles to Cupress (ake Rd (L) Go 3/10 mile to Paradise Glen (B) > 5 tay 3 traight to end to home on far right. Name of Licensed Dealer/Installer <u>Frnest S Johnson</u> Phone # 352-494-8099 Installers Address 22204 SE US Hwv 301Hawthorne, FL 32640 Installation Decal # 6 8943 License Number IH 1025249

All perimeter piers are replaced by Oliver 1055-11. Includes doors, windows (w/Appl.) and shearwalls. Please see Literature	(6) Oliver 1101V Systems	All marriage line pads =17.5 x 25.5" See Pier Load Diagram D D D D D D D D D D D D D D D D D D D	All Ibeam Blocking to be 23" x31"	Typical pier spacing 2 6'-6" Show locations of Longitudina and Lateral Systems (use dark lines to show these ocations)	NOTE: if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home lunderstand Lateral Arm Systems cannot be used on any home new or used where the sidewall ties exceed 5 ft 4 in	home is being installed Lake City, Fl. 32024 Manufacturer Live Oak (P3764J) Length x width 32' x 76'	Installer Ernest S. Johnson LICENSE # IH-1025249 911 Andress where 381 SWParadise Gln.
neDown components Stabilizing Device (Stabilizing Device would be seen to be	ORS 5 # V	/16 /2	R	Load Footer 16" x 16" x 18 20" x 20" 22" 24 X 24 26 x 26" bear 9	PIER SPACING TABLE FOR USED HOMES	Wind Zone III	New Home X Used Home Home installed to the Manufacturers installation Manua K Home is installed in accordance with Rule 15-C

COLUMBIA COUNTY PERMIT WORKSHEET

page 2 of 2

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 4		Plumbing	Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 45-47	Electrical	Date Tested	Installer Name	ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER	Assume anchors are required at all centerline the points where the torque test reading is 275 or less and where the mobile home manufacturer may 1000Lb. requires anchors with 4000 th holding capacity Installer's initials	Note: A state approved lateral arm system is being used and 4 ft anchors are allowed at the sidewall locations. I understand 5 ft	The results of the torque probe test is 276 inch pounds or check here if you are declaring 5 anchors without testing. A test showing 275 inch pounds or less will require 5 foot anchors	TAGAIL BOADE TEST	× ×	3. Using 500 lb. increments, take the lowest 1000Lb. reading and round down to that increment	Assume 2. Take the reading at the depth of the rooter.		POCKET PENETROMETER TESTING METHOD	×	or check here to declare 1000 ib soil without testing	(100)	TOOLS TEST
installer Signature Zanut & Shayon Date 3-12-2020	is accurate and true based on the	Installer verifies all information given with this permit worksheet		Other	Range downflow vent installed outside of skirting. Yes N/A X Drain lines supported at 4 foot intervals. Yes X Electrical crossovers protected. Yes X		Miscellaneous	The bottomboard will be repaired and/or taped. Yes X Pg 41 Siding on units is installed to manufacturer's specifications. Yes X Fireplace chimney installed so as not to allow intrusion of rain water. Yes X	Weatherproofing	Type gasket Factory Foam installed: Pg 2.1 Between Floors Yes X Between Walls Yes X Bottom of ridgebeam Yes X	Installer's initials Egy	a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket	f understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are	Gaster transfer and transfer	will be centered over the peak of the roof and fastened with galv roofing nails at 2" on center on both sides of the centerline	Type Fastener Lag Length 5" Type Fastener Lag Length 5" For used homes a min, 30 gauge, 8" wide ga	Spacing	water crainage Natural X Swale Pad X Other	rial removed Yes	Site Preparation



Live Oak Homes MODEL: P-3764J - 32 X 80 4-BEDROOM / 2-BATH

TIS DIAWANG 20 TERIONALU ON THE STANDARDY FOR EACH STORE SECTION OF CHURCHON STIME OF BRIGHERING AND IS SUPPLEMENTS. FOR DINGS AND REPORTED HE SHAPELESIN TO CHAPLE AND BUSICING MAY MARY BASED ON HOLLING TO EACH CONDITION BY FOR THE ACH. FOR HOLDING AND REPORT HE ON SEPERATE AND ASSESSMENT OF THE ACH.

A MAIN ELECTRICA

B FER TREATM CROSSONER (
A MATERIA DRUT

M MATERIA DRUT

DASTINGLE OF ANY

CAS CROSSONER (FANY)

BURN I CHRISTOPER
 SEPTER TROPS
 NUMBER ON THE MEAN CHARLOTT
 SEPRE FAR HE CONTRIBET HAVE CHARLOTT



State of Fiorida DEPARTMENT OF HIGHWAY SAFETY AND MOTOR VEHICLES

TALLAHASSEE, FLOREDA 32399-0500

FRED CL DICKINSON, III Biocestive Director

October 27, 1999

Mr. Lon Larson, General Manager Manufactured Housing Foundation Systems A Division of Oliver Technologies 562 Gleuhenther Drive Son Marcos, California 92069

Dear Mr. Laison:

We wish to acknowledge receipt of your print specifications and test results certifying your Adjustable Outrigger listed below complies with the Federal Manufactured Construction and Safety Standards, § 3280.305 and § 3280.401 and with the rules and regulations set forth by the Department of Highway Safety and Mutar Vehicles, Florida Administrative Rule Code 15C-1.01105.

Based on the information submitted to the bureau, the following product is listed for use in Florida when the installation instructions showing the way the outrigger was tested, are provided.

MODEL	INDENTIFICATION	DESCRIPTION
1055-17	Adjustable Outdeger	Braden, Pipe, & Screw Adjustment

NOTE: The outrigger was tested on September 19, 1999, for an allowable load of 1700 pounds.

If you have any questions, please advise at (850) 413-7600.

Sincerely,

Phil Bergelt, Program Manager Bureau of Mobile Home and

Recreational Vehicle Construction

Division of Motor Vehicles


PB:bsc

DIVISIONS/PLORIDA MIGHWAY PATROL. " DRIVER LICENSES - MOTOR VEHICLES - ADMENISTRATIVE SERVICES
200 Apriloches Portusp, Mei Michael Building, Michaeles, Parties 1239-1000
http://www.hemiloches.com/



OLIVER TECHNOLOGIES, INC. Adjustable Outrigger Installation Instructions MODEL # 1055-11

- 1. Locate the floor joist that requires support.
- 2. Mark the I-Beam directly under the floor joist to align the outrigger.
- 3. Adjust the nut on the threaded rod so it clears the frame flange for easy adjustment.
- 4. Set the threaded rod in the pipe and against the frame.
- 5. Set the notched end of the thrust bracket into the end of the pipe and secure it with 5 # 12 x 2" screws to the floor joist. The thrust bracket should be approximately 6" from the outside rim joist.
- 6. Bottom board and insulation should be between the bracket and the joist.
- 7 For minor adjustments align the door and window openings by tightening or loosening the adjustment nut. For all other adjustments use a hydraulic jack to raise the floor joist before installation of the outrigger.



NOTES:

"REMOVE OUTRIGGER WHEN HOME IS BEING TRANSPORTED
"SPECIFY WIDTN OF HOME WHEN ORDERING OUTRIGGER PIPE MAY HE CUT TO FIT
"THE ADJUSTABLE OUTRIGGERS SHALL ONLY BE USED ON HOMES FOR OPENINGS UP TO.

Listing # 1055-11 Patent # 6.334.279


5' ON 20 LB ROOF LOAD 4' ON 30 LB ROOF LOAD

I ON 40 LB RODE LOAD

"WHEN ADJUSTABLE OUTRICERS ARE USED FOR DOOR AND WINDOW SUPPORTS, THEY MUST BE INSTALLED ON THE CLOSEST FLOOR JOIST UP TO 16" FROM THE OUTRIDE EDGE OF THE OPENING

*00 NOT INSTALLABIUSTABLE OUTRIGGER AT LOCATIONS WHERE THE HOME MANUFACTURER INDICATES ALGAD IN EXCESS OF 1,700 LBS
THE ADJUSTABLE OUTRIGGER MUST BE USED ON A MINIMUM 10" I-BEAM AND BE PLACED WITHIN 4" OF A MAIN FRAME SUPPORT PIER OR
FRAME CROSSMEMBER

Revised 1/1/11





178" WIDE FLOOR WITH 10" EAVE OVERHANG

THE RESIDENCE OF THE PARTY OF T	L BEAM PIER AN					PRESSURE	1151
PIER SPACING	PIER LOAD (LIBS.)	1000 PSF	1500 PSF	2000 PSF	2500 PSF	3000 PSF	TIO I
4 FT.	2733	486	312	230	183	152	
5 FT.	3416	595	383	283	223	185	(April 1990)
6.FT.	4100	705	453	334	264	219	
7 FT.	4783	814	523	386	306	253	
8 FT.	5466	923	594	437	346	287	AUT MANA
9 FT.	6150	1033	664	489	387	321	CARL HE I
10 FT.	6833	1142	734	542	429	354	STATE OF

178" WIDE FLOOR WITH 10" EAVE OVERHANG

OINT TYPEL	PENING PIER LO						
		MIN FO	OTING ARE	:A (SQ. IN.)	FOR SOIL	PRESSUR	E LIST
CLEAR SPAN	PIER LOAD (LBS)	1000 PSF	1500 PSF	2000 PSF	2500 PSF	3000 PSF	
4FT.	505	129	83	62	48	41	
6FT.	758	169	110	81	64	53	Carlo Avenue
8 FT.	1010	210	135	99	79	66	
10 FT.	1263	251	161	119	94	78	-
12 FT.	1615	291	187	138	110	91	
14 FT.	1768	332	213	157	124	103	-
16 FT.	2020	372	239	176	140	115	and to be specimen
18 FT.	2273	412	265	195	155	128	Title and the
20 FT.	2525	453	291	214	170	141	121111000
22 FT.	2778	493	317	234	185	154	THE REAL PROPERTY.
24 FT.	3030	534	343	253	200	166	inkirelenge.
26 FT.	3283	574	369	272	215	178	COLUMN TO SERVE
28 FT.	3535	614	395	291	231	191	
30 FT.	3788	655	421	310	245	203	
32 FT.	4040	695	447	329	261	216	PERSONAL PROPERTY.
34 FT.	4293	735	473	349	277	228	mbo e-equ
36 FT.	4545	776	499	368	291	242	
38 FT.	4796	816	524	387	307	254	
40 FT.	5050	856	551	406	321	266	in the Party

Note: Check with local building officials for footing thickness in your area.

NOTE: TABLES APPLY TO SOUTH (20 PSF) ROOF LIVE LOAD.

REF. CALC. #1-7/26/07



Terry L. Rhodes
Executive Director

2000 Apalachee Paxkway Tallahassea, Florida 32399-0500 www.ûhsmv.gov

MEMORANDUM

TO:

All Steel Telescoping Lateral Arm Manufacturers

FROM:

Wayne Jordan, Operations Services Manager, Manufactured, Housing Section

Florida Department of High Safety and Motor Vehicles

DATE:

August 6, 2018

SUBJECT:

Elimination of Requirement for Supplemental Frame Ties and Stabilizer Plates at All Steel

Telescoping Lateral Arm Locations

The Department has reviewed some concerns expressed by several of the steel telescoping lateral arm manufacturers regarding the Department's requirement to install supplemental frame ties and stabilizer plates on the steel telescoping lateral arm systems.

In an abundance of caution, the Department required supplemental frame ties /stabilizer plates at each lateral arm location in June of 2002. After researching data from storm reports, the Department has found no evidence of the need for these supplemental frame ties/stabilizer plates. With this information in mind, the Department will discontinue the requirement for the supplemental frame ties/stabilizer plates at each lateral arm location.

Manufacturers who wish to change their Installation instructions to remove this requirement, must resubmit their last engineering report showing the whole house test without the use of supplemental frame ties/stabilizer plates. Upon receipt and review of the engineering report, the Department will remove the requirement for supplemental frame ties/stabilizer plates. Each manufacturer will be notified within two weeks of receipt of the engineering report. These reports must be sent to my attention at 5701 East Hillsborough Ave, Suite 2228, Tampa, Florida 33610.

If the need arises in the future, the Department may impose additional requirements to the steel telescoping lateral arm systems with a change to Florida Administrative Code Rule 15C-1.

6785745700

OLIVER TECHNOLOGIES, INC. FLORIDA INSTALLATION INSTRUCTIONS FOR THE MODEL 1101 "V" SERIES ALL STEEL FOUNDATION SYSTEM

MODEL 1101"V" (Steps 1-14) LONGITUDINAL ONLY: Follow Steps 1-9 LATERAL ONLY: Follow Steps 1-3 and Steps 10-14 FOR CONCRETE APPLICATIONS: Follow Steps 15-18

ENGINEERS STAMP

PAGE

03/05

ENGINEERS STAMP

1. SPECIAL CIRCUMSTANCES: If the following conditions occur - STOP! Contact Oliver Technologies at 7-800-284-7437;

- a) Pier height exceeds 48"
- c) Roof eaves exceed 16"
- e) Location is within 1500 feet of coast

- b) length of home exceeds 76'
- d) Sidewall height exceed 96"

INSTALLATION OF GROUND PAN

Remove weeds and debris in an approximate two foot square to expose firm soil for each ground pan (C).

3. Place ground pan (C) directly below chassis I-beam. Press or drive pan firmly into soil until flush or below soil then install pier per manufacturer's instructions or per Florida Regs.

SPECIAL NOTE: The longitudinal "V" brace system may also serve as a pier under the home and should be loaded as any other pier. It is recommended that after leveling piers, and one-third inch (1/3") before home is lowered completely on to piers, complete steps 4 through 9 below then remove jacks.


INSTALLATION OF LONGITUDINAL "V" RRACE SYSTEM (Model 1101-L "V")

NOTE: WHEN INSTALLING THE LONGITUDINAL SYSTEM ONLY, A MINIMUM OF 2 SYSTEMS PER FLOOR SECTION IS REQUIRED. SOIL TEST PROBE SHOULD BE USED TO DETERMINE CORRECT TYPE OF ANCHOR PER SOIL CLASSIFICATION. IF PROBE TEST READINGS ARE BETWEEN 175 & 275 A 5 FOOT ANCHOR MUST BE USED, IF PROBE TEST READINGS ARE BETWEEN 276 & 350 A 4 FOOT ANCHOR MAY BE USED, USE GROUND ANCHORS WITH DIAGONAL TIES AND STABILIZER PLATES EVERY 5'4". VERTICAL TIES ARE ALSO REQUIRED ON HOMES SUPPLIED WITH VERTICAL TIE CONNECTION POINTS (PER FLORIDA REG.).

4. Choose one of the approved longitudinal tube installations; either Diagram A or B. Then select the correct square tube (E) length from the diagram for appropriate pier height at support location or cut and drill 1.5° square tube to achieve appropriate length. 1.50" PIER HEIGHT

9/16

PIER HEIGHT (40° Min 45° Max.)	1.25" Tube Length	Tube Length
7 3/4" to 25"	22"	18"
24 3/4" to 32 1 /4"	32°	18"
33" to 41"	44"	18"
40" to 48"	54"	18"



'Dta. (562") hole ->	(40° Min 60" Max.)	Tube Length
	14" to 18"	20"
0.75*	18" to 25"	28"
	24" to 35"	39"
nE	30" to 40"	44"
-0.75	36" to 48"	54"
. 0.73	Dlagram B	

5. Install (2) of the 1.50" square tubes (E) into the "U" bracket (J), insert carriage bolt and leave nut loose for final adjustment.

6. Place I-beam connector (F) loosely on the bottom flange of the I-beam.

7. (For Diagram A installation) Slide the selected 1.25" tube (E) into a 1.50" tube (E) and attach to I-beam connectors (F) and faster loosely with bolt and nut. (For Diagram B installation) Attach the selected 1.5" tubes (E) to the I-beam connectors (F) and fasten loosely with bolts

8. Repeat steps 6 through 7 to create the "V" pattern of the square tubes loosely in place.

9. Using standard hand tools tighten all nuts and bolts. (For Diagram A Installation only, secure 1.25" and 1.50" tubes using four(4) 1 /4"-14 x 3/4" self-tapping screws in pre-drilled holes.)

INSTALLATION OF LATERAL TELESCOPING TRANSVERSE ARM SYSTEM (Model 1101 T "V")

THE MODEL 1101 "V" (LONGITUDINAL & LATERAL PROTECTION) ELIMINATES THE NEED FOR STABILIZER PLATES & FRAMETIES. NOTE: THE USE OF THIS SYSTEM REQUIRES VERTICAL TIES SPACED AT 5'4".

FOUR FOOT (4') GROUND ANCHOR MAY BE USED EXCEPT WHERE THE HOME MANUFACTURER SPECIFIES DIFFERENT

10. Install remaining vertical tie-down straps and 4' ground anchors per home manufacturer's instructions. NOTE: Centerline anchors to be sized according to soil torque condition. Any manufacturer's specifications for sidewall anchor loads in excess of 4,000 lbs. require a 5' anchor per Florida Code.

11. Select the correct square tube brace (H) length for set-up lateral transverse at support location. The lengths come in either 60" or 72" lengths. (With the 1.50" tube as the bottom tube, and the 1.25" tube as the inserted tube.)

12. Install the 1.50 transverse brace (H) to the ground pan connector (D) with bolt and nut.


13. Slide 1.25" transverse brace into the 1.50" brace and attach to adjacent l-beam connector (1) with bolt and nut.

14. Secure 1.50" transverse arm to 1.25" transverse arm using four (4) 1 /4" - 14 x 3/4" self-tapping screws in pre-drilled holes.

PATENT# 6634150 & OTHER PATENT PENDING


Revision 08/23/18

Page



Florida approved 4' ground anchors may be used in all locations except where home manufacturers specifications for sidewall straps are in excess of 4,000 lbs. These locations require a 5' anchor. Per Florida code.

- C = GROUND PAN / CONCRETE FOOTER OR RUNNER
- D = GROUND PAN / CONCRETE U BRACKETS TRANSVERSE CONNECTOR (connects with grade 5 1/2" x 2" 1/2" carriage bolt and nut)
- € = TELESCOPING V BRACE TUBE ASSEMBLY (1.5" TUBE BOTTOM AND 1.25" TUBE INSERT) OR 1.5" TUBE
- F == "V" BRACE I-BEAM CONNECTOR ASSEMBLY
- H = TELESCOPING TRANSVERSE ARM ASSEMBLY
- Les TRANSVERSE ARM I-BEAM CONNECTOR (connects with grade 5 1/2" x 2" 1/2" carriage bolt and nut)
- 3 == V PAN BRACKET (connects with grade 5 1/2" x 2" 1/2" carriage bolt and nut)





467 Swan Ave ■ Hohenwald, TN 38462 ● (800) 284-7437 ● www.bl:vertechnologies.com ● Fax (931) 796-8811

INSTALLATION USING CONCRETE RUNNER/FOOTER

- 5 A concrete runner, footer or slab may be used in place of the steel ground pan
 - a) The concrete shall be minimum 2500 psi mix
 - b) A concrete runner may be either longitudinal or transverse, and must be a minimum of 8" deep with a minimum width of 16 inches longitudinally or 18 inches transverse to allow proper distance between the concrete bolt and the edge of the concrete (see below).
 - © Footers must have minimum surface area of 441 sq. in. (i.e. 21° square), and must be a minimum of 8° deep.
 - d) If a full slab is used, the depth must be a 4" minimum. Special inspection of the system bracket installation is not required. Footers must allow for at least 4" from the concrete bult to the edge of the concrete.

NOTE: The bottom of all footings, pads, slabs and runners must be per local jurisdiction.

LONGITUDINAL: (Model 1101 LC "V")


8 When using Part# 1101-W-CPCA (wetset) simply install the bracket in rurner/footer OR When installing in cured concrete use Part# 101-D-CPCA (dryset). The 1101 (dryset) CA bracket is attached to the concrete using (2) 5/8"x3" concrete wedge bolts (Simpson port # 5162300H 5/8" X 3° or Powers equivalent). Place the CA bracket in desired location. Mark both hole locations, then using a 5/8" diameter masonry bit, drill a hole to a minimum depth of 3". Make sure all dust and concrete is blown out of the holes. Place wedge bolts into drilled noles, then place 1101 (dry set) CA bracket onto wedge bolts and start wedge bolt nots. Take a hammer and lightly drive the wedge bolts down by hitting the nut (making sure not to hit the top of threads on bolt). The sleeve of concrete wedge bolt needs to be at or helpw the upp of concrete. Complete by tightening nuts.


LATERAL: (Model 1701 TC "V")


- 17. For wet set (part # 1101-W-TACA) installation simply install the anchor bolt into runner/footer. For dry set installation (part # 1101-O-TACA) mark bolt hole locations, then using a 5/8° diam, masonry bit, drill a hole to a minimum depth of 3" Make sure all dust and concrete is blown out of the hole. Place wedge bolts (Simpson part #5162300H 5/8" X 3" or Powers equivalent) into (D) concrete dry transverse connector and into drilled hole. If needed, take a harmer and lightly drive the wedge bolts down by hitting the nut (making size not to hit the top of threads on bolt), then remove the nut. The sleeve of concrete wedge bolt needs to be at or below the top of concrete.
- 18. When using part# 1101 CVW (wetset) or 1101 CVD (dryset), install per steps 17 & 78.

- 1. LENGTH OF HOUSE IS THE ACTUAL BOX SIZE
- 2. LOCATION OF TRANSVERSE BRACING ONLY
- 3 K = LOCATION OF LONGITUDINAL BRACING ONLY
- 4. 27 -- TRANSVERSE AND LONGITUDINAL LOCATIONS


ALL WIDTHS AND LENGTHS UP TO 52









ALL WIDTHS AND LENGTHS OVER 52" TO 80"







HOMES WITH 5/12 ROOF PITCH REQUIRE; PER FLORIDA REGULATIONS 6 systems for home lengths up to 52' and 8 systems for homes over 52' and up 80. PATENT# 6634150 & OTHER PATENT PENDING

Page 2 Revision 08/23/18

MOBILE HOME INSTALLATION SUBCONTRACTOR VERIFICATION FORM

APPLICATION NUM	MBER 44724 CONTRACTOR E	rnest S. Johnson PHONE (352)494-8099
	THIS FORM MUST BE SUBMITTED PRIOR TO	THE ISSUANCE OF A PERMIT
records of the coordinance 89-6 exemption, gen	ounty one permit will cover all trades doing work at subcontractors who actually did the trade specific to 6, a contractor shall require all subcontractors to preneral liability insurance and a valid Certificate of Co	vork under the permit. Per Florida Statute 440 and ovide evidence of workers' compensation or mpetency license in Columbia County.
Any changes, t start of that su	the permitted contractor is responsible for the corrubcontractor beginning any work. Violations will re	ected form being submitted to this office prior to the sult in stop work orders and/or fines.
ELECTRICAL	Print Name_Glenn Whittington	Signature Polert Blesselle:
	License #: EC13002957	Phone #: (386)972-1700
	Qualifier Form Attached	X
MECHANICAL/	Print Name Michael A. Boland	Signature A Dalack Phone #: (352)205-6722
A/C	License #: CAC1817716 Qualifier Form Attached	Phone #: (332)203-0722
Qualifier Form Specialty L MASON	ms cannot be submitted for any Specialty Licens	e.

F. S. 440.103 Building permits; identification of minimum premium policy.—Every employer shall, as a condition to applying for and receiving a building permit, show proof and certify to the permit issuer that it has secured compensation for its employees under this chapter as provided in ss. 440.10 and 440.38, and shall be presented each time the employer applies for a building permit.

Revised 10/30/2015

CONCRETE FINISHER




COLUMBIA COUNTY BUILDING DEPARTMENT 135 NE Hernando Ave, Suite B-21, Lake City, FL 32055 Phone: 386-758-1008 Fax: 386-758-2160

LICENSED OUAL IEIER AUTHORIZATION

PICENSED GOALILIE	K AUTHOREAT	1011
1. Dlan Whiteniston	(license holde	r name), licensed qualifier
for Whittington, Electric d	hu (co	inpany name), do certify that
the below referenced person(s) listed on this for holder, or is/are employed by me directly or thro officer of the corporation; or, partner as defined person(s) Is/are under my direct supervision and sign permits; call for inspections and sign subco	ugn an employee it in Florida Statutes (i control and is/are	Chapter 468, and the said authorized to purchase and
Printed Name of Person Authorized	Signature of A	uthorized Person
1. Robert Minnella	1. Kille	AM/2
2. Nancy & Phelps	2. Juny	1 Duy
3.	3.	
4.	4.	
5.	5.	
I, the license holder, realize that I am responsible under my license and fully responsible for complete Local Ordinances. I understand that the State a authority to discipline a license holder for violation officers, or employees and that I have full responsed ordinances inherent in the privilege granted officer(s), you must notify this department in write authorization form, which will supersede all preventant provided persons to use your name and/or Licensed Qualifiers Signature (Notarized) NOTARY INFORMATION: STATE OF: Dr. IOC. COUNTY OF The above license holder, whose name is preventable appeared before me and is known by	Illance with all Plotted on the County Licensin ons committed by his insibility for compliate by issuance of such that is a compliant of the changes vious lists. Failure to compliant the changes of the	g Boards have the power and im/her, his/her agents, noce with all statutes, codes h permits. tents, employee(s), or and submit a new letter of a do so may allow abtain permits. 2257 11-2-15 Date
personally appeared before me and is known by (type of I.D.)	this and day of	110vembre, 2015
NOTARYOS SIGNATURE		pal/Stamp)
Notary Good	IGELA WILKINSON Public - State of Fiorida Intssion & FF 210682 Inn. Expires May 3, 2010	

District No. 1 - Ronald Williams District No. 2 - Rocky Ford District No. 3 - Bucky Nash District No. 4 - Toby Witt District No. 5 - Tim Murohy





BOARD OF COUNTY COMMISSIONERS • COLUMBIA COUNTY

Address Assignment and Maintenance Document

To maintain the county wide Addressing Policy you must make application for a 9-1-1 Address at the time you apply for a building permit. The established standards for addressing and posting numbers to all principal buildings, dwellings, businesses and industries are contained in Columbia County Ordinance 2001-9. The addressing system is to enable Emergency Services Agencies to locate you in an emergency, and to assist the United States Postal Service and the public in the timely and efficient provision of services to residents and businesses of Columbia County.

Date/Time Issued:

3/13/2020 4:45:29 PM

Address:

301 SW PARADISE Gln

City:

LAKE CITY

State:

FL

Zip Code

32024

Parcel ID

00401-026

REMARKS: Address Verification.

NOTICE: THIS ADDRESS WAS ISSUED BASED ON LOCATION AND ACCESS INFORMATION RECEIVED FROM THE REQUESTER. SHOULD, AT A LATER DATE, THE LOCATION AND/OR ACCESS INFORMATION BE FOUND TO BE IN ERROR OR CHANGED, THIS ADDRESS IS SUBJECT TO CHANGE.

Address Issued By:

Signed:/ Matt Crews

Columbia County GIS/911 Addressing Coordinator

COLUMBIA COUNTY
911 ADDRESSING / GIS DEPARTMENT

263 NW Lake City Ave., Lake City, FL 32055 Telephone: (386) 758-1125 Email: gis@columbiacountyfla.com





STATE OF FLORIDA

DEPARTMENT OF HEALTH

ONSITE SEWAGE TREATMENT AND DISPOSAL
SYSTEM

APPLICATION FOR CONSTRUCTION PERMIT

PERMIT NO.	30-	M	18
ATE PAID:	3	3	38
EE PAID:	10),(M
ECEIPT #:	147	30	57 6

[]	CATION FOR: New System Repair	[√] E	xisting Sys bandonment	tem [ing Tank	•]	Innovative
			Dandonment	L] Tempo	orary	[1	
APPLI	CANT: Clemons, A	Amber							
AGENT	: Robert Minnella					TE	LEPHO	NE:	352-472-6010
MAILI	NG ADDRESS: 2	5743 SW 22 P	l. Newberry, Fl.	32669				F	ax 352-472-0104
	12020000000000000000000000000000000000					20020000	10065		Marka pinippersa se
BY A APPLI	COMPLETED BY PERSON LICENSE CANT'S RESPONS ED (MM/DD/YY)	D PURSUAN BILITY T	T TO 489.10 O PROVIDE D	5(3)(m) OR OCUMENTATIO	489.552, ON OF THE	FLORIDA DATE THE	STAT	UTE:	S CREATED OR
PROPE	RTY INFORMATIO	N N							948 - 2 4 <u> </u>
LOT:	BLOCK	***	SUBDIVISION	₹: <u>n/a</u>				P	LATTED:
PROPE	RTY ID #: 26-80 RTY SIZE: 5.82 WER AVAILABLE RTY ADDRESS: 3	ACRES AS PER 38	WATER SUPE	PLY: [] PE		DBLIC []<=2	000	ALENT: [No] GPD []>2000GPD SEWER: FT
DIREC	TIONS TO PROPE	RTY: SR 47	south to C-242	TR. Follow fo	r 8.4 miles to	SW Cypres	Lake	Rd	.TL. Go 3/10 mile to
	e GlnTR.Stay strai								
		Bitto	to nome on the	right Old (VO)	TDAG.				
BUILD	ING INFORMATIO	N	[√] RESI	DENTIAL	[]	COMMERCI	AL		
Unit	Type of Establishment		No. of Bedrooms	Building Area Sqft	Commerci Table 1,	al/Insti Chapter	tutio	ona. -6,	l System Design FAC
1	DW Mobile Home		3	2254	4 People	New			
2									
3	DW Mobile Home		3	1350	4 People			-	
4									
[]	Floor/Equipme	nt Drains	[] Oti	ner (Specif	A)				
BIGNA'	Robert	Minnella	Organiy ng med by Roi Off on Robert Went Out-2015 02 17 15-4	la, o, ou, erna la crainata pict soude as	n cetts			0.	3 12 2020
, a GIVAL							DATE	; 0.	3-12-2020

DH 4015, 08/09 (Obsoletes previous editions which may not be used) Incorporated 64E-6.001, FAC

STATE OF FLORIDA DEPARTMENT OF HEALTH APPLICATION FOR CONSTRUCTION PERMIT

Permit Application Number 30 -0 308 PART II - SITE PLAN __1" = 50' Amber Clemons 26-04-15-00401-026 210 | Acre of 5.82 Acres 370' 210 HD' 200 25217 exist5 \$ existing 25 672 Dash Marks Remove old home 310 · Wad y S.W. Paradise 382' Gin Like for Like Notes: Replacement home. Site Plan submitted by: RA Date:03-12-2020 Agent V Plan Approved **Not Approved County Health Department** ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT DH, 4015 08/09 (Obsoletes previous editions which may not be used) incorporated \$4E-6.001,FAC Page 2 of 4 (Stock Number 5744-002-4015-6)

Columbia County Property Appraiser

Jeff Hampton

Parcel: << 26-4S-15-00401-026 >>>

Owner & Pr	roperty Info	Re	sult: 1 of 1
Owner	CLEMONS AMBER RAIN & WILLIAM HANK CLEMONS 301 SW PARADISE GLN LAKE CITY, FL 32024		
Site	301 PARADISE GLN, LAKE (CITY	
Description*	COMM SW COR OF SE1/4 OF POB, CONT N 684.71 FT, RUN TO POB. (AKA W1/2 OF LOT 26 2413, 864-394, 395, 874- 1085, 6 638, WD 1072-2535, WD 114	E 370 FT, S 671.06 6 LANGTREE S/D U 943-2421, 948-2655,	FT, W 381.66 FT NREC). 789-
Area	5.82 AC	S/T/R	26-4S-15
Use Code**	MOBILE HOM (000200)	Tax District	3

*The <u>Description</u> above is not to be used as the Legal Description for this parcel in any legal transaction.

*The <u>Use Code</u> is a FL Dept. of Revenue (DOR) code and is not maintained by the Property Appraiser's office. Please contact your city or county Planning & Zoning office for specific zoning information.

Property & Ass	essment Values			
2019 Cert	Ified Values	2020 Working Values		
Mkt Land (2)	\$31,024	Mkt Land (2)	\$31,024	
Ag Land (0)	\$0	Ag Land (0)	\$0	
Building (1)	\$30,216	Building (1)	\$33,573	
XFOB (1)	\$1,200	XFOB (1)	\$1,200	
Just	\$62,440	Just	\$65,797	
Class	\$0	Class	\$0	
Appraised	\$62,440	Appraised	\$65,797	
SOH Cap [?]	\$0	SOH Cap [?]	\$0	
Assessed	\$62,440	Assessed	\$65,797	
Exempt	\$0	Exempt	\$0	
Total Taxable	county:\$62,231 city:\$62,231 other:\$62,231	Total Taxable	county:\$65,797 city:\$65,797 other:\$65,797	
	school:\$62,440	Annayyaaan	school:\$65,797	



Google Maps

ales History						
Sale Date	Sale Price	Book/Page	Deed	V/I	Quality (Codes)	RCode
6/19/2013	\$41,900	1257/1352	WD	ı	U	12
5/9/2013	\$100	1256/0721	QC	1	U	11
3/13/2013	\$100	1252/0940	СТ	ı	U	18
1/25/2006	\$100	1072/2535	WD	I	U	04
3/15/2002	\$58,000	965/0638	AG	ı	U	03
3/14/2002	\$100	951/1394	WD	V	U	03
3/14/2002	\$56,400	948/2655	WD	V	U	03
9/10/2001	\$60,000	943/2421	AG	V	U	01
2/25/1998	\$18,400	864/0394	QC	V	U	01
1/29/1994	\$25,000	789/2413	AG	V	U	13

Aerial Viewer

Pictometery

▼ Building Characteristics						
Bldg Sketch	Bldg Item	Bldg Desc*	Year Blt	Base SF	Actual SF	Bldg Value
Sketch	2	SFR MANUF (000200)	1994	1350	1566	\$30,216

*Bldg Desc determinations are used by the Property Appraisers office solely for the purpose of determining a property's Just Value for ad valorem tax purposes and should not be used for any other purpose.

▼ Extra Features & Out Buildings (Codes)						
Code	Desc	Year Bit	Value	Units	Dims	Condition (% Good)
0190	FPLC PF	2005	\$1,200.00	1.000	0 x 0 x 0	(000.00)

Land Breakdown						
Land Code	Desc	Units	Adjustments	Eff Rate	Land Value	
000200	MBL HM (MKT)	5.820 AC	1.00/1.00 1.00/1.00	\$4,772	\$27.774	
009945	WELL/SEPT (MKT)	1.000 UT - (0.000 AC)	1.00/1.00 1.00/1.00	\$3,250	\$3,250	

Legend

SRWMD Wetlands

14

Roads

Noada

Roads

others

Dirt

Interstate

Main

Other

Paved Private

2018 Flood Zones

0.2 PCT ANNUAL CHANCE

O A

B AE

AH

2018Aerials

Daniel


Parcels

Lake City Limits

.

Columbia County, FLA - Building & Zoning Property Map

Printed: Thu Mar 19 2020 08:12:36 GMT-0400 (Eastern Daylight Time)



Parcel Information

Parcel No: 26-4S-15-00401-026

Owner: HOLTZCLAW LISA C & ELIZABETH

Subdivision: LANGTREE UNR

Lot: 26

Acres: 5.76746464 Deed Acres: 5.82 Ac

District: District 2 Rocky Ford Future Land Uses: Agriculture - 3


Flood Zones:

Official Zoning Atlas: A-3

STATE OF FLORIDA DEPARTMENT OF HEALTH APPLICATION FOR CONSTRUCTION PERMIT

	Permit Application Number
Amber Clemons 26-04-15-00401-026	PART II - SITE PLAN 1" = 50'
210' Acre of 5.82	Acres
exists well Proposed Proposed M.H. Ve Way	# existing Remove old home 310' Sw. Bara 382' Sw. Bara
Notes: Replacement home.	
¹ Robert Mi	
Plan Approved	Not Approved Date
Q _V	County Health Department

ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT



All rows describints include charts, and equive besteps figures on approximate Transcent windows, an e-widely on ayeared B-O' estimal freques any SCHOOL Times in surfaces.

Steps district is produced only

03-06-2020