



18th MAY 2021

BUILDING OFFICIAL / INSPECTOR
COUNTY BUILDING DEPT.

RE: GATOR DAVID / SPEC HOME @ MERCURY CT

TO WHOM IT MAY CONCERN:

DUE TO BEAMS NOT ATTACHING TO WALLS, 6x6 PT SYP POST WILL BE
INSTALLED 12" IN FROM BEARING WALL AND/OR COLUMNS. USE SIMPSON ABU44 AT BOTTOM
CONNECTION TO SLAB & SIMPSON (2) MSTA18 TO BEAM. BEAMS WILL ATTACH TO WALL WITH
DEAD FRAMING. (3 LOCATIONS @ FRONT PORCH & 2 LOCATION @ REAR PORCH)

REGARDS,

NICHOLAS PAUL GEISLER, ARCHITECT
AR0007005

Digitally signed by: N. P.
GEISLER
DN: CN = N. P. GEISLER email =
npgeisler47@gmail.com C = US O
= ARCHITECT OU = AR0007005
Date: 2021.05.18 14:27:23 -05'00'