
Mobile Home Permit Worksheet Application Number: Date: **New Home** Used Home Installer Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C Address of home being installed Wind Zone II Wind Zone III Single wide Double wide Installation Decal # Manufacturer 7 Length x width Triple/Quad Serial # if home is a single wide fill out one half of the blocking plan if home is a triple or quad wide sketch in remainder of home PIER SPACING TABLE FOR USED HOMES I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Load Footer Installer's initials 32 x 68 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" bearing size Typical pier spacing (256)1/2" (342) (400)(484)*(576)*(676)capacity (sq in) lateral 1000 psf 8' Show locations of Longitudinal and Lateral Systems 1500 psf 4' 6" 8' (use dark lines to show these locations) 2000 psf 8' 2500 psf 7'6" 8 8' 3000 psf 8' 8 8' 3500 psf interpolated from Rule 15C-1 pier spacing table. POPULAR PAD SIZES PIER PAD SIZES I-beam pier pad size Pad Size 16 x 16 Perimeter pier pad size 16 x 18 288 18.5 x 18.5 342 Other pier pad sizes 16 x 22.5 360 (required by the mfa.) 17 x 22 374 13 1/4 x 26 1/4 348 Draw the approximate locations of marriage 20 x 20 400 wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441 symbol to show the piers. 17 1/2 x 25 1/2 446 24 x 24 576 List all marriage wall openings greater than 4 foot 26 x 26 676 and their pier pad sizes below. **ANCHORS** Opening Pier pad size 5 ft L Building FRAME TIES within 2' of end of home spaced at 5' 4" oc Reviewed OTHER TIES **TIEDOWN COMPONENTS** for Code Number Compliance ! Longitudinal Stabilizing Device (LSD) Sidewall Manufacturer Longitudinal Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall ofe of Florida Manufacturer Other Technologies Shearwall

whom slaw 05/07/2021


Mobile Home Permit Worksheet

POCKET PENETROMETER TEST
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.
x x x
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the home at 6 locations. 2. Take the reading at the depth of the footer. 3. Using 500 lb. increments, take the lowest reading and round down to that increment.
x x x
TORQUE PROBE TEST The results of the torque probe test is Mallow inch pounds or check here if you are declaring 5' anchors without testing . A test showing 275 inch pounds or less will require 5 foot anchors. Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity. ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER Installer Name Date Tested T-Y-21
Electrical
Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between mult-wide units. Pg. / SCCC
Plumbing
Connect all sewer drains to an existing sewer tap or septic tank. Pg. // Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg.

	Site Preparation
Debris and organic material removed Water drainage: Natural Swale Pad Other Fastening multi wide units Floor: Type Fastener: Lag Length: Spacing: Bull Spacing: Por Used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline. Gasket (weatherproofing requirement) I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials Type gasket Factory Installed: Between Floors Yes Between Walls Yes Siding on units is installed to manufacturer's specifications. Yes Siding on units is installed to manufacturer's specifications. Yes Siding on units is installed outside of skirting. Yes No Dryer vent installed N	
	Fastening multi wide units
Walls:	Type Fastener: Length: Spacing: 18 cr For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv.
	Gasket (weatherproofing requirement)
homes a a result of of tape v	nd that condensation, mold, meldew and buckled marriage walls are of a poorly installed or no gasket being installed. I understand a strip will not serve as a gasket. Installer's initials Installed: Between Floors Between Walls Yes
	Weatherproofing
Siding or	units is installed to manufacturer's specifications. Yes
	Miscellaneous
Dryer ver Range d Drain line Electrica	nt installed outside of skirting. Yes N/A ownflow vent installed outside of skirting. Yes N/A es supported at 4 foot intervals. Yes
	is accurate and true based on the
nstaller (Signature Date 5-4-21



REFER TO SU-01-0020, SU-01-0021, AND OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT (THIS IS NOT DESIGNED, NOR INTENDED, TO BE A STILT FOUNDATION)



JACOBSEN HOMES

PO BOX 368, 600 PACKARD CT. SAFETY HARBOR, FLORIDA 34695

(727) 726-1138

www.jachomes.com

COL. NUM.	SPAN	(IN POUNDS)	1000 per 50IL	1500 per 5011.	5000	5500 2500	3000 per son.	3500 per son.
\Diamond	21'-5"	6135	883	589	442	353	353	353
	21'-5"	6135	883	589	442	353	353	353
	0"	0	0	0	0	0	0	0
4	0"	0	0	0	0	0	0	0
⟨ €⟩	0"	0	0	0	0	0	0	0
	0"	0	0	0	0	0	0	0
\triangleleft	0"	0	0	0	0	0	0	0
	0"	0	0	0	0	0	0	0
(4)	0"	0	0	0	0	0	0	0
(m)	0"	0	lo	0	0	0	0	0

WARNING:

INSTALLING A MANUFACTURED STRUCTURE/BUILDING CAN BE EXTREMELY DANGEROUS, ONLY QUALIFIED PERSONNEL SHOULD ATTEMPT TO INSTALL A MANUFACTURED STRUCTURE/BUILDING. IMPROPER PROCEDURES AND/OR TECHNIQUES COULD RESULT IN SERIOUS INJURY OR DEATH, IN ADDITION TO THE DANGER TO PERSONNEL, IMPROPER SETUP/INSTALLATION COULD RESULT IN EXTENSIVE/COSTLY DAMAGE TO THE BUILDING/STRUCTURE. NEVER ATTEMPT INSTALLATION IF YOU ARE NOT QUALIFIED AND/OR DO NOT HAVE THE PROPER TOOLS AND/OR EQUIPMENT.

CAUTION:

MANUFACTURED BUILDINGS/STRUCTURES CAN WEIGH SEVERAL TONS. IT IS VERY IMPORTANT THAT ALL PERSONNEL, ON THE JOB SITE, BE QUALIFIED AND PROPERLY/ADEQUATELY TRAINED. A STATE LICENSED SETUP CONTRACTOR IS REQUIRED TO BE RESPONSIBLE FOR ALL SAFETY INITIATIVES, PROGRAMS, POLICIES, AND/OR PROCEDURES THAT MAY BE MANDATED BY OSHA AND/OR ANY OTHER LOCAL, STATE, AND/OR FEDERAL CODES AND/OR REQUIREMENTS. THE CONTRACTOR SHALL INSURE/REQUIRE THAT SAFE AND PROPER TECHNIQUES ARE UTILIZED.

NOTES:

- . REFER TO THE MODEL APPROVAL FOR PLAN SPECIFIC INFORMATION.
- REFER TO THE JACOBSEN HOMES SETUP MANUAL AND ADDENDUM FOR COMPLETE INSTALLATION INSTRUCTIONS. PIERS CAN BE RELOCATED AND/OR SPANS INCREASED PER THE SETUP MANUAL.
- 3. REFER TO SU-01-0005 FOR ADDITIONAL PIER REQUIREMENTS.
- 4. REFER TO THE APPROVED FLOOR PLAN FOR SHEARWALL LOCATIONS AND LOADS.
- 5. REFER TO AD-TO-100 FOR SHEARWALL APPLICATIONS AND TIE-DOWNS.
- REFER TO THE APPROVED FLOOR PLAN FOR SPECIFIC COLUMN LOCATIONS. COLUMN PIERS SHALL BE LOCATED WITHIN 6" OF EITHER SIDE OF THE COLUMN. ADDITIONAL PIERS MAY BE REQUIRED ALONG THE MATING LINE, SEE THE SETUP MANUAL FOR SPECIFICS.
- 7. ALL 184' WIDE FLOOR SYSTEMS REQUIRE PERIMETER AND MATING LINE BLOCKING.
- ALL 2x6 FLOOR SYSTEMS WIDER THAN 144' REQUIRE PERIMETER AND MATING LINE BLOCKING.
- 9. ANY SIDEWALL AREA WITH A HOST BEAM OR A STRUCTURAL ATTACHMENT SHALL HAVE PIERS AND ANICHORS SPACED NO FURTHER THAN 48" O.C. MAXIMUM. SOME WIND ZONE AREAS MAY REQUIRE CLOSER INSTALLATION, REFER TO THE JACOBSEN HOMES SETUP MANUAL FOR SPECIFICS ISEE SU-01-0005 AND SU-01-0008). WHEN THE ATTACHED STRUCTURE HAS FOURTH WALL CONSTRUCTION OR IS DESIGNED AND CONSTRUCTED TO BE SELF SUPPORTING, THESE ADDITIONAL PIERS AND ANICHORS ARE NOT REQUIRED.
- MAX. PIER SPACING ON 8' I-BEAM IS 96'. MAX. PRIER SPACING ON 10' OR 12' I-BEAM IS 120'.
 SEE NOTE 4 ON PAGES SU-01-0023 THROUGH SU-01-0026.

	MINIMUM PIER PAD SIZE (sq.in.)		I-BEAM PIER SPACING					MATING LINE PIER SPACING						PERIMETER PIER SPACING					
			1500 per son.	2000 per 50IL	2500 per 501L	3000 per 50IL	3500 per sqil.	1000 per soil	1500 per soil.	5000 5000	2500 per 501.	3000 per 50IL	3500 per 501L	1000 per 501L	1500 per 501L	2000 per 501L	2500 per 5011	3000 per 50it.	3500 per 50il
A	256 sq. in.	30	48 1/2	66 1/2	85	103°	N1D NID	96	96	96	96	96	96	96	96	96	96	96	96
B	342.25 sq. in.	42	66 1/2	90 1/2	115* N10	N10	NID	96	96	96	96	96	96	96	96	96	96	96	96
Ê	396 sq. ln.	49	77 1/2	105 1/2* NIO	N10	N10	NID	96	96	96	96	96	96	96	96	96	96	96	96
D	400 sq. in.	49 1/2	78 1/2	107 1/2* NIO	N1D NID	N10	N1D N10	96	96	96	96	96	96	96	96	96	96	96	96
(E)	432.875 sq. in.	54	85	116* NIO	NIO NIO	N1D NID	NID NID	96	96	96	96	96	96	96	96	96	96	96	96
Ē	576 sq. in.	74	115* NIO	N10	NIO NIO	N10	NID	96	96	96	96	96	96	96	96	96	96	96	96
G	676 sq. in.	87 1/2	N10	N10	NID	N10	N10	96	96	96	96	96	96	96	96	96	96	96	96

COPYRIGHT (C) 2013, JACOBSEN HOMES, SAFETY HARBOR, FLORIDA, ALL RIGHTS RESERVED.

HUD WIND ZONE - 2 HUD WIND EXPOSURE CATEGORY - C

36966 - PAGE 2 OF 2

REFER TO SL-01-0005 FOR ADDITIONAL PIER REQUIREMENTS. Y ONLY. THE LICENSED SET-UP COMPLIANCE. THE LICENSED FOR ALL INSTALLATION. I A COURTOUSY C L AND VERIFY CC E AND LIABLE FO BLOCKING DIAGRAM IS PROVIDED AS A UTRACTOR SHALL REVIEW THIS DETAIL SET-UP CONTRACTOR IS RESPONSIBLE THIS

IN THE SET-UP MANUAL FOR N TO BE A STILT FOUNDATION)

OTHER DETAILS I


SU-01-0020, SU-01-0021, AND 0 (THIS IS NOT DESIGNED,

2

Costomer

少丁六丁 3 Lal 10 G12

The Imperial





500 Packard Court ■ Safety Harbor, Florida 34695 ■ Telephone (727) 726-1138 www.jachomes.com/Floor-Plans

Model IMP-46019W-36553

2020

(ALL SIZES ARE APPROX.)