

Permit # 000047100



May 12, 2023

Columbia County Building Department 135 NE Hernando Ave Lake City, FL 32055

RE: Roof Letter

138 SE Beech St Lake City, FL

Dear Columbia County:

This letter is in reference to the above-mentioned address. Apex Consulting Engineers has inspected the shingle roof for proper installation according to the NOA of FPA. We have visually confirmed the use of MSA Quick Felt underlayment FL17188.1 has been installed per manufacturer. We have confirmed the drip edge is installed with an average of 4" on center nailing. We have also confirmed the GAF roof shingles have been installed per FL10124-R28. Apex Consulting Engineers has certified that the roof has been installed correctly according to the FBC-R, Existing 2020 7th Edition and county approved NOA's, and passes the dry-in and final.

We trust this information is helpful. Should questions arise, please do not hesitate to call.

Sincerely,



Digitally signed by Derek W Newcomer DN: c=US, o=APEX CONSULTING ENGINEERS, dnQualifier=A01410D000 00185BB38784000179AB D, cn=Derek W Newcomer Date: 2023.05.12 13:11:18 -04'00'

Derek Newcomer, PE FL Registration #69010 Cert of Auth 28488