

# Mobile Home Permit Worksheet

Application Number: \_\_\_\_\_

Date: \_\_\_\_\_


Installer: Kenner & Sons License # 1100251451

Address of home being installed: 1996 SW Newmark Dr  
Fort White, FL 32038

Manufacturer: Stylene Length x width: 24x44

**NOTE:** if home is a single wide fill out one half of the blocking plan  
if home is a triple or quad wide sketch in remainder of home  
I understand Lateral Arm Systems cannot be used on any home (new or used)  
where the sidewall ties exceed 5 ft 4 in.

Installer's initials: RN



New Home ☐ Used Home ☒  
Home installed to the Manufacturer's Installation Manual  
Home is installed in accordance with Rule 15-C

Single wide ☐ Wind Zone II ☒ Wind Zone III ☐

Double wide ☒ Installation Decal # 70229

Triple/Quad ☐ Serial # 2061-101168A

## PIER SPACING TABLE FOR USED HOMES

Load bearing capacity (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	4'	5'	6'	7'	8'
1500 psf	4' 6"	6'	7'	8'	8'	8'
2000 psf	6'	8'	8'	8'	8'	8'
2500 psf	7' 6"	8'	8'	8'	8'	8'
3000 psf	8'	8'	8'	8'	8'	8'
3500 psf	8'	8'	8'	8'	8'	8'

\* interpolated from Rule 15C-1 pier spacing table.

## PIER PAD SIZES

I-beam pier pad size 17x23  
Perimeter pier pad size 14x14  
Other pier pad sizes (required by the mfg.) NA

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.

List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening \_\_\_\_\_ Pier pad size \_\_\_\_\_

## POPULAR PAD SIZES

Pad Size	Sq In
16 x 16	256
16 x 18	288
18.5 x 18.5	342
16 x 22.5	360
17 x 22	374
13 1/4 x 26 1/4	348
20 x 20	400
17 3/16 x 25 3/16	441
17 1/2 x 25 1/2	446
24 x 24	576
26 x 26	676

## ANCHORS

4 ft 5 ft

## FRAME TIES

within 2' of end of home spaced at 5' 4" oc

## TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)  
Manufacturer \_\_\_\_\_  
Longitudinal Stabilizing Device w/ Lateral Arms  
Manufacturer \_\_\_\_\_

## OTHER TIES

Sidewall \_\_\_\_\_  
Longitudinal \_\_\_\_\_  
Marriage wall \_\_\_\_\_  
Shearwall \_\_\_\_\_



# Mobile Home Permit Worksheet

Application Number: \_\_\_\_\_

Date: \_\_\_\_\_

## POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 100 psf or check here to declare 1000 lb. soil without testing.

X 100 X 100 X 100

### POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X 100 X 100 X 100

## TORQUE PROBE TEST

The results of the torque probe test is 275 inch pounds or check here if you are declaring 5' anchors without testing 4. A test showing 275 inch pounds or less will require 5 foot anchors.

**Note:** A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.

Installer's initials

### ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. \_\_\_\_\_

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. \_\_\_\_\_

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. \_\_\_\_\_

## Site Preparation

Debris and organic material removed ☒ Swale ☐ Pad ☒ Other ☐

### Fastening multi wide units

Floor: Type Fastener: 6 Length: 6 Spacing: 12  
Walls: Type Fastener: 6 Length: 6 Spacing: 12  
Roof: Type Fastener: 6 Length: 6 Spacing: 12  
For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

### Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Type gasket

1

Installed:

Between Floors Yes

Between Walls Yes

Bottom of ridgebeam Yes

## Weatherproofing

The bottomboard will be repaired and/or taped. Yes ☐ No ☐ Pg. \_\_\_\_\_  
Siding on units is installed to manufacturer's specifications. Yes ☐ No ☐  
Fireplace chimney installed so as not to allow intrusion of rain water. Yes ☐ No ☐

### Miscellaneous

Skirting to be installed. Yes ☐ No ☐  
Dryer vent installed outside of skirting. Yes ☐ No ☐ N/A  
Range downflow vent installed outside of skirting. Yes ☐ No ☐ N/A  
Drain lines supported at 4 foot intervals. Yes ☐ No ☐  
Electrical crossovers protected. Yes ☐ No ☐

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

[Signature]

Date

3-30-2020



## Manufacturer Data Report




State of Florida

Department of Highway Safety & Motor Vehicles  
Division of Motor Vehicles

New Kirkman Building 2900 Apalachee Parkway (Room A 139) Tallahassee FL 32399-3646

DEALER'S NAME MCDANIEL'S MOBILE HOME SALES  
ADDRESS HWY 19 NORTH  
CHIEFLAND, FL 32626HUD LABEL # FL-546675/546676  
M.H. ID # 2661-1011 C BA  
DATE MANUFACTURED 5/3/94  
MODEL # BKS708 YEAR 1994  
MFR. NAME SKYLARK CORPORATION  
ADDRESS P.O. BOX 2648  
OCALA, FL 34478  
City State ZipDESTINATION (State) FLORIDA  
SIZE 44X11'3" Unit A  
Unit B  
Unit C  
Unit D  
Unit E  
Unit F  
Unit G  
Unit H  
Unit I  
Unit J  
Unit K  
Unit L  
Unit M  
Unit N  
Unit O  
Unit P  
Unit Q  
Unit R  
Unit S  
Unit T  
Unit U  
Unit V  
Unit W  
Unit X  
Unit Y  
Unit Z☒ EXCLUDE HITCH☐ INCLUDE HITCHADDRESS 333 PINGSTEN ROAD  
NORTHBROOK, IL 60062  
City State Zip

## STRUCTURAL DESIGN BASIS CERTIFICATE

HEATING AND COOLING  
DESIGN BASIS CERTIFICATE

☐ North 40 PSF  
☐ Middle 30 PSF  
☒ South 20 PSF  
☐ Other

## Wind Load

☐ Zone I 15 PSF Horizontal & 9 PSF Uplift  
☒ Zone II (Hurricane) 25 PSF Horizontal & 15 PSF Uplift

## Design Winter Climate Zone

This mobile home has been thermally insulated to conform with the requirements of the Federal Mobile Home Construction and Safety Standards for all locations within climate:

☒ ZONE I ☐ ZONE II ☐ ZONE III

Equipment Manufacturer Model Designation  
Air Conditioning (BTU/hr) NONE INSTALLED  
Comfort Heating (BTU/hr) COLEMAN DGRT056AUA  
Cooking Range GE JGBS02  
Microwave NONE  
Refrigerator GE TBX14SA

Equipment Manufacturer Model Designation  
Clothes Washer NONE  
Clothes Dryer NONE  
Dishwasher NONE  
Food Waste NONE  
Water Heater STATE SC1301HMS7  
Smoke Detector FIREX H

The heating equipment has the capacity to maintain an average 70° F temperature in this home at outdoor temperatures of 1° F. To maximize furnace operating economy, and to conserve energy, it is recommended that this home be installed where the outdoor winter design temperature (97.1/2%) is not higher than 20° F. The above information has been calculated assuming a maximum wind velocity of 15 MPH at standard atmospheric pressure. The supply air distribution system installed in this home is sized ☒ Not designed for A/C ☐ A/C Ready ☐ A/C Installed

Manufacturer shall provide the minimum BTU requirements for heating and cooling or the "U" factors as designated below.

Walls (without windows & doors) "U" = .099 Floors "U" = .132  
Ceilings & roofs of light color "U" = .090 Air ducts in floor "U" = .132  
Ceilings & roofs of dark color "U" = .087 Air ducts in ceiling "U" = NONE  
Heat transfer area to outside of home from air ducts Located Inside Home Sq Ft Outside Home Sq Ft = NONE

This mobile home is designed to comply with the Federal Mobile Home Construction and Safety Standards in force at the time of manufacture.

SIGNED

Author and Representative of Manufacturer

VALGAIN HOUSEWORTH / DIVISION MANAGER

Type or Print Name

Date

5/3/94

JUN 3 1994

FOR TALLAHASSEE CENTRAL OFFICE USE ONLY

REG TAG # \_\_\_\_\_ DISTRICT \_\_\_\_\_  
NAME \_\_\_\_\_  
ADDRESS \_\_\_\_\_ City \_\_\_\_\_ State \_\_\_\_\_ Zip \_\_\_\_\_  
DISTRICT \_\_\_\_\_