

Mark Disosway, P.E.

163 SW Midtown Place, Suite 103 Lake City, FL 32025, Ph (386) 754-5419

7/25/2022

Building Department

Re: Gibraltar Contracting, LLC / Condo, Steve & Kendra Res. / 339 SW Marynik Drive High Springs, FL 32643

To whom it may concern:

This letter is in reference to inspection issues on the above referenced project.

1. On the engineering we provided we called for thickened pad footings at two locations on the foundation.
 - a. These are not required because the builder switched to using a stem wall foundation. The stem wall footing is adequate.

THIS PDF HAS DIGITAL SIGNATURE
AND ELECTRONIC SEAL. PRINTED
COPIES ARE NOT CONSIDERED
SIGNED OR SEALED. YOU MUST
VERIFY SIGNATURE ON THIS PDF.
[CLICK HERE TO VERIFY.](#)



Mark Disosway, PE
Florida Professional Engineer #53915