



Private Provider Inspection Report

Contractor:	Wentworth
Permit Number:	000053352
Project Address:	625 SE ROSEWOOD CIR

Inspection(s):				
Date	Status	Discipline	Insp Type	Inspector's Name
2/10/2026	Disapproved	Combo	Insulation	Tim Hunt BN7162
Comments				
The soffit baffles appear too small. FBC-energy R402.2.3 requires equal or greater than the size of vent.				

I hereby affirm that to the best of my knowledge and belief, the above-listed inspections were performed as indicated and the work was reviewed for compliance with the approved plans, and all pertinent sections of the Florida Building Code.

Private Provider

Tim Hunt BU2174 / BN7162 / PX3903