

DATE 02/23/2007

Columbia County Building Permit

PERMIT

This Permit Expires One Year From the Date of Issue

000025567

APPLICANT SANDRA REDD PHONE 386.755.9183
ADDRESS 3331 E. US HWY 90 LAKE CITY FL 32025
OWNER JOSEPH S. & SANDRA REDD PHONE 386.755.9183
ADDRESS 1787 SW CENTRAL TERRACE FT. WHITE FL 32038
CONTRACTOR DALE HOUSTON PHONE 386.752.7814
LOCATION OF PROPERTY 47-S TO NEWARK, TR TO COPPERHAD, TR AND IT TURNS INTO
CENTRAL, 2ND LOT ON R.

TYPE DEVELOPMENT M/H/UTILITY ESTIMATED COST OF CONSTRUCTION 0.00
HEATED FLOOR AREA TOTAL AREA HEIGHT STORIES
FOUNDATION WALLS ROOF PITCH FLOOR
LAND USE & ZONING A-3 MAX. HEIGHT
Minimum Set Back Requirements: STREET-FRONT REAR SIDE
NO. EX.D.U. 0 FLOOD ZONE X DEVELOPMENT PERMIT NO.

PARCEL ID 25-6S-15-01250-000 SUBDIVISION 3 RIVERS ESTATES
LOT 21 BLOCK PHASE UNIT 20 TOTAL ACRES 1.00

IH0000040
Culvert Permit No. Culvert Waiver Contractor's License Number Applicant/Owner/Contractor
EXISTING 07-00064N CFS JTH N
Driveway Connection Septic Tank Number LU & Zoning checked by Approved for Issuance New Resident

COMMENTS: 1 FOOT ABOVE ROAD.

Check # or Cash 4404

FOR BUILDING & ZONING DEPARTMENT ONLY

(footer/Slab)

Temporary Power Foundation Monolithic date/app. by date/app. by date/app. by
Under slab rough-in plumbing Slab Sheathing/Nailing date/app. by date/app. by date/app. by
Framing Rough-in plumbing above slab and below wood floor date/app. by date/app. by date/app. by
Electrical rough-in Heat & Air Duct Peri. beam (Lintel) date/app. by date/app. by date/app. by
Permanent power C.O. Final Culvert date/app. by date/app. by date/app. by
M/H tie downs, blocking, electricity and plumbing Pool date/app. by date/app. by date/app. by
Reconnection Pump pole Utility Pole date/app. by date/app. by date/app. by
M/H Pole Travel Trailer Re-roof date/app. by date/app. by date/app. by

BUILDING PERMIT FEE \$ 0.00 CERTIFICATION FEE \$ 0.00 SURCHARGE FEE \$ 0.00
MISC. FEES \$ 200.00 ZONING CERT. FEE \$ 50.00 FIRE FEE \$ 178.64 WASTE FEE \$ 134.00
FLOOD DEVELOPMENT FEE \$ FLOOD ZONE FEE \$ 25.00 CULVERT FEE \$ TOTAL FEE 453.64
INSPECTORS OFFICE CLERKS OFFICE

NOTICE: IN ADDITION TO THE REQUIREMENTS OF THIS PERMIT, THERE MAY BE ADDITIONAL RESTRICTIONS APPLICABLE TO THIS PROPERTY THAT MAY BE FOUND IN THE PUBLIC RECORDS OF THIS COUNTY. AND THERE MAY BE ADDITIONAL PERMITS REQUIRED FROM OTHER GOVERNMENTAL ENTITIES SUCH AS WATER MANAGEMENT DISTRICTS, STATE AGENCIES, OR FEDERAL AGENCIES.

"WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT."

This Permit Must Be Prominently Posted on Premises During Construction

PLEASE NOTIFY THE COLUMBIA COUNTY BUILDING DEPARTMENT AT LEAST 24 HOURS IN ADVANCE OF EACH INSPECTION, IN ORDER THAT IT MAY BE MADE WITHOUT DELAY OR INCONVENIENCE, PHONE 758-1008. THIS PERMIT IS NOT VALID UNLESS THE WORK AUTHORIZED BY IT IS COMMENCED WITHIN 6 MONTHS AFTER ISSUANCE.

The Issuance of this Permit Does Not Waive Compliance by Permittee with Deed Restrictions.

PERMIT APPLICATION / MANUFACTURED HOME INSTALLATION APPLICATION

For Office Use Only (Revised 6-23-05) Zoning Official Cfo 1/18/07 Building Official at JTH 1/17/07

AP# 070-63 Date Received 1/17 By JW Permit # 25567

Flood Zone X Development Permit N/A Zoning A-3 Land Use Plan Map Category A-3

Comments _____

FEMA Map# _____ Elevation _____ Finished Floor _____ River _____ In Floodway _____

☒ Site Plan with Setbacks Shown ☒ EH Signed Site Plan ☒ EH Release ☒ Well letter ☒ Existing well


☒ Copy of Recorded Deed or Affidavit from land owner ☒ Letter of Authorization from Installer

Lot 21 unit 20 3 RIVERS ESTATE

- Property ID # 00-00-00-01250-000 Must have a copy of the property deed
- New Mobile Home _____ Used Mobile Home Peach State Year 1990
over ridge
- Applicant Sandra Redd Phone # 755-9183
- Address 3331 E US Hwy 90, Lake City, FL 32025
- Name of Property Owner Joseph & Sandra Redd Phone# 755-9183
- 911 Address 1787 SW Central Fort White FLA 32038
- Circle the correct power company - FL Power & Light - Clay Electric
(Circle One) - Suwannee Valley Electric - Progress Energy
- Name of Owner of Mobile Home Joseph & Sandra Redd Phone # 755-9183
- Address 3331 E US Hwy 90
- Relationship to Property Owner NA
- Current Number of Dwellings on Property none
- Lot Size 100 x 400 Total Acreage 1 acre
- Do you : Have an Existing Drive or need a Culvert Permit or a Culvert Walver (Circle one)
- Is this Mobile Home Replacing an Existing Mobile Home no OWES
- Driving Directions to the Property Bradford Hwy to 137 (C) to 5th Sghn
go Left. Go to 3 rivers on right. Take Newark to Copperhead
Rd go Right & Turns into Central Second lot
on Right TERRELL
- Name of Licensed Dealer/Installer Dale Houston Phone # 386752-7814
- Installers Address 136 S.W. Barrs Glen Lake City FL 32024
- License Number 1H0000040 Installation Decal # 252683

JW called 1.18.07 + left message.

Use this example to draw your own site plan. Show all existing buildings and any other homes on this property and show the distances between them, Also show where the roads or roads are around the property. This site plan can also be used for the 911 Addressing department if you include the distance from the driveway to the nearest property line.



PERMIT WORKSHEET

page 1 of 2

PERMIT NUMBER

Installer

Date Houston

License #

I H0000040

Address of home
being installed1787 SW Central Fort Worth TX
32008

Manufacturer

Peach State

Length x width


72x14

NOTE: if home is a single wide fill out one half of the blocking plan
if home is a triple or quad wide sketch in remainder of homeunderstand Lateral Arm Systems cannot be used on any home (new or used)
where the sidewall ties exceed 5 ft 4 in.

Installer's initials

D H

Typical pier spacing

Show locations of Longitudinal and Lateral Systems
(use dark lines to show these locations)

14x72: 1000 oval-17x75

Piers 15 per side - 5'00k

Anchors 14 per side 5'40k

2- Longitudinal system

New Home ☐ Used Home ☒Home installed to the Manufacturer's Installation Manual ☐Home is installed in accordance with Rule 15-C ☒Single wide ☒Wind Zone II ☒Wind Zone III ☐Double wide ☐

Installation Decal #

252683

Triple/Quad ☐

Serial #

RSGA 8008 1407

PIER SPACING TABLE FOR USED HOMES

Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)*	24" x 24" (576)*	26" x 26" (676)
1000 psf	3'	4'	4'	5'	6'	7'	8'
1500 psf	4' 6"	6'	6'	7'	8'	8'	8'
2000 psf	6'	8'	8'	8'	8'	8'	8'
2500 psf	7' 6"	8'	8'	8'	8'	8'	8'
3000 psf	8'	8'	8'	8'	8'	8'	8'
3500 psf	8'	8'	8'	8'	8'	8'	8'

* interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size

17x25

Perimeter pier pad size

16x16

Other pier pad sizes

(required by the mfg.)

Draw the approximate locations of marriage wall openings 4 foot or greater. Use this symbol to show the piers.



List all marriage wall openings greater than 4 foot and their pier pad sizes below.

Opening

Pier pad size

4 ft

5 ft

ANCHORS

FRAME TIES

within 2' of end of home spaced at 5' 4" oc

TIEDOWN COMPONENTS

OTHER TIES

Number

Sidewall
Longitudinal
Marriage wall
Shearwall

X Longitudinal Stabilizing Device (LSD)

Manufacturer

Longitudinal Stabilizing Device w/ Lateral Arms

Manufacturer

PERMIT NUMBER

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.

X ☐ X ☐ X ☐ X ☐

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X ☐ X ☐ X ☐ X ☐

TORQUE PROBE TEST

The results of the torque probe test is inch pounds or check here if you are declaring 5' anchors without testing. A test showing 275 inch pounds or less will require 4 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline locations where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.

Installer's initials

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name

Date Tested

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. N/A

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. N/A

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. N/A

Site Preparation

Debris and organic material removed Swale Pad Other

Fastening multi wide units

Floor: Type Fastener: Length: Spacing: Walls: Type Fastener: Length: Spacing: Roof: Type Fastener: Length: Spacing: For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials

Type gasket Pg.

Installed: Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes

Weatherproofing

The bottomboard will be repaired and/or taped. Yes Pg. Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes N/A

Miscellaneous

Skirting to be installed. Yes Dryer vent installed outside of skirting. Yes Range downflow vent installed outside of skirting. Yes Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:

Installer verifies all information given with this permit worksheet is accurate and true based on the

manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature

Date

MOBILE HOME INSTALLER AFFIDAVIT

As per Florida Statutes Section 320.8249 Mobile Home Installers License:

Any person who engages in mobile home installation shall obtain a mobile home Installer's license from the Bureau of Mobile Home and Recreational Vehicle Construction of the Department of Highway Safety and Motor Vehicles pursuant to this section. Said license shall be renewed annually, and each licensee shall pay a fee of \$150.00.

I, Dale Housh, license number IH 0000040
Please Print

Do hereby state that the installation of the manufactured home for:

Sandra Reed at 1787 SW Central Fortwhite Fl
Applicant 911 Address 32038


will be done under my supervision.

Dale Housh
Signature

Sworn to and subscribed before me this 16th day of January,
2007.

Notary Public: Danny W. Herring
Signature

My Commission Expires: 8/04/07
Date



AFFIDAVIT

I certify that the following described mobile home being placed on the referenced parcel is not a Wind Zone 1 mobile home.

Customer Name: Sandra Reel

Property ID: Sec: _____ Twp: _____ Rge: _____ Tax Parcel No: 00-00-00 01250 000

Lot: 21 Block _____ Subdivision: Three River

Moible Home Year/Make: 1990 Lovin ridge Size: 14X72

Dale H


Signature of Mobile Home Installer

Sworn to and subscribed before me this 16th day of January, 2007

By Dale Houston

Danny W. Herring
Notary's name printed/typed

Danny W. Herring
Notary Public, State of Florida
Commission No. DD238154
Personally Known: X
Id Produced (type) _____



LETTER OF AUTHORIZATION TO PULL PERMITS


I, Dale Houston, DO HEREBY GRANT
Sandra Reed, AUTHORIZATION TO PULL THE NECESSARY
PERMITS REQUIRED FOR THE DELIVERY AND SET OF A MANUFACTURED
HOME IN Columbia COUNTY, FLORIDA.

Dale Houston
Signature

THIS FOREGOING INSTRUMENT WAS ACKNOWLEDGED BEFORE ME THIS
16th DAY OF January, 2007, BY Dale
Houston, WHO IS PERSONALLY KNOWN TO ME.

STATE OF FLORIDA
COUNTY OF Columbia

Danny W. Herring
NOTARY PUBLIC



@ CAM112M01	S	CamaUSA Appraisal System	Columbia County
1/17/2007 13:26		Legal Description Maintenance	15300 Land 001
Year T Property		Sel	AG 000
2007 R 00-00-00-01250-000			Bldg 000
			Xfea 000
REDD JOSEPH STANLEY & SANDRA L			15300 TOTAL B

1	LOT 21 UNIT 20 THREE RIVERS	ESTATES. ORB 475-393,	2
3	ORB 771-2250 TRUSTEE,	WD 1038-2906,, WD 1052-2404.	4
5			6
7			8
9			10
11			12
13			14
15			16
17			18
19			20
21			22
23			24
25			26
27			28

Mnt 8/11/2005 KYLIE

F1=Task F3=Exit F4=Prompt F10=GoTo PgUp/PgDn F24=More

PRELIMINARY MOBILE HOME INSPECTION REPORT

DATE RECEIVED 1-3-07 BY LH IS THE M/H ON THE PROPERTY WHERE THE PERMIT WILL BE ISSUED? NO
 OWNERS NAME Joe & Sandy Redd PHONE 867-1377 CELL _____
 ADDRESS _____

MOBILE HOME PARK _____ SUBDIVISION _____

DRIVING DIRECTIONS TO MOBILE HOME 2475, 1st Rd before 240 on the (R) Quad
then 1/2 mile MH is on the left on 2nd curve

MOBILE HOME INSTALLER ? Dale Houston PHONE _____ CELL _____

MOBILE HOME INFORMATION

MAKE Peach state YEAR 90 SIZE Single wide X _____ COLOR Light blue

SERIAL No. RSHGA 80081407

WIND ZONE II Must be wind zone II or higher NO WIND ZONE I ALLOWED With porch w/ lattice

INTERIOR:
 (P or F) - P = PASS F = FAILED

INSPECTION STANDARDS

(Key in tongue)

✓ SMOKE DETECTOR () OPERATIONAL () MISSING

F FLOORS () SOLID ✓ WEAK () HOLES DAMAGED LOCATION #2 Bedroom / living room

✓ DOORS () OPERABLE () DAMAGED

✓ WALLS () SOLID () STRUCTURALLY UNSOUND

✓ WINDOWS () OPERABLE () INOPERABLE

✓ PLUMBING FIXTURES () OPERABLE () INOPERABLE () MISSING

✓ CEILING () SOLID () HOLES () LEAKS APPARENT

✓ ELECTRICAL (FIXTURES/OUTLETS) () OPERABLE () EXPOSED WIRING () OUTLET COVERS MISSING () LIGHT FIXTURES MISSING

EXTERIOR:

✓ WALLS/SIDING ✓ LOOSE SIDING () STRUCTURALLY UNSOUND () NOT WEATHERTIGHT () NEEDS CLEANING

✓ WINDOWS () CRACKED/BROKEN GLASS () SCREENS MISSING () WEATHERTIGHT

✓ ROOF () APPEARS SOLID () DAMAGED

STATUS:

APPROVED ✓ WITH CONDITIONS: Must fix weak spots in floor / outside siding Front door

NOT APPROVED _____ NEED REINSPECTION FOR FOLLOWING CONDITIONS _____

SIGNATURE Dan P ID NUMBER 306 DATE 1-11-07



Redd

STATE OF FLORIDA
DEPARTMENT OF HEALTH


25567

APPLICATION FOR ONSITE SEWAGE DISPOSAL SYSTEM CONSTRUCTION PERMIT

Permit Application Number 07-0064-N

PART II - SITE PLAN

Scale: Each block represents 5 feet and 1 inch = 50 feet.



Notes:

Site Plan submitted by: Don J. Redd Signature

owner

Plan Approved APPROVED Not Approved _____

Title
Date 4/10/7

By Don J. Redd Columbia CHD County Health Department

ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH DEPARTMENT