

Mobile Home Permit Worksheet

Application Number: _____ Date: _____

Installer: Wendell Crews License # I4H025316

Address of home
being installed

Manufacturer Live Oak Length x width 52 x 32

Single wide Double wide Triple/Quad

Wind Zone II Wind Zone III

Installation Decal # TBD

Serial # TBD


NOTE: If home is a single wide fill out one half of the blocking plan

If home is a triple or quad wide sketch in remainder of home


I understand Lateral Arm Systems cannot be used on any home (new or used)

Installer's initials WC

Typical pier spacing



Show locations of Longitudinal and Lateral Systems
(use dark lines to show these locations)



PIER SPACING TABLE FOR USED HOMES					
Load bearing capacity	Footer size (sq in)	16" x 16" (256)	18 1/2" x 18 1/2" (342)	20" x 20" (400)	22" x 22" (484)
1000 psf	3"	4'	5'	6'	7'
1500 psf	4' 6"	6'	7'	8'	8'
2000 psf	6'	8'	8'	8'	8'
2500 psf	7' 6"	8'	8'	8'	8'
3000 psf	8'	8'	8'	8'	8'
3500 psf	8'	8'	8'	8'	8'

* interpolated from Rule 15C-1 pier spacing table.

PIER PAD SIZES

I-beam pier pad size

17x25

Perimeter pier pad size

N/A

Other pier pad sizes
(required by the mfg.)

16x16

16x22.5

17x22

13 1/4 x 26 1/4

20 x 20

17 3/16 x 25 3/16

17 1/2 x 25 1/2

24 x 24

26 x 26

6x6

POPULAR PAD SIZES

Pad Size

Sq In

16 x 16

256

16 x 18

288

18.5 x 18.5

342

16 x 22.5

360

17 x 22

374

13 1/4 x 26 1/4

348

20 x 20

400

17 3/16 x 25 3/16

441

17 1/2 x 25 1/2

446

24 x 24

576

26 x 26

676

Opening

Per pad size

4 ft 5 ft

FRAME TIES

Within 2' of end of home spaced at 5' 4" oc

TIEDOWN COMPONENTS

Longitudinal Stabilizing Device (LSD)
Manufacturer Oliver

Longitudinal Stabilizing Device w/ Lateral Arms
Manufacturer Oliver

Sidewall
Longitudinal
Marriage wall
Shearwall

OTHER TIES

Number
Screws
Lag Bolts
Lag Bolts
Etc.

Mobile Home Permit Worksheet

Application Number: _____

Date: _____

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1000 lb. soil or check here to declare 1000 lb. soil without testing.

1500 1501 1502

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb increments, take the lowest reading and round down to that increment.

1501 1502 1502

TORQUE PROBE TEST

The results of the torque probe test is **N/A** inch pounds or check here if you are declaring 5 anchors without testing showing 275 inch pounds or less will require 5 foot anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft. anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 400# holding capacity.

Installer's initials WC

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name Jenell Crews

Date Tested 10-13-20

Electrical

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. **37**

Plumbing

Connect all sewer drains to an existing sewer tap or septic tank. Pg. **39**

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. **37**

Site Preparation
 Debris and organic material removed
 Water drainage: Natural Swale Pad Other

Fastening multi wide units

Floor: Type Fastener: **Sag** Length: **15x5"** Spacing: **16" OC**
 Walls: Type Fastener: **Sag** Length: **15x4"** Spacing: **16" OC**
 Roof: Type Fastener: **Sag** Length: **15x2"** Spacing: **16" OC**
 For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with 1/2" roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials WC

Type gasket: **foam**
 Pg. **13**

Weatherproofing

The bottomboard will be repaired and/or taped. Yes Pg. **13**
 Siding on units is installed to manufacturer's specifications. Yes
 Fireplace chimney installed so as not to allow intrusion of rain water. Yes

Miscellaneous

Skirting to be installed. Yes No

Dryer vent installed outside of skirting. Yes N/A
 Range downflow vent installed outside of skirting. Yes N/A

Drain lines supported at 4 foot intervals. Yes N/A

Electrical crossovers protected. Yes
 Other: _____

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2

Installer Signature Cheryn C Date 10-13-20



9. Using standard hand tools tighten all nuts and bolts. (For Diagram A installation only, secure 1.25" and 1.50" tubes using four (4) 1/4" x 3/4" self-tapping screws in pre-drilled holes.)
8. Repeat steps 6 through 7 to create the "V" pattern of the square tubes loosely in place.
7. (For Diagram A installation) Slide the selected 1.25" tube (E) into a 1.50" tube (F) and attach to l-beam connectors (F) and fasten loosely with bolts and nuts.
6. Place l-beam connector (F) loosely on the bottom flange of the l-beam.
5. Install (2) of the 1.50" square tubes (E (18" tube)) into the "U" bracket (J), insert carriage bolt and leave nut loose for final adjustment.
- Diagram B
- | | | |
|---------------------|-------------|-------------|
| 7 3/4" to 10 25" | 22" | 18" |
| 14" to 18" | 20" | |
| 18" to 25" | 28" | |
| 24 3/4" to 32 1/4" | 32" | 18" |
| 33" to 41" | 44" | 18" |
| 40" to 48" | 54" | 18" |
| 40" Min. - 45" Max) | Tube length | Tube length |
- Diagram A
- | | | |
|---------------------|-------------|-------------|
| 7 3/4" to 10 25" | 22" | 18" |
| 14" to 18" | 20" | |
| 18" to 25" | 28" | |
| 24 3/4" to 32 1/4" | 32" | 18" |
| 33" to 41" | 44" | 18" |
| 40" to 48" | 54" | 18" |
| 40" Min. - 60" Max) | Tube length | Tube length |
- PIER HEIGHT 1.25" 1.50" PIER HEIGHT 1.50"
- 40" Min. - 45" Max) Tube length Tube length
- PIER HEIGHT 1.25" square tube to achieve appropriate length.
4. Choose one of the approved longitudinal tube installations; either Diagram A or B. Then select the correct square tube (E) length from the diagram for appropriate pier height at support location or cut and drill 1.5" square tube to achieve appropriate length.

NOTE: WHEN INSTALLING THE LONGITUDINAL SYSTEM ONLY, A MINIMUM OF 2 SYSTEMS PER FLOOR SECTION IS REQUIRED. SOIL TEST PROBE SHOULD BE USED TO DETERMINE CORRECT TYPE OF ANCHOR SOIL CLASSIFICATION. IF ROBE TEST READINGS ARE BETWEEN 175 & 225 A 5 FOOT ANCHOR MUST BE USED. IF PROBE TEST READINGS ARE BETWEEN 275 & 350 A 4 FOOT ANCHOR MAY BE USED. USE GROND ANCHORS WITH DIAGONAL TIES AND STABILIZER PLATES EVERY 5'. VERTICAL TIES ARE ALSO REQUIRED ON HOMES SUPPLIED WITH VERTICAL CONNECTION POINTS (PER FLORIDA REG.).

- It is recommended that after leveling piers, and one-third inch (1/3") before home is lowered completely on to piers, complete steps 4 through 9 below.
- SPECIAL NOTE:** The longitudinal "V" brace system serves as a pier under the home and should be loaded as any other pier.
3. Place ground pan (C) directly below chassis l-beam. Press or drive pan firmly into soil until flush with or below soil.
2. Remove weeds and debris in an approximate two foot square to expose firm soil for each ground pan (C).


INSTALLATION OF GROUND PAN


1. **SPECIAL CIRCUMSTANCES:** If the following conditions occur - STOP! Contact Oliver Technologies at 1-800-284-7437:

ENGINEERS STAMP


MODEL 1101 "V" SERIES ALL STEEL FOUNDATION SYSTEM
FLORIDA INSTALLATION INSTRUCTIONS FOR THE
OVERTECHNOLOGIES, INC.

467 Swan Ave • Hohenwald, TN 38462 • (800) 284-7437 • www.olivertechnologies.com • Fax (931) 796-8811





ANCHORS, STRAPS AND STABILIZER PLATES
THIS SYSTEM ELIMINATES THE NEED FOR ALL LONGITUDINAL




ALL WIDTHS AND LENGTHS UP TO 80'

Notes:
1. LENGTH OF HOUSE IS THE ACTUAL BOX SIZE
2. # = LOCATION OF LONGITUDINAL BRACING ONLY

REQUIRED NUMBER AND LOCATION OF MODEL 1101 L "V" BRACES FOR UP TO 4/12 ROOF RICH

467 Swan Ave • Hohenwald, TN 38462 • (800) 284-7437 • www.olivertechnologies.com • Fax (931) 796-8811


Aug 24, 2018



PATENT # 6634150 & OTHER PATENT PENDING

MODEL 1101 "V" SERIES ALL STEEL FOUNDATION SYSTEM PAN & CONCRETE (revision 5/18)
INSTALLATION INSTRUCTIONS FOR FLORIDA
OLIVER TECHNOLOGIES, INC.

467 SWAN AVE • Hohenwald, TN 38462 • (800) 284-7437 • www.olivertechnologies.com • FAX (931) 796-8811



10. Install remaining vertical tie-down straps and 4 ground anchors per home manufacturer's instructions. NOTE: Centerline anchors to be sized according to soil torque conditions. Any manufacturer's specificiations for sidewall anchor loads in excess of 4,000 lbs. require a 5" anchor per Florida Code.

11. Select the correct square tube brace (H) length for set-up lateral transverse at support location. The lengths come in either 60" or 72" lengths. (With the 1.50" tube as the bottom tube, and the 1.25" tube as the inserted tube).

12. Install the 1.50" transverse brace (H) to the ground pan connector (D) with bolt and nut.

13. Slide 1.25" transverse brace into the 1.50" brace and attach to adjacent beam connector (I) with bolt and nut.

14. Secure 1.50" transverse arm to 1.25" transverse arm using four (4) 1/4" - 14 X 3/4" self-tapping screws in pre-drilled holes. Page 1

FOUR FOOT (4') GROUND ANCHOR MAY BE USED EXCEPT WHERE THE HOME MANUFACTURER SPECIFIES DIFFERENT.


NOTE: THE USE OF THIS SYSTEM REQUIRES VERTICAL PLATES & FRAMES.

THE MODEL 1101 "V" (LONGITUDINAL & LATERAL PROTECTION) ELIMINATES THE NEED FOR STABILIZER PLATES & FRAMES.

INSTALLATION OF LATERAL TRANSVERSE ARM SYSTEM (Model 1101 T "V")

7. Place l-beam connector (F) loosely on the bottom flange of the l-beam.
6. Place l-beam connector (F) loosely on the carriage bolt and leave nut loose for final adjustment.
5. Install (2) of the 1.50" square tubes (E) into the "U" bracket (J), insert carriage bolt and leave nut loose for final adjustment.
4. Using standard hand tools tighten all nuts and bolts. (For Diagram A installation only, secure 1.25" and 1.50" tubes using four (4) 1/4" - 14 X 3/4" self-tapping screws in pre-drilled holes.)
8. Repeat steps 6 through 7 to create the "V" pattern of the square tubes loosely in place.
7. (For Diagram A installation) Slide the selected 1.25" tube (E) and attach to l-beam connectors (F) and fasten loosely with bolts and nuts.
6. Place l-beam connector (F) loosely on the bottom flange of the l-beam.
5. Install (2) of the 1.50" square tubes (E) into the "U" bracket (J), insert carriage bolt and leave nut loose for final adjustment.

Diagram B



Tube Length	Tube Length	Tube Length	Tube Length	Tube Length
73/4" to 25"	22"	18"	14" to 18"	20"
24 3/4" to 32 1/4"	32"	18"	18" to 25"	28"
33" to 41"	44"	18"	24" to 35"	39"
40" to 48"	54"	18"	30" to 40"	44"
40" Min. - 45" Max.)	Part E	0.75"	36" to 48"	54"

Diagram A

4. Choose one of the approved longitudinal tubular support locations; either Diagram A or B. Then select the correct square tube (E) length from the appropriate pier height at support location or cut and drill 1.5" square tube to achieve appropriate length.
3. BE USED. IF PROBE TESTS ARE BETWEEN 276 & 350 A 4 FOOT ANCHOR MAY BE USED USE STEEL TEST READING 175 & 275 A 5 FOOT ANCHOR MUST BE USED TO DETERMINE CORRECT TYPE OF ANCHOR PER SOIL CLASSIFICATION; TEST READING ARE BETWEEN 175 & 275 A 5 FOOT ANCHOR MUST BE USED TO DETERMINE CORRECT TYPE OF ANCHOR PER SOIL CLASSIFICATION; TEST READING ARE BETWEEN 175 & 275 A 5 FOOT ANCHOR MUST BE USED. IF PROBE TESTS EVER 54", VERTICAL TIES ARE ALSO REQUIRED ON HOMES SUPPLIED WITH VERTICAL CONNECTION POINTS (PER FLORIDA REG.).
2. Place round pan (C) directly below chassis-l-beam. Press or drive pan firmly into soil until flush or below soil then install pier per manufacturer's instructions or per Florida Regs.
1. Remove weeds and debris in an approximate two foot square to expose firm soil for each ground pan (C).

INSTALLATION OF LONGITUDINAL "V" BRACE SYSTEM (Model 1101 L "V")

- It is recommended that after leveling pier, and one-third inch (1/3) before home is lowered the home and should be loaded as any other pier.
3. Place ground pan (C) directly below chassis-l-beam. Press or drive pan firmly into soil until flush or below soil then install pier per manufacturer's instructions or per Florida Regs.
2. Remove weeds and debris in an approximate two foot square to expose firm soil for each ground pan (C).
1. Remove weeds and debris in an approximate two foot square to expose firm soil for each ground pan (C).

INSTALLATION OF GROUND PAN

- a) Pier height exceeds 48". b) Length of home exceeds 76'. c) Root eaves exceed 16". d) Sidewall height exceed 96". e) Location is within 1500 feet of coast

1. SPECIAL CIRCUMSTANCES: If the following conditions occur - STOP! Contact Oliver Technologies at 1-800-284-7437:

ENGINNEERS STAMP

FOR CONCRETE APPLICATIONS; Follow Steps 1-0-1A
LATERAL ONLY; Follow Steps 1-3 and Steps 10-1A
LONGITUDINAL ONLY; Follow Steps 1-9

MODEL 1101 "V" (Steps 1-14)


MODEL 1101 "V" SERIES ALL STEEL FOUNDATION SYSTEM
FLORIDA INSTALLATION INSTRUCTIONS FOR THE

OLIVER TECHNOLOGIES, INC.






6 systems for home lengths up to 52', and 8 systems for homes over 52', and up to 80'.



HOMES WITH 5/12 ROOF PITCH REQUIRE: PER FLORIDA REGULATIONS



ALL WIDTHS AND LENGTHS OVER 52' TO 80'



ALL WIDTHS AND LENGTHS UP TO 52'



4. (V) = TRANSVERSE AND LONGITUDINAL BRACING ONLY
 3 (V) = LOCATION OF LONGITUDINAL BRACING ONLY
 2 (V) = LOCATION OF TRANSVERSE BRACING ONLY
 1. LENGTH OF HOUSE IS THE ACTUAL BOX SIZE
 Notes:


18. When using part # 1101 CWD (weset), or 1101 CVD (dryset), install steps 17 & 18.
 hit the top of threads on bolt), then remove the nut. The sleeve of concrete wedge bolt needs to be at or below the top of concrete.
 connector and into drilled hole (if needed), take a hammer and lightly drive the wedge bolts down by hitting the nut (making sure not to
 blowout of the hole. Place wedge bolts (Simpson part #S162300H 5/8" X 3" or Powers equivalent) into (D) concrete dry transverse
 mark bolt hole locations, then using a 5/8" dia masonry bit drill a hole to a minimum depth of 3". Make sure all dust and concrete is
 17. For wet set (part # 1101-W-TAC) installation simply install the anchor bolt into runner/footer. For dry set installation (part # 1101-D-TAC)
 top of concrete. Complete by tightening nuts.

- holes, then place 1101 (dry set) CA bracket onto wedge bolts and start wedge bolt nuts. Take a hammer and lightly drive the wedge bolts
 masonry bit, drill a hole to a minimum depth of 3". Make sure all dust and concrete is blown out of the holes. Place wedge bolts into drilled
 S162300H 5/8" X 3" or Powers equivalent). Place the CA bracket in desired location. Mark bolt hole locations, then using a 5/8" diameter
 101-D-CPA (dryset) the 1101 (dryset) CA bracket is attached to the concrete using (2) 5/8"X3" concrete wedge bolts (Simpson part #
 16. When using Part# 1101-W-CPCA (weset) simply install the bracket in runner/footer OR when installing in cured concrete use Part#
 NOTE: The bottom of all footings, pads, slabs and numbers must be per local jurisdiction.

LONGITUDINAL: (Model 1101-LC-V)

- NOTE: The bottom of all footings, pads, slabs and numbers must be per local jurisdiction.
 must allow for at least 4" from the concrete bolt to the edge of the concrete.
 d) If a full slab is used, the depth must be a 4" minimum. Special inspection of the system bracket installation is not required. Footers
 e) Footers must have minimum surface area of 441 sq. in. (i.e. 21" square), and must be a minimum of 8" deep.
 f) Longitudinally or 18 inches transversely to allow proper distance between the concrete bolt and the edge of the concrete (see below).
 b) A concrete runner may be either longitudinal or transverse, and must be a minimum of 8" deep with a minimum width of 16 inches
 a) The concrete shall be minimum 2500 psi mix.


INSTALLATION USING CONCRETE RUNNER/FOOTER



C = GROUND PAN / CONCRETE FOOTER OR RUNNER
D = GROUNDPAN / CONCRETE U BRACKETS TRANSVERSE CONNECTOR (connects with grade 5 - 1/2" x 2" 1/2" carriage bolt and nut)
E = TELESCOPING V BRACE BEAM CONNECTOR ASSEMBLY
F = V™ BRACE BEAM CONNECTOR ASSEMBLY
G = PAN BRACKET (connects with grade 5 - 1/2" x 2" 1/2" carriage bolt and nut)
H = TELESCOPING TRANSVERSE ARM ASSEMBLY
I = TRANSVERSE ARM-L-BEAM CONNECTOR (connects with grade 5 - 1/2" x 2" 1/2" carriage bolt and nut)
J = PAN BRACKET (connects with grade 5 - 1/2" x 2" 1/2" carriage bolt and nut)


Straps are in excess of 4,000 lbs. These locations require a 5 anchor. Per Florida Code.

Model # 1101 TC V™



BLOCKING PLAN

Manufacturer: Live Oak
 Width strength: 32x52



Soil Bearing Capacity: 15.00
 Probe test / anchor length: 10 ft - 4' x 5' on loads over 3500

I-beam Pier Pad size:

17x25

17x25

24x24

17x25


17x25

16x16

16x16

Pier Spacing based on
for ISOPSF Soil.
Manual

Perimeter Pier Pad Sizes
16x16
16x16



[Marriage Line] MARRIAGE LINE OPENING SUPPORT PIER/TYP.
[Support Pier] SUPPORT PIER/TYP

FOUNDATION NOTES:

- THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND ITS SUPPLEMENTS.
- FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON PAD TYPE, SOIL CONDITION, ETC.
- FOOTINGS ARE REQUIRED AT SUPPORT POSTS. SEE INSTALLATION MANUAL FOR REQUIREMENTS.


Live Oak Homes
MODEL: V-3524G - 32 X 52
4-BEDROOM / 2-BATH

V-3524G

07/08/19

THE TELFORD

Shishkor 406054





V-3524G
4-BEDROOM / 2-BATH
32 X 52 - Approx. 1525 Sq. Ft.

Date: 06/09/20


* All room dimensions include closets and square footage figures are approximate.
* Transom windows are available on optional B-3 sidewall houses only.

VERTICAL VINYL SKYSCRAPERS






MOUNTED TO WALL



Type II (perimeter dimensions 4"-6 1/4")

NONCIRCULAR RECESSED



resistant material. Handrail shall be Type I, Type II, or provide equivalent graspability. Handrails shall be graspable and shall be composed of decay-resistant posts at each end. Handrails may be interrupted by guard posts at a turn in the guard over the lowest riser to a point directly over the highest riser and shall return to the guard 34 inches or more than 38 inches. Handrails shall run continuously from a point directly over the lowest riser to a point directly over the highest riser and shall not be less than [R311.7.8.2].

All stairs with 4 or more risers shall have a handrail on at least one side. The handrail height measured vertically from the slanted plane defining the nosing shall not be less than 34 inches or more than 38 inches. Handrails shall run continuously from a point directly over the lowest riser to a point directly over the highest riser and shall return to the guard at each end. Handrails may be interrupted by guard posts at a turn in the guard over the lowest riser to a point directly over the highest riser and shall return to the guard 34 inches or more than 38 inches. Handrails shall run continuously from a point directly over the lowest riser to a point directly over the highest riser and shall not be less than [R311.7.8.2].