



Permit: 000039693

**Blower Door Test Form**  
For Prescriptive and Performance Method

**Job Information**

**Builder:** Randal Mcon.

**Community:** Bluebird Landing **Lot #:**

**Address:** 949 SW Woodland Ave

**City, State, Zip:** Ft. White, FL 32038

**Air Infiltration Test Results**

CFM (50) = 1,601

Volume = 19,620

ACH (50) =  $\text{CFM (50)} \times 60 / \text{Volume} = 4.8$  ACH

**Pass**

**Fail (more than 7 ACH)**

*Passing results of 3-7 ACH, does not require mechanical ventilation. Less than 3 ACH will require mechanical ventilation.*

**Certification of Test Results**

**R402.4.1.1 Testing.** The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per house in Climate Zones 1 and 2. Testing shall be conducted with a blower door at a pressure of 0.2 inches w.g (50 pascals). Where required by the *code official*, testing shall be conducted by an *approved third party*. A written report of the results of the test shall be signed by the part conducting the test and provided to the *code official*. Testing shall be performed at any time after creation of all penetrations of the *building thermal envelope*.

**Authorized Third Party**

I hereby verify that the above Air Infiltration Test results demonstrate compliance with Florida Energy Code requirements in accordance with the Florida Building Code-Energy Conservation R402.4.1.2 5<sup>th</sup> Edition (2014).

**Signature:** Josh Legler - Josh Legler

**Date:** 10/28/20

Julius V. Johnson

25645 W Newberry Rd, Newberry, FL 32669  
(352) 436-4573