Inspection Checklist for Permit #000054016

Notes:

Order	Category	Inspection	Requirements
1	Engineering	Setbacks	
2	Building	Monolithic Slab Inspects reinforcement, vapor barrier, termite treatment, and plumbing prior to pour. Ref: FBC 110.3(1)	
3	Building	Framing Reviews structural framing, load paths, fire blocking, and MEP rough- ins prior to insulation. Ref: FBC 110.3(3)	
4	Building	Final Ensures structure is complete, safe, and code-compliant before Certificate of Occupancy. Ref: FBC 110.5	
5	Electrical	Permanent Power Releases power once service equipment is complete and safe. Ref: NEC Art. 230	
6	Certificate	Release Certificate Official Release for CO or final completion. Ref: FBC 110.5	Requires Final .