



# CAL-TECH TESTING, INC.

## ENGINEERING & TESTING LABORATORY

P.O. Box 1625, Lake City, FL 32056-1625  
7540 103rd St. Suite 215 • Jacksonville, FL 32210

Lake City • (386) 755-3633

Fax • (386) 752-5456

Jacksonville • (904) 381-8901

Fax • (904) 381-8902

JOB NO.:  
DATE TESTED:

### REPORT OF IN-PLACE DENSITY TEST

ASTM METHOD: \_\_\_\_\_ (D-2922) Nuclear \_\_\_\_\_ (D-2937) Drive Cylinder \_\_\_\_\_ Other

PROJECT: \_\_\_\_\_

CLIENT: \_\_\_\_\_

GENERAL CONTRACTOR: \_\_\_\_\_ EARTHWORK CONTRACTOR: \_\_\_\_\_

SOIL USE (SEE NOTE): \_\_\_\_\_ SPECIFICATION REQUIREMENTS: \_\_\_\_\_

TECHNICIAN: \_\_\_\_\_

MODIFIED (ASTM D-1557): \_\_\_\_\_ STANDARD (ASTM D-698): \_\_\_\_\_

TEST NO.	TEST LOCATION	TEST:	PROCTOR NO.	WET DENS. LBS./CU.FT.	DRY DENS. LBS./CU.FT.	MOIST PERCENT	% MAX. DENS.
		DEPTH ELEV. LIFT					
1	5' W of 50' x 60' Area	12"	109.3	118.2	111.0	6.9	100
2	15' W of 50' x 60' Area	12"	109.3	117.0	107.7	8.6	77
3	5' W of 10' x 10' Area	12"	109.3	119.5	109.7	8.9	100

REMARKS: \_\_\_\_\_

PROCTOR NO.	SOIL DESCRIPTION	PROCTOR VALUE	OPT. MOIST.

NOTE: 1. Building Fill 2. Trench Backfill 3. Base Course 4. Subbase/Stabilized Subgrade 5. Embankment 6. Subgrade/Natural Soil 7. Other  
The test results presented in this report are specific only to the samples tested at the time of testing. The tests were performed in accordance with generally accepted methods and standards. Since material conditions can vary between test location and change with time, sound judgment should be exercised with regard to the use and interpretation of the data.