



Mobile Home Permit Worksheet

POCKET PENETROMETER TEST

The pocket penetrometer tests are rounded down to 1500 psf or check here to declare 1000 lb. soil without testing.

X 15 X X

POCKET PENETROMETER TESTING METHOD

1. Test the perimeter of the home at 6 locations.
2. Take the reading at the depth of the footer.
3. Using 500 lb. increments, take the lowest reading and round down to that increment.

X X X

TORQUE PROBE TEST

The results of the torque probe test is 275 inch pounds or check here if you are declaring 5' anchors without testing . A test showing 275 inch pounds or less will require 5' anchors.

Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5' anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may require anchors with 4000 lb. holding capacity.

Installer's initials RK

ALL TESTS MUST BE PERFORMED BY A LICENSED INSTALLER

Installer Name Ricky L. Knoll

Date Tested 10.20.25

ELECTRICAL

Connect electrical conductors between multi-wide units, but not to the main power source. This includes the bonding wire between multi-wide units. Pg. 121

PLUMBING

Connect all sewer drains to an existing sewer tap or septic tank. Pg. 121

Connect all potable water supply piping to an existing water meter, water tap, or other independent water supply systems. Pg. 121

Permit Number: _____

Date: _____

Site Preparation

Debris and organic material removed

Water drainage: Natural Swale Pad Other

Fastening multi wide units

Floor- Type Fastener: Lag Length: 6" Spacing: 18"

Walls- Type Fastener: Lag Length: 4" Spacing: 12"

Roof- Type Fastener: Lag Length: 6" Spacing: 18"

For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.

Gasket (weatherproofing requirement)

I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, mildew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket.

Installer's initials RK

Type gasket Fasten

Pg. 121

Installed:

Between Floors Yes

Between Walls Yes

Bottom of ridge beam Yes

Weatherproofing

The bottom board will be repaired and/or taped Yes Pg. 121

Siding on units is installed to manufacturer's specifications Yes

Fireplace chimney installed so as not to allow intrusion of rain water Yes

Miscellaneous

Skirting to be installed Yes No N/A

Dryer vent installed outside of skirting Yes No N/A

Range downflow vent installed outside of skirting Yes No N/A

Drain lines supported at 4' intervals Yes No N/A

Electrical crossovers protected Yes No N/A


Other: _____

Installer verifies all information given with this permit worksheet is accurate and true based on the manufacturer's installation instructions and or Rule 15C-1 & 2


Installer's Signature

Date 10.20.25

Published 10/2025



**SEE NOTES AND TABLES ON PAGE 2
SEE WARNINGS AND CAUTIONS ON PAGE 2**



JACOBSEN HOMES
P.O. BOX 368 // 600 PACKARD CT.
SAFETY HARBOR, FLORIDA 34695

(727) 726-1138

www.jachomes.com

REFER TO SU-01-0020, SU-01-0021, AND/OR OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT.
(THIS BLOCKING DIAGRAM IS NOT DESIGNED, NOR IS IT INTENDED, TO BE USED AS A STILT FOUNDATION.)

REFER TO SU-01-0005 FOR
ADD'L PIER REQUIREMENTS

REFER TO THE JACOBSEN HOMES SETUP MANUAL AND/OR ADDENDUM FOR COMPLETE INSTALLATION INSTRUCTIONS

PAGE 1 OF 2

THIS BLOCKING DIAGRAM IS PROVIDED AS A COURTESY ONLY. THE LICENSED SET-UP CONTRACTOR (INSTALLER) SHALL REVIEW THIS DETAIL AND VERIFY COMPLIANCE. THE LICENSED INSTALLER IS SOLELY RESPONSIBLE AND/OR LIABLE FOR ALL INSTALLATION.

**SHEAR WALLS:
PIERS AND
TIE-DOWNS
REQUIRED
UNDER ALL
SHEARWALL
JOISTS FOR
SOLO 1-HEAM
HEADERS
END OF JOISTS
TWO TOTAL
EACH WALL
(ST-C10205)**

ALI
COLUMN
PIERS AT
TIE-DOWN
FREQUENCIES
UNDER
COLUMN
SET-UPS

IMP - 39119
IMPERIAL 2
24.0
24.0
16.0
JACOBSEN HOM
IMP - 44822W - 3811
2 44822W - 38119

JACOBSEN HOMES
IMP - 44622W - 38119

License Number: IH / 1038219 / 1 Name: RUSTY L. KNOWLES

Order #: 6673	Label #: 121740	Manufacturer:	(Check Size of Home)
Homeowner:		Year Model:	Single _____
Address:		Length & Width:	Double _____
City/State/Zip:		Type Longitudinal System:	Triple _____
Phone #:		Type Lateral Arm System:	HUD Label #:
Date Installed:		New Home: _____ Used Home: _____	Soil Bearing / PSF:
Installed Wind Zone:		Data Plate Wind Zone:	Torque Probe / in-lbs:
Permit #:			
Note:			

STATE OF FLORIDA
INSTALLATION CERTIFICATION LABEL

121740


LABEL #	DATE OF INSTALLATION
RUSTY L. KNOWLES	
NAME	
IH / 1038219 / 1	6673
LICENSE #	ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325 AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES.	

INSTRUCTIONS

PLEASE WRITE DATE OF
INSTALLATION AND AFFIX
LABEL NEXT TO HUD LABEL.
USE PERMANENT INK PEN
OR MARKER ONLY.
COMPLETE INFORMATION
ABOVE AND KEEP ON FILE
FOR A MINIMUM OF 2 YEARS.
YOU ARE REQUIRED TO
PROVIDE COPIES WHEN
REQUESTED.

MULTI-SECTION ONLY

REFER TO BUDDY-POD FOR ADD'L PIER REQUIREMENTS



JACOBSEN HOMES

P.O. BOX 368 // 600 PACKARD CT.
SAFETY HARBOR, FLORIDA 34695

(727) 726-1138

www.jachomes.com

REFER TO THE JACOBSEN HOMES SETUP MANUAL AND/OR ADDENDUM FOR COMPLETE INSTALLATION INSTRUCTIONS

REFER TO AD-TD-0204 FOR COLUMN ANCHOR SPACES.

REFER TO BUDDY-POD FOR ADD'L PIER REQUIREMENTS.

COLUMN INFO. TABLE		
COL. NUM.	SPAN (ft.) / LOAD (lbs.)	ANCHOR (SEE MANUAL)
1	25'-6135-lbs	1-4000# ANCHOR SEE AD-TD-0200
2	25'-6135-lbs	1-4000# ANCHOR SEE AD-TD-0200
3	NA 0-lbs	NA SEE AD-TD-0200
4	NA 0-lbs	NA SEE AD-TD-0200
5	NA 0-lbs	NA SEE AD-TD-0200
6	NA 0-lbs	NA SEE AD-TD-0200
7	NA 0-lbs	NA SEE AD-TD-0200
8	NA 0-lbs	NA SEE AD-TD-0200
9	NA 0-lbs	NA SEE AD-TD-0200
10	NA 0-lbs	NA SEE AD-TD-0200

MINIMUM PIER PAD Size (Square Inches)	
Use ROW with YOUR pad size	
A	256,000 (sq. in.)
B	342,250 (sq. in.)
C	396,000 (sq. in.)
D	400,000 (sq. in.)
E	432,875 (sq. in.)
F	576,000 (sq. in.)
G	676,000 (sq. in.)

COLUMN PAD - MINIMUM Size (sq. in.)						
1000 per SOL	1500 per SOL	2000 per SOL	2500 per SOL	3000 per SOL	3500 per SOL	
883	589	442	353	NA	NA	
883	589	442	353	NA	NA	
0	0	0	0	NA	NA	
0	0	0	0	NA	NA	
0	0	0	0	NA	NA	
0	0	0	0	NA	NA	
0	0	0	0	NA	NA	
0	0	0	0	NA	NA	
0	0	0	0	NA	NA	
0	0	0	0	NA	NA	
0	0	0	0	NA	NA	

WARNING:

INSTALLING A MANUFACTURED STRUCTURE/BUILDING CAN BE EXTREMELY DANGEROUS. ONLY QUALIFIED PERSONNEL SHOULD ATTEMPT TO INSTALL A MANUFACTURED STRUCTURE/BUILDING. IMPROPER PROCEDURES AND/OR TECHNIQUES COULD RESULT IN SERIOUS INJURY OR DEATH. IN ADDITION TO THE DANGER TO PERSONNEL, IMPROPER SETUP/INSTALLATION COULD RESULT IN EXTENSIVE/COSTLY DAMAGE TO THE BUILDING/STRUCTURE. NEVER ATTEMPT INSTALLATION IF YOU ARE NOT QUALIFIED AND/OR DO NOT HAVE THE PROPER TOOLS AND/OR EQUIPMENT.

CAUTION:

MANUFACTURED BUILDINGS/STRUCTURES CAN WEIGH SEVERAL TONS. IT IS VERY IMPORTANT THAT ALL PERSONNEL, ON THE JOB SITE, BE QUALIFIED AND PROPERLY/ADQUATELY TRAINED. A STATE LICENSED SETUP CONTRACTOR IS REQUIRED TO BE RESPONSIBLE FOR ALL SAFETY INITIATIVES, PROGRAMS, POLICIES, AND/OR PROCEDURES THAT MAY BE MANDATED BY OSHA AND/OR ANY OTHER LOCAL, STATE, AND/OR FEDERAL CODES AND/OR REQUIREMENTS. THE CONTRACTOR SHALL INSURE/REQUIRE THAT SAFE AND PROPER TECHNIQUES ARE UTILIZED.

NOTES:

1. REFER TO THE MODEL APPROVAL FOR PLAN SPECIFIC INFORMATION.
2. REFER TO THE JACOBSEN HOMES SETUP MANUAL AND ADDENDUM FOR COMPLETE INSTALLATION INSTRUCTIONS. PIERS CAN BE RELOCATED AND/OR SPACED INCREASED PER THE SETUP MANUAL.
3. REFER TO SU-01-0204 FOR ADDITIONAL PIER REQUIREMENTS. ALL OPENINGS ALONG THE SIDEWALL / MATERIALL REQUIRE PIERS. 
4. REFER TO THE APPROVED FLOOR PLAN FOR SPECIFIC COLUMN LOCATIONS. COLUMN PIERS SHALL BE LOCATED WITHIN 6" OF EITHER SIDE OF THE COLUMN. ADDITIONAL PIERS MAY BE REQUIRED ALONG THE MATING LINE. SEE THE SETUP MANUAL FOR SPECIFIC (MULTI-SECTION HOMES).
5. ALL 18'-0" WIDE FLOOR SYSTEMS (ANY JOINT SIZE) REQUIRE PERIMETER AND MATING LINE BLOCKING. REFER TO TABLE 2 SET-UP MANUAL.
6. ALL 24'-0" FLOOR SYSTEMS (EVEN SPACING) REQUIRE PERIMETER AND MATING LINE BLOCKING. REFER TO TABLE 2 SET-UP MANUAL.
7. DRILLING/DRIVEN SPANNING SPECIFICALLY REFERRED ON THE PEAK, ALL ATTACHMENT/WALL. THE SHELF SUPPORTING AND SHALL NOT TRANSFER ANY LOADS ONTO THE HOME. ATTACHMENT TO "TEAR-ABOVE" AND/OR ALLOWED DRIVEN/COMPACTED SHELF-SUPPORTING.
8. ANY SIDEWALL SPAN: WITH A RIGHT ANGLE OR A STRAIGHT ATTACHMENT SHALL HAVE MATERIALL PIERS AND ANCHORS SPACED, NO FURTHER THAN, 48" ON-CENTER (O.C.) MAXIMUM. SIDEWALL SPAN: WITH A STRAIGHT ATTACHMENT, REFER TO THE JACOBSEN HOMES SETUP MANUAL FOR SPECIFIC (MULTI-SECTION HOMES). ONLY WHEN THE ATTACHED STRUCTURE HAS A POSITIVE WALL CONSTRUCTION OR IS DESIGNED AND CONSTRUCTED TO BE COMPLETELY SELF-SUPPORTING, THESE ADDITIONAL PIERS AND ANCHORS ARE NOT REQUIRED.
9. MAX. PIER SPACING FOR 16'-0" BEAMS: 16'-0" MAXIMUM (64-inches Max.) PER SPACING FOR 16'-0" OR 12'-0" I-BEAMS 16'-0" MAXIMUM (23-inches Max.). THIS IS PRESCRIBED BY THE FEDERAL STANDARDS AND SHALL NOT BE EXCEEDED. REFER TO PAGES SU-01-0202 THRU SU-01-0203 IN THE JACOBSEN SETUP/INSTALLATION MANUAL.

PERIMETER PIER SPACING (inches - MAX. O.C.)

1000 per SOL	1500 per SOL	2000 per SOL	2500 per SOL	3000 per SOL	3500 per SOL
48"	64"	64"	64"	64"	64"
48"	64"	64"	64"	64"	64"
48"	64"	64"	64"	64"	64"
64"	64"	64"	64"	64"	64"
64"	64"	64"	64"	64"	64"
64"	64"	64"	64"	64"	64"
64"	64"	64"	64"	64"	64"
64"	64"	64"	64"	64"	64"

MATING LINE PIER SPACING (inches - MAX. O.C.)

1000 per SOL	1500 per SOL	2000 per SOL	2500 per SOL	3000 per SOL	3500 per SOL
24"	40"	40"	40"	40"	40"
24"	40"	40"	40"	40"	40"
24"	40"	40"	40"	40"	40"
48"	48"	48"	48"	48"	48"
48"	48"	48"	48"	48"	48"
48"	48"	48"	48"	48"	48"
48"	48"	48"	48"	48"	48"

REFER TO SU-01-0204, SU-01-0202, AND/OR OTHER DETAILS IN THE SET-UP MANUAL FOR MAXIMUM HEIGHT (THIS BLOCKING DIAGRAM IS NOT DESIGNED, NOR IS IT INTENDED, TO BE USED AS A BTLL FOUNDATION)

THIS BLOCKING DIAGRAM IS PROVIDED AS A COURTESY ONLY. THE LICENSED SET-UP CONTRACTOR (INSTALLER) SHALL REVIEW THIS DETAIL AND VERIFY COMPLIANCE. THE CONTRACTOR (INSTALLER) IS SOLELY RESPONSIBLE AND LIABLE FOR ALL INSTALLATION.