License Number: IH / 1133	License Number: IH / 1133271 / 1 Name: DALE HOUSTON	ISTON	0.
Order #: 6409	Label #: 115444	Manufacturer:	(Check Size of Home)
Homeowner:		Year Model:	Single
Address:		Length & Width:	Double Triple
City/State/Zip:		Type Longitudinal System:	HUD Label #:
Phone #:		Type Lateral Arm System:	Soil Bearing / PSF:
Date Installed:		New Home: Used Home:	Torque Probe / in-lbs:
Installed Wind Zone:		Data Plate Wind Zone:	Permit #:
Note:			

INSTALLATION CERTIFICATION LABEL 115444 STATE OF FLORIDA

INSTRUCTIONS

DALE HOUSTON LABEL#

ORDER #
CERTIFIES THAT THE INSTALLATION OF THIS MOBILE HOME IS
IN ACCORDANCE WITH FLORIDA STATUTES 320.8249, 320.8325
AND RULES OF THE HIGHWAY SAFETY AND MOTOR VEHICLES. IH / 113327171

DATE OF INSTALLATION


REQUESTED. PROVIDE COPIES WHEN YOU ARE REQUIRED TO FOR A MINIMUM OF 2 YEARS. ABOVE AND KEEP ON FILE COMPLETE INFORMATION OR MARKER ONLY. USE PERMANENT INK PEN INSTALLATION AND AFFIX PLEASE WRITE DATE OF LABEL NEXT TO HUD LABEL.

Application Number: M New Home **Used Home** Installer: DALS HOUSTO Home installed to the Manufacturer's Installation Manual Home is installed in accordance with Rule 15-C Address of home 295 being installed Single wide Wind Zone II Wind Zone III Double wide Installation Decal # Manufacturer Length x width Triple/Quad Serial # if home is a single wide fill out one half of the blocking plan if home is a triple or guad wide sketch in remainder of home PIER SPACING TABLE FOR USED HOMES I understand Lateral Arm Systems cannot be used on any home (new or used) where the sidewall ties exceed 5 ft 4 in. Load Footer Installer's initials 16" x 16" 18 1/2" x 18 20" x 20" 22" x 22" 24" X 24" 26" x 26" bearing size Typical pier spacing (256)1/2" (342) (400)(484)* (576)*(676)capacity (sq in) lateral 1000 psf Show locations of Longitudinal and Lateral Systems 1500 psf 4'6" (use dark lines to show these locations) 2000 psf 6' 8 2500 psf 7'6" 8' 8 8 3000 psf 8 8 3500 psf 8 interpolated from Rule 15C-1 pier spacing table. POPULAR PAD SIZES PIER PAD SIZES I-beam pier pad size Pad Size 16 x 16 256 Perimeter pier pad size 16 x 18 288 18.5 x 18.5 342 Other pier pad sizes 16 x 22.5 360 17 x 22 (required by the mfg.) 374 13 1/4 x 26 1/4 348 Draw the approximate locations of marriage 20 x 20 400 wall openings 4 foot or greater. Use this 17 3/16 x 25 3/16 441 symbol to show the piers. 17 1/2 x 25 1/2 446 marriage wall piers within 2' of end of home per Rule 15C 24 x 24 576 List all marriage wall openings greater than 4 foot 26 x 26 676 and their pier pad sizes below. **ANCHORS** Opening Pier pad size FRAME TIES within 2' of end of home Reviewed spaced at 5' 4" oc for Code OTHER TIES TIEDOWN COMPONENTS Compliance Number Longitudinal Stabilizing Device (LSD) Sidewall Manufacturer Longitudinal Longitudinal Stabilizing Device w/ Lateral Arms Marriage wall Manufacturer Shearwall

Mobile Home Permit Worksheet

Mobile Home Permit Worksheet

woone nome remit worksheet	Application Number:Date:
POCKET PENETROMETER TEST	Site Preparation Debris and organic material removed
The pocket penetrometer tests are rounded down to psf or check here to declare 1000 lb. soil without testing.	Water drainage: Natural Swale Pad Other .
X Y Y	Fastening multi wide units
POCKET PENETROMETER TESTING METHOD 1. Test the perimeter of the horne at 6 locations. 2. Take the reading at the depth of the footer.	Floor: Type Fastener: Length: Spacing: Walls: Type Fastener: Length: Spacing: Roof: Type Fastener: Length: Spacing: For used homes a min. 30 gauge, 8" wide, galvanized metal strip will be centered over the peak of the roof and fastened with galv. roofing nails at 2" on center on both sides of the centerline.
3. Using 500 lb. increments, take the lowest reading and round down to that increment. X X	Gasket (weatherproofing requirement) I understand a properly installed gasket is a requirement of all new and used homes and that condensation, mold, meldew and buckled marriage walls are a result of a poorly installed or no gasket being installed. I understand a strip of tape will not serve as a gasket. Installer's initials
TAROUS BRODE TEST	
TORQUE PROBE TEST The results of the torque probe test is 284 inch pounds or check here if you are declaring 5' anchors without testing . A test showing 275 inch pounds or less will require 5 foot anchors.	Type gasket Installed: Pg Between Floors Yes Between Walls Yes Bottom of ridgebeam Yes
	Weatherproofing
Note: A state approved lateral arm system is being used and 4 ft. anchors are allowed at the sidewall locations. I understand 5 ft anchors are required at all centerline tie points where the torque test reading is 275 or less and where the mobile home manufacturer may requires anchors with 4000 lb holding capacity.	The bottomboard will be repaired and/or taped. Yes . Pg. Siding on units is installed to manufacturer's specifications. Yes Fireplace chimney installed so as not to allow intrusion of rain water. Yes
Installer's initials	Miscellaneous
Installer Name Date Tested Date Tested Date Tested	Skirting to be installed. Yes No Dryer vent installed outside of skirting. Yes N/A Range downflow vent installed outside of skirting. Yes N/A Drain lines supported at 4 foot intervals. Yes Electrical crossovers protected. Yes Other:
Electrical	
Connect electrical conductors between multi-wide units, but not to the main power cource. This includes the bonding wire between mult-wide units. Pg.	Installer verifies all information given with this permit worksheet
Plumbing	manufacturer's installation instructions and or Rule 15C-1 & 2
Connect all sewer drains to an existing sewer tap or septic tank. Pg.	
Connect all potable water supply piping to an existing water meter, water tap, or other	Installer Signature Dock Honton Date



SUPPORT PIER/TYP


01/23/24


FOUNDATION NOTES:

- THIS DRAWING IS DESIGNED FOR THE STANDARD WIND ZONE AND IS TO BE USED IN CONJUNCTION WITH THE INSTALLATION MANUAL AND IT'S SUPPLEMENTS.
 FOOTINGS ARE SHOWN FOR EXAMPLE ONLY QUANTITY AND SPACING MAY VARY BASED ON PAD TYPE, SOIL CONDITION, ETC.
 FOOTINGS ARE REQUIRED AT SUPPORT POSTS, SEE INSTALLATION MANUAL FOR REQUIREMENTS.

Live Oak Homes MODEL: L-5763R - 16 X 76 (BOX) 3-BEDROOM / 2-BATH

Vin Diesel





L-5763R - RUNNER SS 3-BEDROOM / 2-BATH 16 X 80 - Approx. 1128 Sq. Ft.

Date: 08/01/23

* All room dimensions include closets and square footage figures are approximate.

* Live Oak Homes reserves the right to modify product offering at any time.

Runner SS