

DATE02/13/2006

Columbia County Building Permit

This Permit Expires One Year From the Date of Issue

PERMIT000024133

APPLICANTDAVID SIMQUE

PHONE755-7787

ADDRESSPO BOX 2962

LAKE CITYFL32056-2962

OWNERHUB CITY

PHONE386.755.9401

ADDRESS371SW KING CT, STE 101

LAKE CITYFL32025

CONTRACTORSIMQUE CONSTRUCTION

PHONE386.755.7787

LOCATION OF PROPERTY

47-S, TO CANNON CREEK CT.,TR AND IT'S THE 1ST. BLDG. ON R
ACROSS FROM RING POWER.

TYPE DEVELOPMENTADD.TO METAL BLDG

ESTIMATED COST OF CONSTRUCTION200000.00

HEATED FLOOR AREA450.00

TOTAL AREA9918.00

HEIGHT24.00

STORIES1

FOUNDATIONCONC

WALLSSTEEL

ROOF PITCH1'12

FLOORCONC

LAND USE & ZONINGILW

MAX. HEIGHT35

Minimum Set Back Requirments:

STREET-FRONT20.00

REAR15.00

SIDE15.00

NO. EX.D.U.1

FLOOD ZONEX

DEVELOPMENT PERMIT NO.

PARCEL ID19-4S-17-08558-102

SUBDIVISIONCANNON CREEK BUSINESS PARK

LOT2

BLOCK

PHASE

UNIT

TOTAL ACRES3.50

CBC056158

Culvert Permit No.

Culvert Waiver

Contractor's License Number

Applicant/Owner/Contractor

EXISTING06-0018-N

BLK

JTH

N

Driveway Connection

Septic Tank Number

LU & Zoning checked by

Approved for Issuance

New Resident

COMMENTS:

SDP 99-09. 1 FOOT ABOVE ROAD.

Check # or Cash

1784

FOR BUILDING & ZONING DEPARTMENT ONLY

(footer/Slab)

Temporary Power

Foundation

Monolithic

date/app. by

date/app. by

date/app. by

Under slab rough-in plumbing

Slab

Sheathing/Nailing

date/app. by

date/app. by

date/app. by

Framing

Rough-in plumbing above slab and below wood floor

date/app. by

date/app. by

Electrical rough-in

Heat & Air Duct

Peri. beam (Lintel)

date/app. by

date/app. by

date/app. by

Permanent power

C.O. Final

Culvert

date/app. by

date/app. by

date/app. by

M/H tie downs, blocking, electricity and plumbing

Pool

date/app. by

date/app. by

Reconnection

Pump pole

Utility Pole

date/app. by

date/app. by

date/app. by

M/H Pole

Travel Trailer

Re-roof

date/app. by

date/app. by

date/app. by

BUILDING PERMIT FEE \$1000.00

CERTIFICATION FEE \$49.59

SURCHARGE FEE \$49.59

MISC. FEES \$0.00

ZONING CERT. FEE \$50.00

FIRE FEE \$0.00

WASTE FEE \$

FLOOD DEVELOPMENT FEE \$

FLOOD ZONE FEE \$25.00

CULVERT FEE \$

TOTAL FEE1174.18

INSPECTORS OFFICE

CLERKS OFFICE

NOTICE: IN ADDITION TO THE REQUIREMENTS OF THIS PERMIT, THERE MAY BE ADDITIONAL RESTRICTIONS APPLICABLE TO THIS PROPERTY THAT MAY BE FOUND IN THE PUBLIC RECORDS OF THIS COUNTY. AND THERE MAY BE ADDITIONAL PERMITS REQUIRED FROM OTHER GOVERNMENTAL ENTITIES SUCH AS WATER MANAGEMENT DISTRICTS, STATE AGENCIES, OR FEDERAL AGENCIES.

"WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOUR PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR AN ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT."

This Permit Must Be Prominently Posted on Premises During Construction

PLEASE NOTIFY THE COLUMBIA COUNTY BUILDING DEPARTMENT AT LEAST 24 HOURS IN ADVANCE OF EACH INSPECTION, IN ORDER THAT IT MAY BE MADE WITHOUT DELAY OR INCONVIENCE, PHONE 758-1008. THIS PERMIT IS NOT VALID UNLESS THE WORK AUTHORIZED BY IT IS COMMENCED WITHIN 6 MONTHS AFTER ISSUANCE.

The Issuance of this Permit Does Not Waive Compliance by Permittee with Deed Restrictions.

Columbia County Building Permit Application

Revised 9-23-04

For Office Use Only Application # 0001-19 Date Received 1-6-06 By G Permit # 24133
 Application Approved by - Zoning Official BLK Date 18-01-06 Plans Examiner AKSTH Date 2-7-06
 Flood Zone X Development Permit N/A Zoning ILW Land Use Plan Map Category IND.
 Comments SDP 99-09
Added ~~SDP~~ / NOC CL# 1784

Applicants Name DAVID SUMRUE Phone 755-7787
 Address P.O. Box 2962 Lake City, FL 32056
 Owners Name Hub City Ind. Supply Phone 755-9401
 911 Address 371-Sub King Ct Suite 101- 32025
 Contractors Name SIMRUE CONSTRUCTION Phone 755-7787
 Address P.O. Box 2962 Lake City, FL 32056
 Fee Simple Owner Name & Address _____
 Bonding Co. Name & Address _____
 Architect/Engineer Name & Address Nicholas Giesler Lake City
 Mortgage Lenders Name & Address _____

Circle the correct power company - FL Power & Light - Clay Elec. - Suwannee Valley Elec. - Progressive Energy
 Property ID Number 19-45-17-08558-102 Estimated Cost of Construction 200,000.00
 Subdivision Name CANNON CREEK BUS. PARK Lot 2 Block _____ Unit _____ Phase _____
 Driving Directions Hwy 47 S TO CANNON CREEK CT. TURN RIGHT
FIRST BUILDING ON RIGHT ACROSS FROM BIG POWER.

Type of Construction ADDITION OFFICE / WAREHOUSE Number of Existing Dwellings on Property _____
 Total Acreage 3.5 Lot Size _____ Do you need a - Culvert Permit or Culvert Waiver or Have an Existing Drive
 Actual Distance of Structure from Property Lines - Front 250 Side 10' Side 350 Rear 15'
 Total Building Height 24' Number of Stories 1 Heated Floor Area 450 S.F. Roof Pitch 1/12
TOTAL 9,918


Application is hereby made to obtain a permit to do work and installations as indicated. I certify that no work or installation has commenced prior to the issuance of a permit and that all work be performed to meet the standards of all laws regulating construction in this jurisdiction.

OWNERS AFFIDAVIT: I hereby certify that all the foregoing information is accurate and all work will be done in compliance with all applicable laws and regulating construction and zoning.

WARNING TO OWNER: YOUR FAILURE TO RECORD A NOTICE OF COMMENCEMENT MAY RESULT IN YOU PAYING TWICE FOR IMPROVEMENTS TO YOUR PROPERTY. IF YOU INTEND TO OBTAIN FINANCING, CONSULT WITH YOUR LENDER OR ATTORNEY BEFORE RECORDING YOUR NOTICE OF COMMENCEMENT.

Owner Builder or Agent (Including Contractor)

STATE OF FLORIDA
COUNTY OF COLUMBIA



Sworn to (or affirmed) and subscribed before me

this 6 day of Jan 20 05.

Personally known ✓ or Produced Identification _____

Contractor Signature

Contractors License Number CDC056158

Competency Card Number _____

NOTARY STAMP/SEAL

Crista Thomas

Notary Signature


758-2160

Rec. 18.50
Cert. Copy 3.50

THIS INSTRUMENT WAS PREPARED BY:

TERRY McDAVID
POST OFFICE BOX 1328
LAKE CITY, FL 32056-1328

RETURN TO:

TERRY McDAVID
POST OFFICE BOX 1328
LAKE CITY, FL 32056-1328STATE OF FLORIDA, COUNTY OF COLUMBIA
I HEREBY CERTIFY, that the above and foregoing
is a true copy of the original filed in this office.
P. DeWITT CASON, CLERK OF COURTSBy Sharon Fargis
Deputy ClerkDate May - 20 - 2006

PERMIT NO. _____

TAX FOLIO NOS.: 19-4S-17-08558-102NOTICE OF COMMENCEMENTSTATE OF FLORIDA
COUNTY OF COLUMBIA

The undersigned hereby gives notice that improvement will be made to certain real property, and in accordance with Chapter 713, Florida Statutes, the following information is provided in this Notice of Commencement.

1. Description of property:

Lot 2, CANNON CREEK CENTER, a subdivision according to the plat thereof recorded in Plat Book 6, Pages 113-114 of the public records of Columbia County, Florida.

2. General description of improvement: Construction of a commercial building.

3. Owner information:

a. Name and address: HUB CITY INDUSTRIAL SUPPLY, INC., Post Office Box 3609, Lake City, Florida 32056.

b. Interest in property: Fee Simple

c. Name and address of fee simple title holder (if other than Owner):

4. Contractor: SIMQUE CONSTRUCTION, Post Office Box 2962, Lake City, Florida 32056.

5. Surety

a. Name and address: None

6. Lender: MERCANTILE BANK, 187 SW Baya Drive, Lake City, Florida 32025.

7. Persons within the State of Florida designated by Owner upon whom notices or other documents may be served as provided by Section 713.13(1)(a)7., Florida Statutes: None

9. Expiration date of notice of commencement (the expiration date is 1 year from the date of recording unless a different date is specified).

HUB CITY INDUSTRIAL SUPPLY, INC.


By:

Gabriel Curry
President

The foregoing instrument was acknowledged before me this 20th day of April 2006, by GABRIEL CURRY, President of HUB CITY INDUSTRIAL SUPPLY, INC., a Florida corporation, on behalf of the corporation. He is personally known to me and did not take an oath.

Notary Public

My commission expires:



Inst:2006009646 Date:04/20/2006 Time:12:48


DC,P.Dewitt Cason,Columbia County B:1081 P:400

**Application for Onsite Sewage Disposal System
Construction Permit. Part II Site Plan**

Permit Application Number: 06-0018-N

ALL CHANGES MUST BE APPROVED BY THE COUNTY HEALTH UNIT

HUB CITY IND. SUPPLY
CR 05-3154



Site Plan Submitted By Paul H. [Signature] Date 2-10-06
Plan Approved Mark S. Lander Not Approved Cal [Signature] Date 2-10-06
By Mark S. Lander Cal [Signature] CPHU

Notes: _____

REVISED
2-8-06

RECEIVED
2-8-06

1	LOT 2 CANNON CREEK CENTER.	ORB 817-531, 886-2247	2
3			4
5			6
7			8
9			10
11			12
13			14
15			16
17			18
19			20
21			22
23			24
25			26
27			28
Mnt '10/19/1999' LARRY			
F1=Task F3=Exit F4=Prompt F10=GoTo PgUp/PgDn F24=More			

Date	Inspection	Inspect.	Owner	Pass	Location	Permit
03/20/06	Rough Plumbing	Harry	David Simque - Hub City		Cannon Creek Business Park L-2	24133
03/22/06	Slab	Randy	David Simque - Hub City	OK	Cannon Creek Business Park L-2	24133
05/31/06	Framing	Randy	Simque Const. - Hub City	Not Ready	Cannon Creek Business Park L-2	24133
05/31/06	Electrical	Randy	Simque Const. - Hub City	Not Ready	Cannon Creek Business Park L-2	24133
05/31/06	Plumbing	Randy	Simque Const. - Hub City	Not Ready	Cannon Creek Business Park L-2	24133
05/31/06	A/C	Randy	Simque Const. - Hub City	Not Ready	Cannon Creek Business Park L-2	24133
06/02/06	Recheck Framing	Randy	David Simque - Hub City	OK	Cannon Creek Business Park Lot	24133
06/02/06	Recheck Electrical	Randy	David Simque - Hub City	OK	Cannon Creek Business Park Lot	24133
06/02/06	Recheck Plumbing	Randy	David Simque - Hub City	OK	Cannon Creek Business Park Lot	24133
06/02/06	Recheck A/C	Randy	David Simque - Hub City	OK	Cannon Creek Business Park Lot	24133
06/02/06	Firewall	Randy	David Simque - Hub City	Not Ready	Cannon Creek Business Park Lot	24133
07/28/06	Perm Power	Harry	Simque Const. - Hub City	OK	Cannon Creek Business Park L-2	24133
08/25/06	Final	Harry	Simque Const. - Hub City	Not Right	Cannon Creek Business Park L-2	24133
08/28/06	Recheck Final	Harry	Simque Const. - Hub City	OK	Cannon Creek Business Park L-2	24133

2Hn: Ryan:-

24133

- 866.491.3226 -
 You should BE able to see it
 ON 12.31.15
 Thanks!!

Columbia County Building Dept.

No Open or Expired Permits

Name: [Signature]

Date: 12.30.15

Jan. 2
 12.30.15
 LIES
 - 6MAY -

OCCUPANCY

Department of Building and Zoning Inspection

Parcel Number 19-45-17-08558-102

Building permit No. 000024133

Use Classification ADD.TO METAL BLDG

Fire: 176.38

Permit Holder **SIMQUE CONSTRUCTION**

Waste: 0.00

Owner of Building HUB CITY

Total: 176.38

Location: 371 SW RING COURT, STE 101 & SUITES 105-107

Date: 08/28/2006

Building Inspector



POST IN A CONSPICUOUS PLACE
(Business Places Only)

PERMIT # 24133



LAKE CITY / COLUMBIA COUNTY FIRE - RESCUE

225 NW Main Blvd., Suite 101, Lake City, FL 32055

Phone: 386-752-3312 Fax: 386-758-5424

e-mail: lcfd@se.rr.com

alwilson@se.rr.com (Fire Chief)

Alphonso Wilson
Fire Chief

Inspection Division

Firesafety Inspectors

Carlton A. Tunsil
Assistant Fire Chief

Frank E. Armijo
Captain

Nathiel L. Williams, Sr.
Driver/Engineer

TO: David Simque

FROM: Carlton Tunsil, Assistant Fire Chief
State Fire Inspector License #48544

DATE: 8/25/06

SUBJECT: Fire Safety Inspection

A fire safety inspection was performed today at Hub City Suites#105,106,107 and also the warehouse, located at SW.Ring CT. Lake City, FL. This Facility meets all requirements of Chapter 40 of Life Safety Code 101, 2003 Edition. No violations were noted. I recommend approval.

Carlton Tunsil, Assistant Fire Chief
State Fire Inspector License #48544

New Construction Subterranean Termite Soil Treatment Record

OMB Approval No. 2502-0525

This form is completed by the licensed Pest Control Company.

Public reporting burden for this collection of information is estimated to average 15 minutes per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. This information is mandatory and is required to obtain benefits. HUD may not collect this information, and you are not required to complete this form, unless it displays a currently valid OMB control number.

Section 24 CFR 200.926d(b)(3) requires that the sites for HUD insured structures must be free of termite hazards. This information collection requires the builder to certify that an authorized Pest Control company performed all required treatment for termites, and that the builder guarantees the treated area against infestation for one year. Builders, pest control companies, mortgage lenders, homebuyers, and HUD as a record of treatment for specific homes will use the information collected. The information is not considered confidential.

This report is submitted for informational purposes to the builder on proposed (new) construction cases when soil treatment for prevention of subterranean termite infestation is specified by the builder, architect, or required by the lender, architect, FHA, or VA.

All contracts for services are between the Pest Control Operator and builder, unless stated otherwise.

24133

Section 1: General Information (Treating Company Information)

Company Name: Aspen Pest Control, Inc.
Company Address: 301 NW Cole Terrace City Lake City State FL Zip 32055
Company Business License No. JB106478 Company Phone No. 386-755-3611
FHA/VA Case No. (if any) _____

Section 2: Builder Information

Company Name: Singue Construction Company Phone No. 755-7787

Section 3: Property Information

Location of Structure(s) Treated (Street Address or Legal Description, City, State and Zip) Hub City Industrial Estate
371 SW 1st St. Ste 101
Lake City, FL 32024
Type of Construction (More than one box may be checked) ☒ Slab ☐ Basement ☐ Crawl ☐ Other _____
Approximate Depth of Footing: Outside 2' Inside 2' Type of Fill sand

Section 4: Treatment Information

Date(s) of Treatment(s) 3/20/06
Brand Name of Product(s) Used Cyper TC
EPA Registration No. _____
Approximate Final Mix Solution % 5%
Approximate Size of Treatment Area: Sq. ft. 9918 Linear ft. _____ Linear ft. of Masonry Voids _____
Approximate Total Gallons of Solution Applied 990 gals.
Was treatment completed on exterior? ☐ Yes ☒ No
Service Agreement Available? ☒ Yes ☐ No

Note: Some state laws require service agreements to be issued. This form does not preempt state law.

Attachments (List) _____

Comments _____

Name of Applicator(s) S. Gregory Certification No. (if required by State law) JB104376

The applicator has used a product in accordance with the product label and state requirements. All treatment materials and methods used comply with state and federal regulations.

Authorized Signature [Signature] Date 3/20/06

Warning: HUD will prosecute false claims and statements. Conviction may result in criminal and/or civil penalties. (18 U.S.C. 1001, 1010, 1012; 31 U.S.C. 3729, 3802)

Form NPCA-99-B may still be used

form HUD-NPCA-99-B (04/2003)



INSTALLATION INSTRUCTIONS FOR ALUMINUM FIN AND FLANGE WINDOWS

FAILURE TO FOLLOW THESE INSTRUCTIONS, AND BUILDING CODES REQUIREMENTS, MAY EFFECT THE REMEDIES AVAILABLE UNDER YOUR WARRANTY

READ THESE INSTRUCTIONS COMPLETELY BEFORE BEGINNING. Please inspect your MI Windows and Doors, Inc. product thoroughly before beginning installation. Inspect the opening and the product, and do not install if there is any observable damage or other irregularity. The product specification sheet and warranty include important information regarding your product and may include product-specific installation requirements (for example, types of fasteners to be used with impact resistant windows and limitations on the height at which the product may be installed); if you did not obtain copies please contact MI Windows and Doors, Inc. Local building codes may impose additional requirements, and those codes supercede these instructions.


1. IF THE HOUSE HAS A WEATHER RESISTANT BARRIER (WRB) I.E. HOUSE WRAP, PREPARE THE OPENING ACCORDING TO MANUFACTURER'S INSTRUCTIONS. **BE SURE TO CUT & FOLD BACK THE WRB AT THE TOP AND SIDES SO THAT THE TOP AND SIDE NAILING FINS OF THE UNIT CAN BE INSTALLED UNDERNEATH IT.** FLASHING WINDOWS IS RECOMMENDED AND MAY BE REQUIRED BY SOME BUILDING CODES, FLASHING MUST MEET ASTM D-779, 24 HOUR WATER RESISTANT TEST. APPLY THE HORIZONTAL SILL FLASHING BEFORE INSTALLING THE WINDOW AT THE BOTTOM OF THE ROUGH OPENING EXTENDING BEYOND EACH END. (SEE FIGURE 1 BELOW)
2. MAKE SURE THE ROUGH OPENING IS PLUMB, SQUARE AND THE SILL PLATE IS LEVEL. ROUGH OPENINGS SHOULD BE 1/2" LARGER THAN NET WINDOW SIZE IN WIDTH & HEIGHT. (SEE FIGURE 2 BELOW)
3. CLOSE & LOCK THE SASH THROUGHOUT INSTALLATION, KEEP THE SIDE JAMBS PLUMB & SQUARE WITH HEAD AND SILL. BE CAREFUL NOT TO "CROWN UP" OR "BOW DOWN" THE HEAD OR SILL. CONSTANTLY CHECK WIDTH AT THE MEETING RAILS OF SINGLE AND DOUBLE HUNG TO AVOID A "BOWED OUT" INSTALLATION. WHEN USING FLASHING APPLY THE BOTTOM PIECE BEFORE INSTALLING THE WINDOWS. FLASHING MUST MEET ASTM D-799, 24 HOUR WATER RESISTANCE TEST.
4. APPLY A CONTINUOUS 3/8" BEAD OF PREMIUM GRADE, COMPATIBLE EXTERIOR SEALANT TO THE INTERIOR (BACKSIDE) OF THE NAIL FIN OR FLANGE NEAR THE OUTSIDE EDGE ON ALL SIDES PRIOR TO SETTING THE WINDOW INTO THE ROUGH OPENING. (SEE FIGURE 3 BELOW) /
5. SET AND CENTER THE WINDOW INTO THE OPENING. INSERT 1/4" SHIMS UNDER THE BOTTOM CORNERS (DO NOT PLACE SHIMS OR BLOCKS UNDER THE SILL EXCEPT AT THE CORNERS). (SEE FIGURE 4 BELOW) MULLED WINDOWS, SLIDERS AND UNITS WITH INTERMEDIATE JAMBS REQUIRE A SHIM AT EACH MULLION, INTERMEDIATE JAMB OR MEETING RAIL TO INSURE A LEVEL SILL CONDITION. NOTE: REMOVE ALL SHIMS AFTER INSTALLATION IS COMPLETE, EXCEPT AT THE MEETING RAILS OF SLIDERS. IF ADDITIONAL SHIMS ARE REQUIRED TO MAINTAIN A LEVEL SILL, APPLY SHIMS AS NECESSARY.
6. TEMPORARILY PLACE A FASTENER THROUGH THE NAIL FIN ON EACH TOP CORNER OF FIN UNITS. ON FLANGE WINDOWS INSTALL TEMPORARY FASTENERS INTO THE HOLES PROVIDED IN THE FRAME AT THE TOP OF JAMBS. PLACE SHIMS AT EACH ANCHOR LOCATION AT THE SIDES AND HEAD. FASTENERS NEED TO BE INSTALLED STRAIGHT AND SUFFICIENT LENGTH TO PENETRATE TO FRAMING BY A MINIMUM OF 1 INCH. CHECK THE SILL FOR LEVEL BY RAISING THE SASH SLIGHTLY, THE SPACE SHOULD BE EQUAL, IF NOT ADJUST ACCORDINGLY RELOCK SASH. CHECK THE JAMBS FOR PLUMB, THEN MEASURE DIAGONALLY ACROSS THE CORNERS, THESE DIMENSIONS MUST BE THE SAME FOR UNIT TO BE SQUARE. NEXT PLACE FASTENERS NEAR THE BOTTOM CORNERS, AGAIN CHECKING WINDOW FOR LEVEL, PLUMB AND SQUARE. CONTINUE PLACING FASTENERS IN THE NAIL FIN, EVERY 16" ON ALL SIDES OF FIN WINDOWS UNTIL SECURE. AVOID DISTORTING THE FIN. FLANGE UNITS REQUIRE FASTENERS IN ALL HOLES PROVIDED IN THE FRAME, SHIMMING AS NEEDED.
7. PLACE SHIMS AT THE MEETING RAILS/CHECK RAILS AT THE SIDE JAMBS OF FIN UNITS TO PREVENT BOWING, THESE SHIMS SHOULD REMAIN AFTER INSTALLATION. CAUTION SHOULD BE TAKEN AS TO NOT OVER SHIM AND CAUSE DEFLECTION OF THE FRAME AND HINDER SASH OPERATION. CHECK THE WIDTH OF THE WINDOW AT THE TOP, MIDDLE AND BOTTOM, IF NOT THE SAME, SHIM ACCORDINGLY. UNLOCK AND OPERATE THE SASH, TILT IT IN AND VISUALLY INSPECT ALL SIGHT LINES.
8. CAULK OVER EXPOSED FASTENER HEADS ON THE NAIL FIN. ALSO CAULK OUTSIDE PERIMETER OF NAIL FIN AND FLANGE, OR IF USING FLASHING APPLY THE SIDE JAMB PIECES OVER LAPPING THE SILL FLASHING. NEXT APPLY THE TOP (HEAD) PIECE OVERLAPPING THE JAMB FLASHING. LASTLY, UNFOLD THE WRB AT THE SIDES AND HEAD COVERING THE FLASHING. TAPE THE SEAMS AND SEAL THE SIDE OF THE WINDOW ONLY, ACCORDING TO THE HOUSE WRAP MANUFACTURERS INSTRUCTIONS. (SEE FIGURE 5 BELOW)
9. INSULATE BETWEEN THE WINDOW FRAME & ROUGH OPENING WITH FIBERGLASS INSULATION OR EQUAL. THE SPACE MAY BE FILLED WITH MEASURED USE OF LOW EXPANSION FOAM BUT ONLY AFTER DETERMINING THAT FOAM WILL NOT EXERT PRESSURE AGAINST THE FRAME, WHICH CAN IMPAIR OPERATION. DISTORTION OF THE FRAME WILL AFFECT THE USER'S RIGHTS UNDER THE WARRANTY.
11. ALLOW A 1/4" GAP BETWEEN THE EXTERIOR CLADDING, SIDING BRICK, STUCCO OR STONE AND THE WINDOW FRAME ON ALL SIDES, EXCEPT VINYL J-CHANNEL. THE GAP (EXPANSION JOINT) SHOULD BE FILLED WITH CORRECT SIZE BACKER ROD THEN SEALED WITH A HIGH GRADE EXTERIOR SEALANT AND WILL NEED TO BE MAINTAINED.

CAUTION:

- USE OF SOLVENTS OR ACIDS WILL DAMAGE COMPONENTS OF THIS PRODUCT AND WILL LIMIT RIGHTS UNDER WARRANTY
- FIN WINDOWS SHOULD BE FASTENED THROUGH THE FIN ONLY. FLANGE WINDOWS ANCHORED ONLY THROUGH THE PROVIDED HOLES IN THE FRAME. FASTENING IN ANY OTHER PORTION MAY PERMANENTLY DAMAGE UNIT WHICH WILL LIMIT RIGHTS UNDER THE WARRANTY
- IT IS THE RESPONSIBILITY OF THE OWNER, ARCHITECT, OR BUILDER TO SELECT CORRECT PRODUCTS TO BE IN COMPLIANCE WITH APPLICABLE LAWS AND BUILDING CODES
- DO NOT STORE IN THE SUN OR LAY FLAT BEFORE OR DURING INSTALLATION
- ANY PENETRATIONS (e.g. ALARM SENSORS) MADE THROUGH ANY PORTION OF ANY M.I., BETTERBILT OR CAPITOL PRODUCT MAY AFFECT RIGHTS UNDER THE MANUFACTURER'S WARRANTY
- SOME LAWS AND BUILDING CODES REQUIRE SAFETY GLASS TO BE USED NEAR DOORS AND/OR FLOORS. UNLESS SPECIFICALLY ORDERED, THE MANUFACTURER'S NEW CONSTRUCTION WINDOWS ARE NOT MADE WITH SAFETY GLASS, AND, IF BROKEN, THE GLASS MAY SHATTER AND CAUSE INJURY

THESE INSTRUCTIONS ARE MINIMUM REQUIREMENTS ONLY. CHECK STATE AND LOCAL CODE RESTRICTIONS FOR ADDITIONAL COMPLIANCE ON INSTALLATION AND OR FASTENING. IF UNIT HAS EXTERIOR TRIM (BRICK MOLD/J CHANNEL, ETC.) THE UNIT MUST BE SEALED BEHIND THE NAIL FIN, THE TRIM IS PROVIDED FOR AESTHETIC PURPOSES ONLY. INSTALLATION INTO MASONRY OR REPLACEMENT OPENINGS MUST BE SEALED TO THE OPENINGS USING AN APPROVED, PROPER METHOD. REFER TO AAMA 2400 AND/OR ASTM E2112 STANDARDS

THESE INSTALLATION INSTRUCTIONS ARE PROVIDED FOR INFORMATION ONLY, NO REPRESENTATION AND WARRANTY IS MADE THAT THESE INSTRUCTIONS SET FORTH ALL OF THE INFORMATION NECESSARY FOR PROPER INSTALLATION OF THE PRODUCT. GIVEN THE VARIETY OF FIELD CONDITIONS, PRIMARY RESPONSIBILITY FOR PRODUCT INSTALLATION RESTS WITH THE INSTALLER. DO NOT PROCEED UNLESS YOU HAVE ADDRESSED THE FACTORS NECESSARY TO ACHIEVE WEATHER-TIGHT INSTALLATION OF A PROPERLY FUNCTIONING PRODUCT. MI WINDOWS AND DOORS, INC. ASSUMES NO LIABILITY FOR ANY PERSONAL INJURY OR PROPERTY DAMAGE INCURRED IN INSTALLATION. THESE INSTRUCTIONS TOGETHER WITH THE PRODUCT SPECIFICATIONS AND WARRANTY SET FORTH THE ENTIRE LIABILITY OF MI WINDOWS AND DOORS, INC. WITH REGARD TO THE PRODUCT.



Type 1

Glopay

MODEL 525

FEATURES

Model 525-Standard and
Model 525S/525V-Insulated

Models 525 and 525S/525V are designed for applications requiring economy and reliability in a commercial door. Steel thickness is 0.19" min. This is equal to the "nominal" 24 gauge designation used by other door manufacturers.



Rustproof

Panel is pre-painted inside and out to inhibit rust. Hot-dipped, galvanized steel is pre-treated with primer and given a tough even finish which also provides the most durable constant level of protection. The door is protected by anti-rust paint.

Ribbed Panel Design

- 2" thick sectional ribbed floor
- Steel skins are hot-dipped galvanized coated with an epoxy primer and finished inside and out with a baked on white or brown polyester top coat
- Available noninsulated (525) or insulated (525S/525V) with environmentally safe extruded polystyrene included in the panel
- Durable rustproof Tog-L-Loc™ construction eliminates rivets and welds
- Many optional window and track configurations available

Year Warranty




TYPE 2

The Cookson Company


THE PREFERRED POLLING DOOR

Type FC - Chain Operated Service Door


Gray Prime Finish - Face of Wall Mounted



Guide Detail



Slat Selection



Bottom Bar Detail




Determine Dimensions For Specific Door Size

1. From chart below select proper Area Number for width and height of door.
2. Refer to Selection Chart for dimensions.

AREA COMPONENT DIMENSIONS

AREA	1	2	3	4	5	6	7	8
1	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
2	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
3	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
4	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
5	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
6	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
7	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
8	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
9	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
10	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
11	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
12	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
13	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"
14	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"	12.0"



by Clopay Building Products Company. Each door is provided as one complete unit including springs, brackets, cables, counterbalance mechanisms, and hardware (the customer to select the hardware from hardware available). Standard dimensions are 20' wide x 10'6" high. See sq. ft. above.

[illegible]

Sides and base panels shall be fastened with a Teg-LocTM joining system. Bottom section reinforced with full-length .040" aluminum astragal retainer. Astragal to be U-shaped flexible PVC vinyl. Meeting rails to form weathertight tongue and groove joint. Combination step plate/handle provided for the bottom section.

Finish - Exterior of door to be prefinished with a 3-coat process of a baked-on polyester top coat over primer on a phosphate coating. White or brown standard colors. Interior to have baked-on polyester over primer. One full mil exterior and one half mil interior. **FINISH GUARANTEED AGAINST RUST-THROUGH FOR A FULL TEN YEARS.**

Hardware - All hinges and brackets to be manufactured of hot-dipped galvanized steel, 14 gauge roller hinges, 18 gauge (14 gauge on 5255/525V) center hinges. 1en ball steel rollers to be full floating in case-hardened steel races, mounted to fit the taper of the track.

Tracks - Vertical tracks to be a minimum of 16 gauge galvanized steel tapered and mounted for wedge type closing. Horizontal tracks to be minimum 14 gauge galvanized steel, reinforced with minimum 13 gauge galvanized angles as required. 2" track.

Spring Counterbalance - Door assembly to be operated by a torsion spring counterbalance mechanism, with a helically wound, oil tempered torsion spring mounted on a galvanized steel tube or solid steel shaft as required. Cable drums are die cast aluminum with high strength galvanized aircraft cable with minimum 7 to 1 safety factor.

Locking - Inside spring loaded slide bolt lock on end stile shall engage slot in track

Wind Loading - Contact factory for specific wind loading requirements.

Insulation Model # with Backer Options	Door Type	Section Backing Material Options	Polystyrene Thickness	Section R-Value	Section U-Value
525V	(.019" min.)	Polyethylene vinyl sheet	1-3/8"	6.66	15
525S	Gauge Std. Ribbed Steel	30 gauge prepainted steel	1-3/8"	6.66	15

DISTRIBUTED BY:

A. Insulation (See chart below) - Maximize energy efficiency with polystyrene insulation, polyurethane window/door or steel barriers (STSS) on door interior for maximum. Polyurethane foam is more the preferred choice to install in a cold

3. Glazing - 24" x 6" or 24" x 12" window fits with polypropylene screw together

available for Model 525S/525V. Prepainted full-view sections with white or brown finish available with DSB glass and 1/8" Plexiglas. Consult factory for other options.

[illegible]

D. High Cycle Spring - Available in 2.5, 50K, 500K and 1000K cycle


1. The first part of the document is a list of names and titles, including "The Hon. Mr. Justice" and "The Hon. Mr. Justice".

5. Track - Vertical lift, high lift, follow the roof slope and low headroom track available.

H. Weatherstripping - Complete perimeter seals available in various materials. Installation - Install door including sections, brackets, guides, tracks, etc. in accordance with final shop drawings (if required) and instructions by Clipay Building Products Company.

Door Width	Number of Panels	Max Number of Window Lites
Up to 9'2"	2	2
9'4" to 15'2"	3	3
15'4" to 16'2"	4	4
16'4" to 20' 2"	5	5

Door Height	Number of Sections
Up to 8'0"	4
8'3" to 10'0"	5
10'3" to 12'0"	6
12'3" to 14'0"	7
14'3" to 16'0"	8




TYPE 3

Guides

- 12-gauge galvanized steel guide with 12-gauge windlock bar spot welded to guide
- Polyethylene wear strip
- Bolt on head stop 1/4" plate steel
- 3" deep engagement
- Pre punched for lock and attachment screws

**Hardware**

- 13-gauge saddle clamps
- 10-gauge slide locks 2 per door
- 16-gauge stop plate 2 per door
- 1/4" steel angle T-bracket

**Options**

- Chain hoist 2:1 reduction
- Chain hoist 3:1 reduction
- Top draft stop (as pictured)
- Flood top header seal
- Steel mounting plates
- Electric operator

**DBCI Commercial Steel Curtain Roll Up Door Solutions Includes:**

- 2000 (1750 Insulated)
- 12-gauge steel guide
 - 16-gauge galvanized steel door
 - 16-gauge steel ball bearings
 - 26-gauge grade F steel curtain

- 2500 (2750 Insulated)
- Heavy duty 12-gauge, three-inch deep guides
 - 16-gauge steel slide unit lock
 - Wind up to 10 feet

- 3000 (3250 Insulated)
- Four inch long guides with windlock bar
 - Aluminum steel angle bottom bar

- 4000 Series
- 24-gauge curtain

- 5100 Series
- Wind extended up to 10 feet

CONTACT A DBCI SALES REPRESENTATIVE FOR A DETAILED DRAWING.

GUIDE DETAIL**DOOR ENGAGEMENT****OPENING HEIGHT HEADROOM****APPLICATIONS**

DBCI - Doors And Building Components, Inc.

800-512-0501 • Fax: 800-512-0501 • Email: daniel@dbci.com • Website: www.dbci.com



Type FC - Chain Operated Service Door

Gray Prime Finish - Face of Wall Mounted

1.0 GENERAL

1.1 Summary

- A. All Rolling Service Doors shall be as manufactured by The Cookson Company, Phoenix, Arizona. Furnished materials shall include all curtains, bottom bars, guides, brackets, hoods, operating mechanisms and any special features.
- B. Work not to be included by The Cookson Company includes design of, material for, and preparation of door openings but not limited to structural or miscellaneous iron work, access panels, and foundation work.

1.2 Quality Assurance

- A. All chain rolling service doors shall be designed to withstand an impact of 1000 lbs. per sq. ft. per sq. ft. of impact area. Windlocks shall be installed on doors over 18' 1" wide.
- B. All rolling service doors shall be designed to a standard maximum of 25 cycles per day and an overall maximum of 50,000 operating cycles for the life of the door.

2.0 PRODUCTS

2.1 Materials

- A. The door curtain shall be constructed of interconnected strip steel slats conforming to ASTM A-553. The proper gauge of steel shall be chosen as follows:
- 22 gauge with a No. 5 (measuring 2-1/4" high by 5/8" deep) flat slat as designated by The Cookson Company if the door width does not exceed 18' 4" and the door height does not exceed 18' 4".
 - 20 gauge with a No. 3 flat slat as designated by The Cookson Company if the door width is between 18' 5" and 24' 4" and the door height does not exceed 18' 4".
 - 18 gauge No. 4 (measuring 2-3/4" high by 3/4" deep) flat slat as designated by The Cookson Company if the door width exceeds 24' 4" and the door height does not exceed 18' 4".
- B. The finish on the door curtain shall be Cookson FinalCote consisting of the following:
- Flat dipped galvanized steel coating (ASTM A-653).
 - Electrocoat coating for prime coat adhesion.
 - Thermoseetting gray polyester top coat with a minimum thickness of 0.0015 inches.
- C. The hood shall be fabricated from 24 gauge galvanized steel mechanically formed to shape. The finish on the hood shall be one (1) coat of bronze rust-inhibiting prime paint.

- D. The guides shall consist of 3 steel angles bolted together with 3/8" fasteners to form a channel for the curtain to travel. The wall angle portion shall be continuous and fastened to the surrounding structure with either minimum 1/2" fasteners or welds, both on 36" centers. The finish on the guide angles shall be one (1) coat of bronze rust-inhibiting prime paint.

- E. The brackets shall be constructed of steel not less than 1/2" plate and shall be bolted to the wall with either 1/2" or 3/4" fasteners. The finish on the brackets shall be one (1) coat of bronze rust-inhibiting prime paint.

- F. All steel shall be coated with zinc-iron from machine cut millings. The rollers shall not be less than 3" apart. The rollers shall be mounted on the door curtain with a minimum of one roller per 10' of door height.

- G. The barrel shall be steel tubing of not less than 4" in diameter. Oil tempered torsion springs shall be capable of correctly counterbalancing the weight of the curtain. The barrel shall be designed to limit the maximum deflection to .03" per foot of opening width. The springs shall be adjusted by means of an exterior wheel. The finish on the barrel shall be one (1) coat of bronze rust-inhibiting prime paint.

- H. The hood shall be fabricated from 24 gauge galvanized steel and shall be formed to fit the curvature of the brackets. The finish on the hood shall be the Cookson FinalCote finish as indicated in the curtain section.

2.2 Operation

- A. Chain operated doors shall open and close with a maximum of 30 pounds of effort utilizing an endless chain and cast iron reduction gears.

2.3 Locking Mechanisms

- A. The chain door shall be secured by means of a chain lock.

3.0 EXECUTION

3.1 Installation

- A. All Cookson Rolling Service Doors shall be installed by an authorized Cookson Distributor.

3.2 Warranty

- A. All Cookson Rolling Service Doors shall be warranted for a period of 2 years from the date of installation against defects in workmanship and materials.



**BUILDING CODE COMPLIANCE OFFICE (BCCO)
PRODUCT CONTROL DIVISION**

**MIAMI-DADE COUNTY, FLORIDA
METRO-DADE FLAGLER BUILDING
140 WEST FLAGLER STREET, SUITE 1603
MIAMI, FLORIDA 33130-1563
(305) 375-2901 FAX (305) 375-2908**

NOTICE OF ACCEPTANCE (NOA)

**Therma-Tru Corp.
1687 Woodlands Drive
Maumee, OH 43537**

SCOPE:

This NOA is being issued under the applicable rules and regulations governing the use of construction materials. The documentation submitted has been reviewed by Miami-Dade County Product Control Division and accepted by the Board of Rules and Appeals (BORA) to be used in Miami Dade County and other areas where allowed by the Authority Having Jurisdiction (AHJ).

This NOA shall not be valid after the expiration date stated below. The Miami-Dade County Product Control Division (In Miami Dade County) and/or the AHJ (in areas other than Miami Dade County) reserve the right to have this product or material tested for quality assurance purposes. If this product or material fails to perform in the accepted manner, the manufacturer will incur the expense of such testing and the AHJ may immediately revoke, modify, or suspend the use of such product or material within their jurisdiction. BORA reserves the right to revoke this acceptance, if it is determined by Miami-Dade County Product Control Division that this product or material fails to meet the requirements of the applicable building code.

This product is approved as described herein, and has been designed to comply with the High Velocity Hurricane Zone of the Florida Building Code.

DESCRIPTION: "Construction Series" 6'8 Outswing Opaque Steel Door w & wo sidelites

APPROVAL DOCUMENT: Drawing No. S-2110, titled "Construction Series" 6-8 Single & Double Out-swing Steel Door", sheets 1 through 8, prepared by RW Building Consultants, Inc., dated 03/28/01 with revision #1 dated 3/12/03, bearing the Miami-Dade County Product Control Approval stamp with the Notice of Acceptance number and approval date by the Miami-Dade County Product Control Division.

MISSILE IMPACT RATING: Large and Small Missile Impact

LABELING: Each unit shall bear a permanent label with the manufacturer's name or logo, city, state and following statement: "Miami-Dade County Product Control Approved", unless otherwise noted herein.

RENEWAL of this NOA shall be considered after a renewal application has been filed and there has been no change in the applicable building code negatively affecting the performance of this product.

TERMINATION of this NOA will occur after the expiration date or if there has been a revision or change in the materials, use, and/or manufacture of the product or process. Misuse of this NOA as an endorsement of any product, for sales, advertising or any other purposes shall automatically terminate this NOA. Failure to comply with any section of this NOA shall be cause for termination and removal of NOA.

ADVERTISEMENT: The NOA number preceded by the words Miami-Dade County, Florida, and followed by the expiration date may be displayed in advertising literature. If any portion of the NOA is displayed, then it shall be done in its entirety.

INSPECTION: A copy of this entire NOA shall be provided to the user by the manufacturer or its distributors and shall be available for inspection at the job site at the request of the Building Official.

This NOA consists of this page 1 as well as approval document mentioned above.

The submitted documentation was reviewed by **Manuel Perez, P. E.**



**NOA No 01-0828.10
Expiration Date: May 1, 2008
Approval Date: May 1, 2003
Page 1**

Therma-Tru Corporation

NOTICE OF ACCEPTANCE: EVIDENCE SUBMITTED

(For File ONLY. Not part of NOA)

A. DRAWINGS

1. Manufacturer's die drawings and sections.
2. Drawing No S-2110, titled ""Construction Series" 6-8 Single & Double Out-swing Steel Door", sheets 1 through 8, dated 6/12/02, with revision #1 dated 3/12/03, prepared by RW Building Consultants, Inc.

B. TESTS


1. Test reports on 1) Air Infiltration Test, per SFBC, PA 202-94
2) Uniform Static Air Pressure Test, Loading per SFBC PA 202-94
3) Water Resistance Test, per SFBC, PA 202-94
4) Forced Entry Test, per SFBC 3603.2 (b) and PA 202-94
5) Large Missile Impact Test per SFBC, PA 201-94
6) Cyclic Wind Pressure Loading per SFBC, PA 203-94
along with marked-up drawings and installation diagram of a double opaque door with sidelites, prepared by ETC Laboratories, Test Report No. ETC-01-741-11004.0, dated 7/6/01, signed and sealed by Joseph Dolden, P.E.
2. Test reports on 1) Air Infiltration Test, per SFBC, PA 202-94
2) Uniform Static Air Pressure Test, Loading per SFBC PA 202-94
3) Water Resistance Test, per SFBC, PA 202-94
4) Forced Entry Test, per SFBC 3603.2 (b) and PA 202-94
5) Large Missile Impact Test per SFBC, PA 201-94
6) Cyclic Wind Pressure Loading per SFBC, PA 203-94
along with marked-up drawings and installation diagram of a double opaque door with sidelites, prepared by ETC Laboratories, Test Report No. ETC-01-741-10622.0, dated 3/23/01, signed and sealed by Joseph Dolden, P.E.

C. CALCULATIONS

1. Anchor Calculations and structural analysis, prepared by Lyndon Schmidt, P.E., dated 8/18/01, signed and sealed by Lyndon Schmidt, P.E.

D. MATERIAL CERTIFICATIONS

1. Notice of Acceptance No. 01-1120.08 issued to Therma-Tru Corporation for "Therma-Tru Series "BTS, TCM, PVC, SMC" Lite Frame" dated 1/18/02, expiring on 1/18/07.
2. Tensile Test of Constructon Series Steel Door Skin, prepared by ETC Laboratories, Test Report No. ETC-01-741-10622.0, dated 3/28/01, signed and sealed by Joseph Dolden, P.E., Tensile Test of Non Foam Plastic, prepared by ETC Laboratories, Test Report No. ETC-01-741-11075.0, dated 3/2/01, signed and sealed by Joseph Dolden, P.E., Surface Burning Characteristics of Building Materials, ASTM E84-00a, prepared by Omega Point Laboratories, Test Report No. 15427-107362, dated 8/28/00, signed and sealed by John Dougherty, P.E.


Manuel Perez, P.E.
Product Control Examiner
NOA No 01-0828.10

Expiration Date: May 1, 2008
Approval Date: May 1, 2003

Therma-Tru Corporation

NOTICE OF ACCEPTANCE: EVIDENCE SUBMITTED

(For File ONLY. Not part of NOA)

E. STATEMENTS

1. Statement letter of conformance, dated 8/23/01, signed and sealed by Lyndon Schmidt, P.E.
2. Statement letter of no financial interest, dated 8/18/01, signed and sealed by Lyndon Schmidt, P.E.
3. Statement letter naming Mr. Rick Wright as their representative and contact person, signed by Steve Kepler

F. OTHER

1. Letter for San Martin Associates, Inc.



Manuel Perez, P. E.
Product Control Examiner
NOA No 01-0828.10
Expiration Date: May 1, 2008
Approval Date: May 1, 2003

"CONSTRUCTION SERIES" OUTSWING 6-8 SINGLE AND DOUBLE
W/ & W/O UT SIDELITES. INSULATED STEEL DOOR WITH WOOD FRAMES.

1. THIS PRODUCT IS DESIGNED TO COMPLY WITH THE FLORIDA BUILDING CODE.
2. WOOD BUCKS BY OTHERS, MUST BE ANCHORED PROPERLY TO TRANSFER LOADS TO THE STRUCTURE.
3. PRODUCT ANCHORS SHALL BE AS LISTED AND SPACED AS SHOWN ON DETAILS. ANCHOR EMBEDMENT TO BASE MATERIAL SHALL BE BEYOND WALL DRESSING OR STUCCO.
4. DESIGNED PRESSURE RATING SEE TABLE P. 1.
5. THIS PRODUCT MEETS THE WATER REQUIREMENTS FOR "HIGH VELOCITY HURRICANE ZONES" AREA WITH THE USE OF THE HIGH DAM BLUMP THRESHOLD.
6. WHEN THIS PRODUCT IS USED IN AREAS REQUIRING WINDBORNE DEBRIS PROTECTION, FLORIDA BUILDING CODE APPROVED IMPACT RESISTANT SHUTTERS ARE REQUIRED FOR THE SIDELITES ONLY.
7. SIDELITES ARE AN OPTION AND CAN BE USED IN A SINGLE OR DOUBLE CONFIGURATION.

(Common to all frame conditions)


Door & Sidelite Panel Construction:

Face sheets: Door Panel is 25 ga.(0.018") minimum thickness
 Sidelite Panel face sheets are 24 ga.(0.021") minimum thickness
 Galvanized steel A-525 commercial quality - AKQO per ASTM
 620 with yield strength $F_y(\text{min.})=27,830$ psi
 Case design: Polystyrene foam core with 1 q lbs. density by BASF.

Door Panel Construction: Flush or embossed type. The vertical edges of the skin, rolled formed to provide a mechanical interlock with finger jointed pine stiles. Wood end rails are built joined and pressure fitted with contact cement to the wood stiles at the corners.

Sideline Panel Construction and Glazing: The vertical edges of the skin are rolled formed to provide a mechanical interlock with finger jointed pine stiles. The end rails are built joined to the wood stiles at the corners. The sideline panels are sandwich glazed using a two piece lite frame.

Frame Construction: The frame is constructed from thick jointed Ponderosa Pine measuring 656" wide \times 1.25" thick. The head, 8 jointed pine timbers with (3) 16ga. 1/2" crown staples at each side. The threshold is joined to the side lambs with (2) 16ga. 1/2" crown \times 2.5" long staples at each side. The mullions are secured together in a saddle application using #8 \times 2 1/2" long High War Screws (2) screws per each situation. The head and Outswing Profile are attached to the Head and High War Dgm.



Approved as complying with the
Florida Building Code
Date MAY 1 2003
NOAS 01-0828-10
Miami Dade Product Control
Division
By [Signature]


DESIGN PRESSURE RATING			
UNIT TYPE	W/ HIGH DAM THRESHOLD + 67.0 PSF	W/ LOW PROFILE THRESHOLD + 55.0 PSF	W/ LOW PROFILE THRESHOLD + 55.0 PSF
SINGLE			
SINGLE W/SIDELITES	+ 60.0 PSF	+ 60.0 PSF	+ 55.0 PSF
DOUBLE	+ 60.0 PSF	+ 60.0 PSF	NOT APPROVED
DOUBLE W/SIDELITES	+ 60.0 PSF	+ 60.0 PSF	NOT APPROVED

TABLE OF CONTENTS	
SHEET #	DESCRIPTION
1	TYPICAL ELEVATIONS & GENERAL NOTES
2	VERTICAL CROSS SECTIONS
3	HORIZONTAL CROSS SECTIONS
4	HORIZONTAL CROSS SECTIONS & NOTES
5	ANCHORING LOCATIONS & DETAILS
6	ANCHORING LOCATIONS & GLAZING DETAILS
7	UNIT COMPONENTS
8	BILL OF MATERIALS & UNIT COMPONENTS

[illegible]

**RW BUILDING
CONSULTANTS, INC.**
813.659.9197

DATE: 03/28/01	SCALE: N.T.S.	DWG. BY: TJH	CHK. BY: RW	DRAWING NO.: S-2110	SHEET 1 OF 8
----------------	---------------	--------------	-------------	---------------------	--------------




THERMA-TRU CORPORATION
 1687 WOODLANDS DRIVE
 MAUMEE, OHIO 43537
 PHONE 800.537.8827

REVISIONS	
NO	DATE
1	3/12/03
GENERAL REVISION	
BY	RW
PART OR ASSEMBLY:	
OUT-SWING STEEL DOOR	
6-8 SINGLE & DOUBLE	
CONSTRUCTION SERIES	
PRODUCT:	
VERTICAL CROSS SECTIONS	

RW BUILDING
 CONSULTANTS, INC.
 813.659.9197

DATE	03/28/01
SCALE	N.T.S.
DWG. BY	TJH
CHK. BY	RW
DRAWING NO.	S-2110
SHEET	2 OF 8

Approved as complying with the
 Florida Building Code
 Date MAY 1 2003
 NOAH CI-0875-10
 Miami Dade Product Control
 Division
 By *[Signature]*



THERMA-TRU CORPORATION
 1687 WOODLANDS DRIVE
 MAUMEE, OHIO 43537
 PHONE 800.537.8827

REVISIONS		GENERAL REVISION	
NO	DATE	BY	DATE
1	3/12/03	RW	
PART OR ASSEMBLY:			
PRODUCT:			
CROSS SECTIONS			
HORIZONTAL			
CONSTRUCTION SERIES			
6-8 SINGLE & DOUBLE			
OUT-SWING STEEL DOOR			

BUILDING
 CONSULTANTS, INC.
 813.859.8197

DATE: 03/28/01
 SCALE: N.T.S.
 DWG. BY: T.J.H.
 CHK. BY: RW
 DRAWING NO.: S-2110
 SHEET 3 of 8

Approved as complying with the
 Florida Building Code
 Date: MAY 1, 2003
 NOAH D. DEBELL
 Miami Dade Product Control
 Division

THEIRMA-TRU CORPORATION
1687 WOODLANDS DRIVE
MAUMEE, OHIO 43537
PHONE 800.537.8827

PRODUCT:
"CONSTRUCTION SERIES"
6-B SINGLE & DOUBLE
OUT-SWING STEEL DOOR
PART OR ASSEMBLY:
HORIZONTAL CROSS
SECTIONS & NOTES



REVISIONS

NO.	DATE	GENERAL REVISION
1	3/12/03	


BY
RW

DATE 03/28/01
SCALE: N.T.S.
DWG. BY: TJH
CHK. BY: RW
DRAWING NO.: S-2110
SHEET 4 OF 8


Approved as complying with the
Florida Building Code
Date: 11/03/03
NOAH T. COLEMAN
Miami Beach Product Company
By: *Michael J. ...*



- NOTES:
1. SPACING FOR ITEM #29 & #41 (LITE FRAME SCREWS) IS AS FOLLOWS: FROM THE TOP DOWN ON SIDES: 3", 14.75", 26.5", 38.25", 50.5" & 62.25". THERE IS (1) SCREW BOTH TOP AND BOTTOM AT 4.25" IN FROM CORNER.
 2. SPACING FOR ITEM #27 #8 x 1" PANHEAD SCREW ATTACHING THE ASTRAGAL TO THE INACTIVE DOOR IS AS FOLLOWS: FROM THE TOP DOWN 1", 3", 5", 18.25", 40.5", 59.25", 74.25", 76.25" AND 78.25".
 3. THE HEAD JAMB IS ATTACHED TO THE SIDE JAMBS WITH (3) 16GA. x 1/2" CROWN x 2" STAPLES AT BOTH SIDE.
 4. THE THRESHOLD IS ATTACHED TO THE SIDE JAMBS WITH (2) 16GA. x 1/2" CROWN x 2.5" STAPLES AT BOTH SIDE.
 5. THE SIDELITE IS DIRECT SET INTO THE JAMB WITH ITEM #12 #10 x 2" PH.F.H. WOOD SCREW AT 6" DOWN FROM EACH CORNER AND A MAX. OF 12" O.C. ON THE SIDE JAMBS ONLY.
 6. SPACING FOR ITEM #13, A #8 x 2 1/2" SCREW SECURING THE MULLIONS TOGETHER IS THE SAME AS THE PERIMETER ANCHORING SCREWS. 6" DOWN FROM THE TOP AND UP FROM THE BOTTOM WITH (4) MORE SPACED AT 13.7" O.C. WHEN ATTACHING THE HINGE TO THE JAMB AND THE BUCK USE ITEM #12 A #10 x 2" SCREW WHEN ATTACHING THE HINGE TO THE JAMB AND THE SIDELITE AT THE MULLION USE ITEM #37 A #10 x 1 3/4" SCREW.



Approved as complying with the
Florida Building Code
Date MAY 1 2003
NNOA 01-0225-10
Miami Date Product Control
Division
By Maamul-Juz



 BUILDING CONSULTANTS, INC. 813.659.9197	DATE: 03/28/01		TOWNSHIP: T.J.H.		DRAWING NO.: S-2110	SHEET 5 OF 8
	STATE: N.T.S.		COUNTY: R.W.			
	DRAWING NO.:					
NO. 1 DATE 3/12/03		REVISIONS GENERAL REVISION		PART OR ASSEMBLY: OUT-SWING STEEL DOOR		PRODUCT: "CONSTRUCTION SERIES" 6-8 SINGLE & DOUBLE OUT-SWING STEEL DOOR
BY		ANCHORING LOCATIONS & DETAILS		THERMA-TRU CORPORATION 1687 WOODLAND DRIVE MAUMEE, OHIO 43537 PHONE 800.537.8827		
RW						

THERMA-TRU CORPORATION
 1687 WOODLANDS DRIVE
 MAUMEE, OHIO 43537
 PHONE 800.537.8827












PRODUCT: CONSTRUCTION SERIES
 6-8 SINGLE & DOUBLE
 OUT-SWING STEEL DOOR
 PART OR ASSEMBLY:
 ANCHORING LOCATIONS
 & GLAZING DETAILS

REVISIONS	
NO.	DATE
1	3/12/03
GENERAL REVISION	
BY	RW

BUILDING
 CONSULTANTS, INC.
 813.659.9197
 DATE: 03/28/01
 SCALE: N.T.S.
 DWG. BY: TJH
 CHK. BY: RW
 DRAWING NO.: S-2110
 SHEET 5 OF 8



Approved as complying with the
 Florida Building Code
 Date: 03/28/01
 NO. 03-0003
 Miami Dade Product Center
 By: *[Signature]*



**RW BUILDING
CONSULTANTS, INC.**
813.659.9197

DATE: 03/28/01	SCALE: N.T.S	DWG. BY: TJH	CHK. BY: RW	DRAWING NO.: S-2110	SHEET 7 OF 8
----------------	--------------	--------------	-------------	---------------------	--------------


Approved as complying with the
Florida Building Code
Date MAY 1 2005
NOAA 01-0828-03
Miami Dade Product Control
Division
By Maureen Day

NO	DATE	REVISIONS
1	3/12/03	GENERAL REV

UNIT COMPONENTS	BY	
	RW	NOISE
PART OR ASSEMBLY:		
OUTS-WING STEEL DOOR		
6-8 SINGLE & DOUBLE		
"CONSTRUCTION SERIES"		
PRODUCT:		


THEIRMA-TRU CORPORATION
1687 WOODLANDS DRIVE
MAUMEE, OHIO 43537
PHONE 800.537.8827

Item	DESCRIPTION	MATERIAL
1	DOOR SKIN: CONSTRUCTION SERIES 25CA (.018" MIN.)	STEEL
1A	SIDELITE SKIN: 24 GA (.021" MIN.)	STEEL
2	TOP RAIL (1.628" x .851" THERMA-TRU PONDEROSA PINE)	WOOD
3	LATCH STILE (THERMA-TRU PONDEROSA PINE 1.659" x 1.242")	WOOD
4	HINGE STILE (THERMA-TRU PONDEROSA PINE 1.625" x 1.234")	WOOD
5	BOTTOM RAIL (1.662" x .892" THERMA-TRU WOOD COMPOSITE)	WOOD COMPOSITE
6	POLYURETHANE FOAM (BASF, 1.9lbs. DENSITY)	FOAM
7	SHORT REACH COMPRESSION WEATHERSTRIP (THERMA-TRU)	FOAM
8	LONG REACH COMPRESSION WEATHERSTRIP (THERMA-TRU)	FOAM
9	4" x 4" HINGE .097" THK. (THERMA-TRU)	STEEL
10	#10 x 3/4" LG. PFH WOOD SCREW (Hinge to Frame)	STEEL
11	#10 x 1" LG. PFH WOOD SCREW	STEEL
12	#10 x 2" LG. PFH WOOD SCREW	STEEL
13	#8 x 2 1/2" LG. PFH WOOD SCREW	STEEL
14	3/16" TAPCON ANCHOR (ELCO, 1.75" MIN. LG.)	STEEL
15	NOT USED	-
16	2x WOOD BUCK	WOOD
17	MAX 1/4" SHIM MATERIAL	WOOD
18	KWIKSET TITAN 700 SERIES PASSAGE LOCK	ALUM./WOOD
19	ONE PIECE BUMP FACE THRESHOLD LOW PROFILE (THERMA-TRU)	WOOD
20	4.656" HEADER (THERMA-TRU, PONDEROSA PINE)	WOOD
21	4.656" STRIKE JAMB (THERMA-TRU, PONDEROSA PINE)	WOOD
22	4.656" HINGE JAMB (THERMA-TRU, PONDEROSA PINE)	WOOD
23	KWIKSET TITAN 700 SERIES DEADBOLT	-
24	ASTRAGAL WINDJAMBER II WR68T (.052" WALL)	ALUM.
25	GLAZING, 1/2" INSULATED TEMPERED GLASS	GLASS
26	3/4" THK. PRESSURE TREATED SIDELITE PAD	WOOD
27	#8 x 1" LG. PANHEAD SHEET METAL SCREW	STEEL
28	CAULKING	LATEX
29	#6-18 x 1 3/4" PHILLIPS FLATHEAD SCREW (FOR ITEM #33)	STEEL
30	NOT USED	-
31	3/16" TAPCON ANCHOR (ELCO, 3.25" MIN. LG.)	STEEL
32	1/8" THK. CELLULAR GLAZING TAPE (STIK-II TAPE)	-
33	PLASTIC LIP LITE FRAME (PVC, THERMA-TRU)	PVC
34	PLASTIC LIP LITE FRAME (BTS, THERMA-TRU)	BTS
35	4.656" BLANK JAMB (THERMA-TRU, PONDEROSA PINE)	WOOD
36	SIDELITE SIDE STILE (THERMA-TRU, 1.625" x .719" PONDEROSA PINE)	WOOD
37	#10 x 1 3/4" LG. PFH WOOD SCREW	STEEL
38	#10 x 3.0" LG PFH WOOD SCREW	STEEL
39	HIGH WATER DAM THRESHOLD (THERMA-TRU)	ALUM.
40	SILICONE CAULK	SILICONE
41	#8-10 x 1 1/2" PLASCREW (FOR ITEM #34)	STEEL




(8)

LONG REACH COMPRESSION WEATHERSTRIP
FOAM CELL CORE W/VINYL JACKET



(7)


COMPRESSION WEATHERSTRIP
BY THERMA-TRU
FOAM CELL CORE W/VINYL JACKET



DRILL TRU FOR A #8
PFH WOOD SCREW 2PLCS

DRILL TRU FOR
.357\" DIA. ASTRAGAL
RETAINER BOLTS

WINDJAMBER II WR68T STRIKE PLATE



ASTRAGAL RETAINER BOLT
MATERIAL: C/R ROD ZINC
& YELLOW CHROMATE

NO	DATE	REVISIONS
1	3/12/03	GENERAL REVISION
BY		
RW		

PRODUCT: CONSTRUCTION SERIES
6-8 SINGLE & DOUBLE
OUT-SWING STEEL DOOR
PART OR ASSEMBLY:
BILL OF MATERIALS &
UNIT COMPONENTS

THERMA-TRU CORPORATION
1687 WOODLANDS DRIVE
MAUMEE, OHIO 43537
PHONE 800.537.8827

(24)

WINDJAMBER II WR68T
ASTRAGAL (ALUMINUM .052\" WALL TYP.)

DATE: 03/28/01
SCALE: N.T.S.
DWG. BY: TJH
CHK. BY: RW
DRAWING NO.: S-2110
SHEET 8 OF 8

Approved as complying with the
Florida Building Code
Date: MAY 1 2003
NO. 01-0888-0
Miami Dade Product Center
Division
BY: [Signature]



Cal-Tech Testing, Inc.

- Engineering
- Geotechnical
- Environmental

LABORATORIES

P.O. Box 1625 • Lake City, FL 32056-1625
6919 Distribution Avenue S., Unit #5 • Jacksonville, FL 32257

Tel. (386) 755-3633 • Fax (386) 752-5456
Tel. (904) 262-4046 • Fax (904) 262-4047

February 1, 2006

Simque Construction
P. O. Box 2962
Lake City, Florida 32056

Attention: David Simque

Reference: Geotechnical Investigation
Proposed Building Expansion
Hub City Industrial Supply
Columbia County, Florida
Cal-Tech Project No. 06-064

Dear Mr. Simque,

Cal-Tech Testing, Inc. has completed the subsurface investigation and engineering evaluation of the site for a building expansion at Hub City Industrial Supply in Columbia County, Florida. Our work was performed in conjunction with and authorized by you.

Introduction

We understand the expansion will be a single story, high wall, steel frame building with a plan area of approximately 10,000 square feet. Support for the structure is to be provided by a monolithic foundation or by conventional, shallow spread footings. Anticipated foundation loads were not provided; however, we assume column and wall loads will not exceed 20 kips and 1.5 kips per foot, respectively. The proposed building site is open and approximately level.

The purposes of our investigation were to determine the general subsurface conditions in the proposed expansion area, and to present recommendations for design and construction as appropriate.

Site Investigation

The subsurface conditions were investigated by performing four (4) Standard Penetration Test borings advanced to depths of 10 feet. The borings were performed about 10 feet inside the building corners as indicated on the attached Location Plan. These locations were selected by Cal-Tech Testing, Inc., and the building limits were staked on site.

The Standard Penetration Test (ASTM D-1586) is performed by driving a standard split-barrel sampler into the soil by blows of a 140-pound hammer falling 30 inches. The number of blows required to drive the sampler 1 foot, after seating 6 inches, is designated the penetration resistance, or N-value; this value is an index to soil density or consistency.

Findings

The soil borings generally encountered three soil strata. The first layer consists of 2.5 to 4.0 feet of loose, generally grayish tan or tannish gray, silty sand (SM) and sand with silt (SP/SM). The N-values of this layer range from 4 to 10 blows per foot.

The second layer consists of 3.0 to 7.5 or more feet of generally loose to medium dense, tan, gray, orange and red, clayey sand (SC) or sand with clay (SP/SC). The N-values of this layer range from 6 to 32 blows per foot.

The third layer consists of an undetermined thickness of very stiff, gray, orange and red, sandy clay (CL) or clay with sand (CH).

Groundwater was not encountered at any boring location at the time of our investigation (1/27/06). We estimate the wet season water table will occur at a depth of more than 6 feet below the existing surface grade.

For a more detailed description of the subsurface conditions encountered, please refer to the attached Boring Logs. Note specifically the transition between soil layers may be gradual and not abrupt as indicated by the logs; therefore, the thickness of soil layers should be considered approximate.

Discussion and Recommendations

From the results of our investigation, it is our opinion the addition can be supported by a monolithic foundation or by conventional, shallow spread footings sized to exert a maximum soil bearing pressure of 2,500 pounds per square foot. We recommend the foundations have minimum widths of 20 and 30 inches for strip and isolated footings, respectively, even though the allowable soil bearing pressure may not be developed. We recommend the bottoms of foundations be embedded at least 16 inches below the finished surface grade.

Only normal, good practice site preparation procedures should be required to prepare the bearing soils, and excavation and replacement of unsuitable soils in not anticipated.

We recommend excavation be performed as required to establish the appropriate bearing grades. Clean, sandy soils should be stockpiled for later use as fill as required. The subgrade should then be proof-rolled using heavy, rubber-tired equipment (a large, loaded, front-end loader, for example). Proof-rolling helps to compact the bearing soils

and to locate zones of especially loose or soft soils that may be present (former tree or stump areas, for example). Such soil zones should be excavated and replaced or otherwise treated as directed by the geotechnical engineer.

Bearing soils should then be proof-compacted to a minimum of 95% of the Modified Proctor maximum dry density to a depth of 2 feet below foundations and 1 foot below floor slabs.

Fill soils, as required, should consist of relatively clean, fine sand containing less than 10% passing the No. 200 sieve. Fill should be placed in maximum 12-inch, loose lifts, and each lift should be proof-compacted to a minimum of 95% of the Modified Proctor maximum dry density.

Field density testing should be performed in the compacted subgrade, in each lift of fill, and in foundation excavations to verify the recommended compaction has been achieved.

Our recommendations are based upon our findings as described in this report; however, subsurface conditions may exist that were not encountered in the soil test borings. Cal-Tech Testing, Inc. should be notified if different soil conditions are encountered during construction. It may be necessary to reevaluate this site and revise our recommendations.

We appreciate the opportunity to be of service on this project and look forward to a continued association. Please do not hesitate to contact us should you have questions concerning this report or if we may be of further assistance.

Respectfully submitted,
Cal-Tech Testing, Inc.



Linda Creamer
President / C. E. O.



John C. Dorman, Jr., Ph.D., P.E.
Geotechnical Engineer

2/1/06
52612

B-1

Water Table: N/A		
Depth (ft)	N-value	Soil Description
0		Dark Tannish Grey Sand with Silt, Trace Organics (SP/SM)
8		Loose, Light Greyish Tan Sand with Silt (SP/SM)
6		
5	12	Medium Dense, Light Tannish Grey, Red and Orange, Clayey Sand (SC)
	24	Medium Dense, Tan, Light Grey and Orange, Clayey Sand (SC)
	29	Medium Dense, Greyish Tan and Orange Sand with Clay (SP/SC)
10	32	Dense, Light Grey and Orangish Tan, Clayey Sand (SC)

B-2


Water Table: N/A		
Depth (ft)	N-value	Soil Description
0		Dark Tannish Grey, Silty Sand, Trace Organics (SM)
4		Loose, Tannish Grey and Tan Sand with Silt (SP/SM)
4		Loose, Light Greyish Tan Sand with Silt (SP/SM)
5	6	Loose, Orangish Tan, Clayey Sand (SC)
	12	Medium Dense, Light Greyish Tan, Grey and Orange, Clayey Sand (SC)
10	14	Medium Dense, Grey, Light Orange and Red, Clayey Sand (SC)
	15	

B-3

Water Table: N/A		
Depth (ft)	N-value	Soil Description
0		Dark Tannish Grey, Silty Sand, Trace Organics (SM)
6		Loose, Light Tannish Grey Sand with Silt (SP/SM)
6		Loose, Greyish Tan, Clayey Sand (SC)
5	14	Medium Dense, Light Grey, Orange and Red, Very Clayey Sand (SC)
	17	Very Stiff, Light Tannish Grey and Orange, Very Sandy Clay (CL)
20		Very Stiff, Light Grey, Orange and Red, Clay with Sand (CH)
24		

B-4

Water Table: N/A		
Depth (ft)	N-value	Soil Description
0		Dark Tannish Grey, Silty Sand with Organics (SM)
10		Loose, Tannish Grey Sand with Silt (SP/SM)
6		Loose, Orangish Tan, Clayey Sand (SC)
5	14	Medium Dense, Light Tannish Grey, Orange and Red, Clayey Sand (SC)
	23	
	28	Medium Dense, Reddish Orange and Light Grey, Clayey Sand (SC)
10	28	Medium Dense, Light Grey and Orange, Very Clayey Sand (SC)



Boring Logs and Location Plan: Building Expansion Hub City Industrial Supply

COLUMBIA COUNTY BUILDING DEPARTMENT

COMMERCIAL MINIMUM PLAN REQUIREMENTS AND CHECKLIST FOR FLORIDA BUILDING CODE 2001 WITH AMENDMENTS

ALL REQUIREMENTS LISTED ARE SUBJECT TO CHANGE
EFFECTIVE MARCH 1, 2002

ALL BUILDING PLANS MUST INCLUDE THE FOLLOWING ITEMS AND INDICATE COMPLIANCE WITH CHAPTER 1606 OF THE FLORIDA BUILDING CODE 2001 WITH AMENDMENTS BY PROVIDING CALCULATIONS AND DETAILS THAT HAVE THE SIGNATURE AND SEAL OF A CERTIFIED ARCHITECT OR ENGINEER REGISTERED IN THE STATE OF FLORIDA. THE FOLLOWING BASIC WIND SPEED AS PER SECTION 1606 SHALL BE USED.

WIND SPEED LINE SHALL BE DEFINED AS FOLLOWS: THE CENTERLINE OF INTERSTATE 75

1. ALL BUILDINGS CONSTRUCTED EAST OF SAID LINE SHALL BE ----- 100 MPH
2. ALL BUILDINGS CONSTRUCTED WEST OF SAID LINE SHALL BE ----- 110 MPH
3. NO AREA IN COLUMBIA COUNTY IS IN A WIND BORNE DEBRIS REGION

APPLICANT - PLEASE CHECK ALL APPLICABLE BOXES BEFORE SUBMITTAL

GENERAL REQUIREMENTS: Two (2) complete sets of plans containing a floor plan, site plan, foundation plan, floor/roof framing plan or truss layout, wall sections and all exterior elevations with the following criteria and documents:

Applicant

Plans Examiner

- | | | |
|-------------------------------------|--------------------------|---|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | All drawings must be clear, concise and drawn to scale ("Optional" details that are not used shall be marked void or crossed off). Square footage of different areas shall be shown on plans. |
| <input type="checkbox"/> | <input type="checkbox"/> | Designers name and signature on document (FBC 104.2.1) If licensed architect or engineer, official seal shall be affixed. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <u>Two (2) Copies of Approved Site Plan</u> |
| <input type="checkbox"/> | <input type="checkbox"/> | <u>Minimum Type Construction (FBC Table 500)</u> |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <u>Wind Load Engineering Summary, calculations and any details required:</u>
a) Plans or specifications must state compliance with FBC Section 1606
b) The following information must be shown as per section 1606.1.7 FBC <ol style="list-style-type: none">1. Basic wind speed (MPH)2. Wind importance factor (I) and building category3. Wind exposure – if more than one wind exposure is used, the wind exposure and applicable wind direction shall be indicated4. The applicable internal pressure coefficient5. Components and Cladding. The design wind pressure in terms of psf (kN/m²), to be used for the design of exterior component and cladding materials not specifically designed by the registered design professional |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | <u>Fire Resistant Construction Requirements shall include:</u>
a) Fire resistant separations (listed system)
b) Fire resistant protection for type of construction
c) Protection of openings and penetrations of rated walls (listed systems)
d) Fire blocking and draft-stopping
e) Calculated fire resistance |
| <input type="checkbox"/> | <input type="checkbox"/> | |
| <input type="checkbox"/> | <input type="checkbox"/> | |
| <input type="checkbox"/> | <input type="checkbox"/> | |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | |
| <input type="checkbox"/> | <input type="checkbox"/> | |

Fire Suppression Systems shall include: (To be reviewed by Fire Department)

- | | | |
|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | a) Fire sprinklers |
| <input type="checkbox"/> | <input type="checkbox"/> | b) Fire alarm system (early warning) with name of licensed installer. If not shown on plans or not known at time of permitting, a separate permit shall be required by the licensed installer |
| <input type="checkbox"/> | <input type="checkbox"/> | c) Smoke evacuation system schematic |
| <input type="checkbox"/> | <input type="checkbox"/> | d) Stand-pipes |
| | | Pre-engineered system |
| | | Riser diagram |

Life Safety Systems shall include: (To be reviewed by Fire Department)

- | | | |
|--------------------------|--------------------------|---------------------------------------|
| <input type="checkbox"/> | <input type="checkbox"/> | a) Occupancy load and egress capacity |
| <input type="checkbox"/> | <input type="checkbox"/> | b) Early warning |
| <input type="checkbox"/> | <input type="checkbox"/> | c) Smoke control |
| <input type="checkbox"/> | <input type="checkbox"/> | d) Stair pressurization |
| <input type="checkbox"/> | <input type="checkbox"/> | e) Systems schematic |

Occupancy Load/Egress Requirements shall include:

- | | | |
|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | a) Occupancy load (gross and net) |
| <input type="checkbox"/> | <input type="checkbox"/> | b) Means of egress |
| | | exit access, exit and exit discharge |
| <input type="checkbox"/> | <input type="checkbox"/> | c) Stair construction/geometry and protection |
| <input type="checkbox"/> | <input type="checkbox"/> | d) Doors |
| <input type="checkbox"/> | <input type="checkbox"/> | e) Emergency lighting and exit signs |
| <input type="checkbox"/> | <input type="checkbox"/> | f) Specific occupancy requirements |
| | | 1. Construction requirements |
| | | 2. Horizontal exits/exit passageways |

Structural Requirements shall include:

- | | | |
|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | a) Soil conditions/analysis |
| <input type="checkbox"/> | <input type="checkbox"/> | b) Show type of termite treatment (termicide or alternative method) |
| <input type="checkbox"/> | <input type="checkbox"/> | c) Design loads |
| <input type="checkbox"/> | <input type="checkbox"/> | d) Wind requirements |
| <input type="checkbox"/> | <input type="checkbox"/> | e) Building envelope |
| <input type="checkbox"/> | <input type="checkbox"/> | f) Structural calculations |
| <input type="checkbox"/> | <input type="checkbox"/> | g) Foundations |
| <input type="checkbox"/> | <input type="checkbox"/> | h) Wall systems |
| <input type="checkbox"/> | <input type="checkbox"/> | i) Floor systems |
| <input type="checkbox"/> | <input type="checkbox"/> | j) Roof systems |
| <input type="checkbox"/> | <input type="checkbox"/> | k) Threshold inspection plan (if applicable) |
| <input type="checkbox"/> | <input type="checkbox"/> | l) Stair systems |

Materials shall include:

- | | | |
|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | a) Wood |
| <input type="checkbox"/> | <input type="checkbox"/> | b) Steel |
| <input type="checkbox"/> | <input type="checkbox"/> | c) Aluminum |
| <input type="checkbox"/> | <input type="checkbox"/> | d) Concrete |
| <input type="checkbox"/> | <input type="checkbox"/> | e) Plastic |
| <input type="checkbox"/> | <input type="checkbox"/> | f) Glass (mfg. Listing for wind zone including details for installation and attachments) |
| <input type="checkbox"/> | <input type="checkbox"/> | g) Masonry |
| <input type="checkbox"/> | <input type="checkbox"/> | h) Gypsum board and plaster |
| <input type="checkbox"/> | <input type="checkbox"/> | i) Insulating (mechanical) |
| <input type="checkbox"/> | <input type="checkbox"/> | j) Roofing (mfg. Listed system for wind zone with installation and attachments) |
| <input type="checkbox"/> | <input type="checkbox"/> | k) Insulation |

Accessibility Requirements shall include:

- | | | |
|-------------------------------------|--------------------------|-----------------------------------|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | a) Site requirements |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | b) Accessible route |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | c) Vertical accessibility |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | d) Toilet and bathing facilities |
| <input type="checkbox"/> | <input type="checkbox"/> | e) Drinking fountains |
| <input type="checkbox"/> | <input type="checkbox"/> | f) Equipment |
| <input type="checkbox"/> | <input type="checkbox"/> | g) Special occupancy requirements |
| <input type="checkbox"/> | <input type="checkbox"/> | h) Fair housing requirements |

Interior Requirements shall include:

- | | | |
|-------------------------------------|--------------------------|---|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | a) Interior finishes (flame spread/smoke develop) |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | b) Light and ventilation |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | c) Sanitation |

Special Systems shall include:

- | | | |
|--------------------------|--------------------------|---------------|
| <input type="checkbox"/> | <input type="checkbox"/> | a) Elevators |
| <input type="checkbox"/> | <input type="checkbox"/> | b) Escalators |
| <input type="checkbox"/> | <input type="checkbox"/> | c) Lifts |

Swimming Pools – Commercial – Plans shall be signed and sealed by a Professional Engineer registered in the State of Florida and approved by the Department of Business and Professional Regulation/Health Department Indicating compliance with the Florida Administrative Code, Chapter 64E-9 And Section 424 of the Florida Building Code

Electrical:

- | | | |
|-------------------------------------|--------------------------|--|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | a) Electrical wiring, services, feeders and branch circuits, over-current protection, grounding, wiring methods and materials, GFCIs |
| <input type="checkbox"/> | <input type="checkbox"/> | b) Equipment |
| <input type="checkbox"/> | <input type="checkbox"/> | c) Special Occupancies |
| <input type="checkbox"/> | <input type="checkbox"/> | d) Emergency Systems |
| <input type="checkbox"/> | <input type="checkbox"/> | e) Communication Systems |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | f) Low Voltage |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | g) Load calculations |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | h) Riser diagram |

Plumbing:

- | | | |
|-------------------------------------|--------------------------|--------------------------------|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | a) Minimum plumbing facilities |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | b) Fixture requirements |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | c) Water supply piping |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | d) Sanitary drainage |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | e) Water heaters |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | f) Vents |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | g) Roof drainage |
| <input type="checkbox"/> | <input type="checkbox"/> | h) Back flow prevention |
| <input type="checkbox"/> | <input type="checkbox"/> | i) Irrigation |
| <input type="checkbox"/> | <input type="checkbox"/> | j) Location of water supply |
| <input type="checkbox"/> | <input type="checkbox"/> | k) Grease traps |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | l) Environmental requirements |
| <input type="checkbox"/> | <input type="checkbox"/> | m) Plumbing riser |

Mechanical:

- | | | |
|-------------------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | a) Energy calculation (signed and sealed by Architect or Engineer, registered in the State of Florida) |
| <input type="checkbox"/> | <input type="checkbox"/> | b) Exhaust systems (clothes dryer exhaust, kitchen equipment exhaust, Specialty equipment exhaust) |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | c) Equipment |
| <input type="checkbox"/> | <input type="checkbox"/> | d) Equipment location |
| <input type="checkbox"/> | <input type="checkbox"/> | e) Make-up air |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | f) Roof mounted equipment |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | g) Duct systems |
| <input type="checkbox"/> | <input type="checkbox"/> | h) Ventilation |
| <input type="checkbox"/> | <input type="checkbox"/> | i) Combustion air |
| <input type="checkbox"/> | <input type="checkbox"/> | j) Chimneys, fireplaces and vents |
| <input type="checkbox"/> | <input type="checkbox"/> | k) Appliances |
| <input type="checkbox"/> | <input type="checkbox"/> | l) Boilers |
| <input type="checkbox"/> | <input type="checkbox"/> | m) Refrigeration |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | n) Bathroom ventilation |
| <input type="checkbox"/> | <input type="checkbox"/> | o) Laboratory |

Gas:

- | | | |
|--------------------------|--------------------------|----------------------------|
| <input type="checkbox"/> | <input type="checkbox"/> | a) Gas piping |
| <input type="checkbox"/> | <input type="checkbox"/> | b) Venting |
| <input type="checkbox"/> | <input type="checkbox"/> | c) Combustion air |
| <input type="checkbox"/> | <input type="checkbox"/> | d) Chimney's and vents |
| <input type="checkbox"/> | <input type="checkbox"/> | e) Appliances |
| <input type="checkbox"/> | <input type="checkbox"/> | f) Type of gas |
| <input type="checkbox"/> | <input type="checkbox"/> | g) Fireplaces |
| <input type="checkbox"/> | <input type="checkbox"/> | h) LP tank locations |
| <input type="checkbox"/> | <input type="checkbox"/> | i) Riser diagram/shut offs |

Disclosure Statement for Owner Builders

*****Notice of Commencement Required Before Any Inspections will be Done**

Private Potable Water:

- | | | |
|-------------------------------------|--------------------------|-----------------------------|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | a) Size of pump motor |
| | | b) Size of pressure tank |
| | | c) Cycle stop valve if used |

THE FOLLOWING ITEMS MUST BE SUBMITTED WITH BUILDING PLANS:

1. **Building Permit Application:** A current Building Permit Application form is to be completed and submitted for all construction projects; If you were required to have a Site and Development Plan Approval, list SDP number.
2. **Parcel Number:** The parcel number (Tax ID number) from the Property Appraiser is required. A copy of property deed is also requested. (386) 758-1084
3. **Environmental Health Permit or Sewer Tap Approval:** A copy of the Environmental Health permit, existing septic tank approval or sewer tap is required
4. **City Approval:** If the project is located within the city limits of the Town of Fort White prior approval is required. The Town of Fort White approval letter is required to be submitted by the owner or contractor to this office when applying for a Building Permit. (386) 497-2321
5. **Flood Information:** All projects within the Floodway of the Suwannee or Santa Fe Rivers shall require permitting through the Suwannee River Water Management District, before submitting application to this office. Any project located within a flood zone where the base flood elevation (100 year flood) **has been** established shall meet the requirements of section 8.8 of the Columbia County Land Development Regulations. Any project that is located within a flood zone where the base flood elevation (100 year flood) **has not been** established shall meet the requirements of section 8.7 of the Columbia County Land Development Regulations. **CERTIFIED FINISHED FLOOR ELEVATIONS WILL BE REQUIRED ON ANY PROJECT WHERE THE BASE FLOOD ELEVATION (100 YEAR FLOOD) HAS BEEN ESTABLISHED.**
A development permit will also be required. The development permit cost is \$50.00
6. **Driveway Connection:** If the property does not have an existing access to a public road, then an application for a culvert permit must be made (\$25.00). Culvert installation for commercial, industrial and other uses shall **conform to the approved site plan or to the specifications of a registered engineer. Joint use culverts will comply with Florida Department of Transportation specifications.** If the project is to be located on a F.D.O.T. maintained road, then an F.D.O.T. access permit is required.
7. **Suwannee River Water Management District Approval:** All commercial projects must have an SRWMD permit issued or an exemption letter, before a building will be issued.

ALL REQUIRED INFORMATION IS TO BE SUBMITTED FOR REVIEW. YOU WILL BE NOTIFIED WHEN YOUR APPLICATION AND PLANS ARE APPROVED AND READY TO PERMIT. PLEASE DO NOT EXPECT OR REQUEST THAT PERMIT APPLICATIONS BE REVIEWED OR APPROVED WHILE YOU ARE HERE – TIME WILL NOT ALLOW THIS – PLEASE DO NOT ASK

NOTICE:

ADDRESSES BY APPOINTMENT ONLY!

TO OBTAIN A 9-1-1 ADDRESS THE REQUESTER MUST CONTACT THE COLUMBIA COUNTY 9-1-1 ADDRESSING DEPARTMENT AT (386) 752-8787 FOR AN APPOINTMENT TIME AND DATE:


YOU CAN NOT OBTAIN A NEW ADDRESS OVER THE TELEPHONE. MUST MAKE AN APPOINTMENT!

THE ADDRESSING DEPARTMENT IS LOCATED AT 263 NW LAKE CITY AVENUE (OFF OF WEST U.S. HIGHWAY 90 WEST OF INTERSTATE 75 AT THE COLUMBIA COUNTY EMERGENCY OPERATIONS CENTER).

THE REQUESTER WILL NEED THE FOLLOWING:

1. THE PARCEL OR TAX ID NUMBER (SAMPLE: "25-4S-17-12345-123" OR "R12345-123) FOR THE PROPERTY.
2. A PLAT, PLAN, SITE PLAN, OR DRAWING SHOWING THE PROPERTY LINES OF THE PARCEL.
 - a. LOCATION OF PLANNED RESIDENT OR BUSINESS STRUCTURE ON THE PROPERTY WITH DISTANCES FROM TWO OF THE PROPERTY LINES TO THE STRUCTURE (SEE SAMPLE BELOW).
 - b. LOCATION OF THE ACCESS POINT (DRIVEWAY, ETC.) ON THE ROADWAY FROM WHICH LOCATION IS TO BE ADDRESSED WITH A DISTANCE FROM A PARALLEL PROPERTY LINE AND OR PROPERTY CORNER (SEE SAMPLE BELOW).
 - c. TRAVEL OF THE DRIVEWAY FROM THE ACCESS POINT TO THE STRUCTURE (SEE SAMPLE BELOW).

SAMPLE:



NOTE: 5 TO 7 WORKING DAYS MAY BE REQUIRED IF ADDRESSING DEPARTMENT NEEDS TO CONDUCT AN ON SITE SURVEY.


HUB CITY INDUSTRIAL SUPPLY

SHEET INDEX

COVER SHEET
TYPICAL SECTION & GENERAL NOTES
SITE LAYOUT
GRADING PLAN
DETAILS

1
2
3
4
5-7

PROJECT LOCATION



PLANS PREPARED FOR:

SCOTT STEWART
P.O. BOX 3566
LAKE CITY, FL 32056
PHONE: (904) 752-3654

LEGEND

EXISTING

PROPOSED

CONCRETE MONUMENT FOUND

IRON PIPE FOUND

LIGHT STANDARD

POWER POLE

WATER VALVE

FIRE HYDRANT

BACKFLOW PREVENTER

CLEANOUT

MANHOLE

GROUND CONTOUR

WELL

MONITORING WELL

ELECTRIC BOX

TELEPHONE BOX

CABLE T.V. BOX

D.O.T. MARKER FOUND

CONCRETE

SOIL BORING LOCATION

SINGLE POST SIGN

BENCH MARK

TRAFFIC LIGHT CABINET

CONCRETE MONUMENT SET

IRON PIPE SET

LIGHT STANDARD

POWER POLE

WATER VALVE

FIRE HYDRANT

BACKFLOW PREVENTER

CLEANOUT

MANHOLE

GROUND CONTOUR

DITCH BLOCK

FINISH ELEVATION

FLOW ARROW

HANDICAP PARKING

MITERED END

TREE

SYMBOLS & ABBREVIATIONS

PROPERTY LINE

CENTER LINE

BASE LINE

SANITARY SEWER

STORM SEWER

ELECTRIC

OVERHEAD ELECTRIC

UNDERGROUND ELECTRIC

OVERHEAD TELEPHONE

UNDERGROUND TELEPHONE

RADIUS

CLEANOUT

BENCH MARK

F.O.C. FIBER OPTIC CABLE

LF LINEAR FEET

IP IRON PIPE

MH MANHOLE

G GAS

UC UNDERGROUND CABLE

OC OVERHEAD CABLE

W WATER LINE

RCP REINFORCED CONCRETE PIPE-ROUND

RCPA REINFORCED CONCRETE PIPE-ARC

RCPE REINFORCED CONCRETE PIPE-ELLIPTICAL

CMP CORRUGATED METAL PIPE-ROUND

CMCA CORRUGATED METAL PIPE-ARC

BCCAP BITUMINOUS COATED CORRUGATED METAL PIPE


REVISIONS

COVER SHEET



BAILEY BISHOP & LANE, INC.
P. O. BOX 3717
LAKE CITY, FL 32058-3717
PH. (904) 752-5640
FAX (904) 755-7771

JOB NO.
990249
DATE
07/14/99
SHEET NO.
1



- GENERAL NOTES
1. CONTRACTOR SHALL VERIFY ALL DIMENSIONS AND DETAILS SHOWN. NOTIFY THE ENGINEER OF ANY CHANGES OR MODIFICATIONS TO THE PLANS.
 2. THE SITE IS LOCATED IN SECTION 30, TOWNSHIP 9 SOUTH, RANGE 15 EAST, GILCHRIST COUNTY, FLORIDA
 3. THE STREETS ARE TO BE CONSTRUCTED IN ACCORDANCE WITH THE FLORIDA DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION (CURRENT EDITION).
 4. THE MATERIALS USED IN THE CONSTRUCTION OF THE STREETS ARE TO MEET THE REQUIREMENTS OF THE FLORIDA DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION (CURRENT EDITION).
 5. THE STORMWATER MANAGEMENT SYSTEM IS DESIGNED IN ACCORDANCE WITH CHAPTER 40B-4 F.A.C.
 6. THE RETENTION BASINS SHALL BE CONSTRUCTED INITIALLY TO SERVE AS A SEDIMENT TRAP DURING CONSTRUCTION.
 7. ALL SLOPES OF THE STORMWATER BASINS SHALL BE SODDED. ALL DISTURBED AREAS NOT SODDED SHALL BE SEEDED WITH A MIXTURE OF LONG-TERM VEGETATION AND QUICK-GROWING SHORT TERM VEGETATION FOR THE FOLLOWING CONDITIONS. FOR THE MONTHS FROM SEPTEMBER THROUGH MARCH, THE MIX SHALL CONSIST OF 70 POUNDS PER ACRE OF LONG-TERM SEED AND 20 POUNDS PER ACRE OF WINTER RYE. FOR THE MONTHS OF APRIL THROUGH AUGUST, THE MIX SHALL CONSIST OF 70 POUNDS PER ACRE OF LONG-TERM SEED AND 20 POUNDS PER ACRE OF MILLET.
 8. ALL GRASS AREAS ARE TO RECEIVE A 4" MUCK BLANKET OR TOPSOIL TREATMENT.
 9. EXISTING DRAINAGE STRUCTURES WITHIN THE CONSTRUCTION LIMITS SHALL BE REMOVED.
 10. THE LOCATION OF THE UTILITIES SHOWN IN THE PLANS ARE APPROXIMATE ONLY. THE EXACT LOCATION SHALL BE DETERMINED BY THE CONTRACTOR DURING CONSTRUCTION.
 11. ANY PUBLIC LAND CORNER WITHIN THE LIMITS OF CONSTRUCTION IS TO BE PROTECTED. IF A CORNER MONUMENT IS IN DANGER OF BEING DESTROYED AND HAS NOT BEEN PROPERLY REFERENCED, THE CONTRACTOR SHOULD NOTIFY THE ENGINEER.

TYPICAL SECTION AND GENERAL NOTES



BAILEY BISHOP & LANE, INC.
P. O. BOX 3717
LAKE CITY, FL 32058-3717
PH. (904) 752-5840
FAX (904) 755-7771

REVISIONS





1. 09/08/99 NEW SHEET SAME TYPICAL SECTION AND GENERAL NOTES

JOB NO.
990249
DATE
09/08/99
SHEET NO.
2



SECTION 19, TOWNSHIP 4 SOUTH, RANGE 17 EAST
PRESENT ZONING: INDUSTRIAL, LIGHT AND WAREHOUSING
PROPERTY COVERED BY STRUCTURE: 24.86%





CROSS SECTION



250 LF SILT FENCE

GRADING PLAN





BAILEY BISHOP & LANE, INC.
 P. O. BOX 3717
 LAKE CITY, FL 32056-3717
 PH. (904) 752-5640
 FAX (904) 755-7771

REVISIONS

1. 09/08/99 ADDED INLET & CULVERT GOING TO STORMWATER BASIN AND BASIN CROSS SECTION.

JOB NO. 990249
 DATE 07/06/99
 SHEET NO. 4



DIMENSIONS												
D	X	A	B	C	E	F	G	M				N
								Single Pipe	Double Pipe	Triple Pipe	Quad. Pipe	
15"	2'-7"	2.5'	1.68'	4.18'	1.50'	5'	1.23'	4.33'	6.92'	9.50'	12.08'	1.04'
18"	2'-10"	2.5'	2.24'	4.14'	2.00'	6'	1.41'	4.58'	7.42'	10.25'	13.08'	1.04'
24"	3'-5"	2.5'	3.35'	5.85'	3.00'	7'	1.73'	5.08'	8.50'	11.92'	15.33'	1.04'
30"	4'-3"	2.5'	4.47'	6.97'	4.00'	8'	2.00'	5.58'	9.83'	14.08'	18.33'	1.04'
36"	5'-1"	2.5'	5.59'	8.09'	5.00'	9'	2.24'	6.08'	11.17'	16.25'	21.33'	1.04'
42"	6'-0"	2.5'	6.71'	9.21'	6.00'	10'	2.45'	6.58'	12.58'	18.58'	24.58'	1.04'
48"	6'-9"	2.5'	7.83'	10.33'	7.00'	11'	2.65'	7.08'	13.83'	20.58'	27.33'	1.04'
54"	7'-8"	2.5'	8.94'	11.44'	8.00'	12'	2.83'	7.58'	15.25'	22.92'	30.58'	1.04'
60"	8'-6"	2.5'	10.06'	12.56'	9.00'	13'	3.00'	8.08'	16.58'	25.08'	33.58'	1.04'
4:1 Slope	15"	2'-7"	2.5'	3.09'	5.59'	3.0'	1.23'	4.33'	6.92'	9.50'	12.08'	1.04'
	18"	2'-10"	2.5'	4.12'	6.62'	4.0'	1.41'	4.58'	7.42'	10.25'	13.08'	1.04'
	24"	3'-5"	2.5'	6.18'	8.68'	6.0'	1.73'	5.08'	8.50'	11.92'	15.33'	1.04'
	30"	4'-3"	2.5'	8.25'	10.75'	8.0'	2.00'	5.58'	9.83'	14.08'	18.33'	1.04'
	36"	5'-1"	2.5'	10.31'	12.81'	10.0'	2.24'	6.08'	11.17'	16.25'	21.33'	1.04'
	42"	6'-0"	2.5'	12.37'	14.87'	12.0'	2.45'	6.58'	12.58'	18.58'	24.58'	1.04'
	48"	6'-9"	2.5'	14.43'	16.93'	14.0'	2.65'	7.08'	13.83'	20.58'	27.33'	1.04'
	54"	7'-8"	2.5'	16.49'	18.99'	16.0'	2.83'	7.58'	15.25'	22.92'	30.58'	1.04'




NOTE:
PIPE LENGTHS NOTED IN PLANS
INCLUDE THE MITERED ENDS.

*Slope: 4:1 Miters: To & Pipe For Pipes 18" And Smaller.
2:1 Miters: To & Pipe For Pipes 24" And Larger.
1:1 For Pipes 24" And Larger.


MITERED END SECTION DETAIL - BCCMP



PROVIDE 1/8"-1/4" CONTRACTION
JOINTS AT 10' CENTERS MAXIMUM.
HEADER CURB DETAIL



EXTRA BASE FOR CROSS CULVERTS
UNDER FLEXIBLE PAVEMENTS



WHITE SYMBOL ON
BLUE BACKGROUND
BLACK 1" LETTERS ON
WHITE BACKGROUND
PARKING BY
DISABLED
PERMIT
ONLY

SIGN SHALL BE PLACED IN FRONT OF ALL
DESIGNATED HANDICAPPED SPACES. SIGN
HEIGHT SHALL BE 7' FROM PAVEMENT TO
BOTTOM OF SIGN.
5' HANDICAPPED AISLE MAY BE PLACED ON
THE RIGHT OR LEFT SIDE OF PARKING STALL.
HANDICAPPED PARKING SYMBOL
SHALL BE 3 OR 5 FT. HIGH AND BLUE
IN COLOR

PARKING STALL DETAIL

REVISIONS

1. 09/08/99 ADDED INLET DETAILS.



DRAINAGE DETAILS



BAILEY BISHOP & LANE, INC.

P. O. BOX 3717
LAKE CITY, FL 32055-3717
PH. (904) 752-5840
FAX (904) 755-7771

JOB NO.
990249
DATE
07/14/99
SHEET NO.
5



GENERAL NOTES

STRUCTURE BOTTOM

1. Walls of circular structures (Alternate A) constructed in place may be of non-reinforced concrete or brick or reinforced concrete. Precast and rectangular structures (Alternate B) shall be constructed of reinforced concrete only.
2. Wall thickness and reinforcement are for either reinforced cast-in-place or precast concrete units except that precast circular units may be furnished with walls in accordance with either A.S.T.M. C-478 (up to 96" diameter) or A.S.T.M. C-76, Class III, B Wall, modified where the elliptical steel cage area is placed in the center one-third of the wall.
3. Top and floor slab thickness and reinforcement are for all types of construction. Top and floor slabs for Type J units shall be of Class II concrete. Concrete as specified in A.S.T.M. C-478 (4000 psi) may be used in lieu of Class I and Class II concrete in precast items manufactured in plants which are under the 'Standard Operating Procedures' for the inspection of precast drainage products.
4. Reinforcement is based on Grade 40. Grade 60 or welded wire fabric, either smooth or deformed.
5. Rectangular structures may be rotated as directed by the Engineer in order to facilitate connections between the structure walls and storm sewer pipes.
6. Except when A.C.I. hooks are specifically required, embedment hooks in the top and bottom slabs may be replaced with straight embeddings or peripheral reinforcement.
7. All steel bars shall have 1/4" minimum cover unless otherwise shown. Horizontal steel in rectangular structures shall be lapped a minimum of 24 bar diameters at corners.
8. The corner fillets shown are necessary for rectangular structures used with circular risers and inlet throats and used on skew with rectangular risers, inlet and inlet throats. Fillets will be required in the lower end of the Alt. B riser when used with the Alt. A box.
9. The corner fillets shown are necessary for rectangular structures used with circular risers and inlet throats and used on skew with rectangular risers, inlet and inlet throats. Fillets will be required in the lower end of the Alt. B riser when used with the Alt. A box.

GENERAL NOTES

1. THE SEAL THAT APPEARS ON THESE DRAWINGS, THE SEAL OF THE ENGINEER FOR INLAND BUILDINGS WHO IS NOT THE ENGINEER OF RECORD.
2. CERTIFICATION RESTRICTION:
ENGINEER'S CERTIFICATION IS STRICTLY LIMITED TO STRUCTURAL COMPONENTS DESIGNED AND FURNISHED BY INLAND BUILDINGS. CERTIFICATION EXTENDS ONLY TO THE DESIGN LOADS AND STANDARDS INDICATED ON THE PLANS. CERTIFICATION DOES NOT EXTEND TO FOUNDATION, MECHANICAL, ELECTRICAL, PLUMBING, FIRE PROTECTION, CIVIL WORK, ARCHITECTURE RESPONSIBILITIES, OVERALL PROJECT COORDINATION, OR OTHER ASPECTS OF CODE COMPLIANCE NOT SPECIFICALLY REFERENCED BY THE MANUFACTURER'S ORDER DOCUMENTS. CERTIFICATION SHALL NOT EXTEND TO BUILDING ERECTION SUPERVISION OR INSPECTION.
3. ANCHOR BOLTS ARE NOT SUPPLIED BY INLAND BUILDINGS. ANCHOR BOLT DIAMETER DETERMINED BY ALLOWABLE SHEAR AND TENSION PER AISI (ASTM A-307) MINIMUMS. ACTUAL LENGTH, HEAD STYLE, AND METHOD OF TRANSFERRING FORCES FROM ANCHOR BOLTS TO CONCRETE FOOTINGS TO BE DETERMINED BY OTHERS.
4. FOUNDATIONS MUST BE DESIGNED FOR LOCAL SOIL CONDITIONS BY A QUALIFIED FOUNDATION ENGINEER TO SAFELY SUPPORT COLUMN LOADS. INLAND IS NOT RESPONSIBLE FOR ERRORS, OMISSIONS, OR DAMAGES INCURRED IN THE ERECTION OF BUILDING COMPONENTS NOR FOR THE INSPECTION OF ERECTED COMPONENTS TO ASCERTAIN SAME.
6. TEMPORARY BRACING MUST BE INSTALLED BY ERECTOR TO PROVIDE ADEQUATE STABILITY DURING ERECTION. BRACING INDICATED ON THE STRUCTURE DRAWINGS IS CRITICAL TO THE STABILITY OF THE COMPLETED STRUCTURE AND SHALL NOT BE REMOVED.
7. IF WINDOW AND DOOR FRAMES ARE TO BE FIELD LOCATED, GIRTS & SHEETING ARE TO BE FIELD CUT AS REQUIRED.
8. A 3/4" DIA. X 2" LONG SLOT MUST BE FIELD LOCATED AS NOTED IN GIRTS OF FLUSH FRAMED BUILDINGS TO PERMIT THE INSTALLATION OF CABLE BRACING.
9. WALL & LINER PANELS ARE AN INTEGRAL PART OF THE STRUCTURAL SYSTEM. UNAUTHORIZED REMOVAL OF PANELS IS PROHIBITED.
10. ALL FIELD WELDING MUST BE PERFORMED BY AWS QUALIFIED WELDERS FOR THE WELDING PROCESSES AND POSITIONS INDICATED IN ACCORDANCE WITH THE APPLICABLE AWS SPECIFICATION. WELD ELECTRODES USED MUST BE 70 KSI STEEL, LOW HYDROGEN CONTENT.
11. THE CORRECTION OF MINOR MISPLACEMENTS BY THE USE OF DRIFT PINS TO DRAW COMPONENTS INTO LINE, SHIMMING, MODERATE AMOUNTS OF REAMING, CHIPPING AND CUTTING, AND THE REPLACEMENT OF MINOR SHORTAGES OF MATERIAL MAY BE REQUIRED AND IS NOT THE RESPONSIBILITY OF INLAND BUILDINGS.
12. THE ERECTOR IS RESPONSIBLE FOR VERIFYING PROPER ELEVATION OF FRAMES AT THE TIME OF INSTALLATION OF THE FRAMES. SHIMMING MAY BE REQUIRED TO ACHIEVE PROPER INSTALLATION.
13. WHEN HANDLING LONG TRIM, CARE SHOULD BE TAKEN TO AVOID DAMAGE CAUSED BY BUCKLING.

ROOF PROFILES

WALL PROFILES

PAINTED SIDE/OUTSIDE
DYNA RIB (OR) PANEL

PAINTED SIDE/OUTSIDE
DYNA RIB (DW) PANEL

PANEL, TRIM, & ACCESSORIES INFORMATION

ROOF PANELS

TYPE: DR GAUGE: 26 COLOR: GALVALUME
UL90 CERTIFICATION: NO
IF SS:
CLIP HEIGHT: _____

WALL PANELS

TYPE: DW GAUGE: 26 COLOR: ASH GRAY

LINER PANELS

TYPE: NONE GAUGE: _____ COLOR: _____
HEIGHT: _____

FAÇADE PANELS

TYPE: NONE GAUGE: _____ COLOR: _____

SOFFIT PANELS

TYPE: NONE GAUGE: _____ COLOR: _____

PARTITION PANELS

TYPE: NONE GAUGE: _____ COLOR: _____

ACCESSORIES

NONE BY OTHERS INLAND THICKNESS OVER ZEE
4"

ROOF INSULATION: _____

WALL INSULATION: _____

THERMAL BLOCKS: _____

ROOF CURBS: _____

SKYLIGHTS: _____

WALL LIGHTS: _____

WALKDOORS: _____

WINDOWS: _____

RIDGEVENTS: _____



BUILDINGS

INLAND BUILDINGS
2141 SECOND AVENUE S.W.
CULLMAN, AL 35005
PHONE: 800-438-1606
FAX: 800-438-1626



BUILDING DESIGN CRITERIA

1. DESIGN LOADS ARE APPLIED IN ACCORDANCE WITH THE APPLICABLE PROVISIONS OF THE BUILDING CODE LISTED BELOW.
REFERENCE: ICB0 EVALUATION REPORT 4018

BUILDING CODE : FBC 01 : 120
ROOF LIVE LOAD (PSF) : 20 : B
WIND EXPOSURE : Closed : 1.00
WIND IMPORTANCE : 1.00

OCCUPANCY CATEGORY : I

BUILDING PROFILE

WIDTH: 114 FEET
LENGTH: 87 FEET
SW BAY: 3 at 29 FEET
EW BAY: (LEFT) 1 at 12, 4 at 20, 1 at 22 FEET
EW BAY: (RIGHT) 1 at 22, 4 at 20, 1 at 12 FEET
EAVE HEIGHT: (BACK/FRONT) 20 / 20 FEET
ROOF SLOPE: (BACK/FRONT) 1,000:12 / 1,000:12
PEAK OFFSET: (FROM BACK) 57 FEET
GIRT TYPE: (BACK) Bypass
(FRONT) Bypass
(LEFT) OPEN
(RIGHT) Bypass
FRAME TYPE: (LEFT) Rigid
(RIGHT) Beaming

FRAMING FINISH

PRIMARY FRAMING
(MAIN FRAMES & ENDWALL FRAMES)
(WIND COLUMNS & BENTS)
SECONDARY FRAMING
(GIRTS, EAVE STRUTS, PURLINS
DOOR/FRAMED OPENG. & CLIPS ETC.)
DARK GRAY PRIMER
DARK GRAY PRIMER

IMPORTANT BOLT INFORMATION

TWO GRADES OF 1/2" BOLTS ARE USED IN THIS BUILDING, A307 AND A325. THE A325 BOLTS ARE USED FOR ATTACHING EAVE STRUTS AND ENDWALL COLUMNS TO RAFTERS. THEY ARE ALSO SOMETIMES USED FOR CERTAIN PURLIN TO RAFTER CONNECTIONS. REVIEW PLANS AND DETAILS FOR SPECIFIC INFORMATION.

TRIM

RAKE: GAUGE: 26 COLOR: EVERGREEN
EAVE: GAUGE: 26 COLOR: EVERGREEN
GUTTER: GAUGE: 26 COLOR: EVERGREEN
DOWNSPOUT: GAUGE: 26 COLOR: EVERGREEN
HEADR: GAUGE: 26 COLOR: ASH GRAY
SILL: GAUGE: 26 COLOR: ASH GRAY
JAMB: GAUGE: 26 COLOR: ASH GRAY
BASE SEAL: GAUGE: 26 COLOR: ASH GRAY
CORNER: GAUGE: 26 COLOR: ASH GRAY

DRAWING INDEX

NO.	TITLE
1	GENERAL INFORMATION
2-4	ANCHOR BOLT PLAN & REACTIONS
5	ROOF FRAMING
6,7	ROOF DETAILS
8,9	RIGID FRAME CROSS SECTIONS
10,11	ENDWALL ELEVATIONS
12,13	SIDEWALL ELEVATIONS
14-18	ENDWALL, SIDEWALL DETAILS
"NOTES" SUPPLIED AS REFERENCE ONLY	
INLAND ERECTION GUIDE	
DR ROOF PANEL ERECTION GUIDE	
DW WALL PANEL ERECTION GUIDE	

Florida Approval number FL3629 applies to Behlen ADP-1 and Inland DR roof in non-hurricane force wind zones.

Florida Approval number FL3668 applies to Behlen ADP-1 wall and Inland DR wall in non-hurricane force wind zones.

ISSUED FOR APPROVAL

DELIVERY OF THIS PROJECT IS BASED UPON PROMPT RETURN OF APPROVAL PRINTS. PLEASE RETURN ONE SET OF CHANGED APPROVAL PRINTS TO OUR OFFICES. ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL MAY BE SUBJECT TO ADDITIONAL CHARGES AND DELAYS.

☐ APPROVED AS DRAWN

☐ APPROVED AS NOTED

☐ NOT APPROVED, RESUBMIT
DO NOT FABRICATE

BY: _____ DATE: _____

IF THIS SET OF DRAWINGS WERE SENT VIA E-MAIL, THEY ARE COPIES OF THE ORIGINALS THAT ARE PRINTED AT THE OFFICE OF INLAND BUILDINGS CULLMAN, AL. THE ORIGINALS WITH THE ENGINEERS SEAL ARE CONSIDERED THE LEGAL DOCUMENTS.

TURN-OF-NUT TIGHTENING METHOD (FOR A-325T BOLTS)

ENOUGH BOLTS SHALL BE BROUGHT TO A "SNUG-TIGHT" CONDITION TO INSURE THAT THE PARTS OF THE JOINT ARE BROUGHT INTO GOOD CONTACT WITH EACH OTHER. SNUG-TIGHT IS DEFINED AS THE TIGHTNESS ATTAINED BY A FEW IMPACTS OF AN IMPACT WRENCH OR THE EFFORT OF A MAN USING AN ORDINARY SPUD WRENCH. FOLLOWING THIS INITIAL OPERATION, BOLTS SHALL BE PLACED IN ANY REMAINING HOLES IN THE CONNECTION AND BROUGHT TO SNUG TIGHTNESS. ALL BOLTS IN THE JOINT SHALL THEN BE TIGHTENED ADDITIONALLY BY (SEE TABLE A) TURN OF THE NUT, WITH TIGHTENING PROGRESSING SYSTEMATICALLY FROM THE MOST RIGID PART OF THE JOINT TO ITS FREE EDGES. DURING THIS OPERATION, THERE SHALL BE NO ROTATION OF THE PART NOT TURNED BY THE WRENCH.

TABLE A	NUT ROTATION FROM SNUG TIGHT CONDITION
BOLT LENGTH = AS MEASURED FROM UNDERSIDE OF HEAD TO EXTREME END OF POINT.	NUMBER OF TURNS
UP TO AND INCLUDING 4 DIAMETERS	1/3 TURN
OVER 4 DIAMETERS BUT NOT EXCEEDING 8 DIAMETERS	1/2 TURN

GENERAL INFORMATION

Job: HUB CITY #3

Location: LAKE CITY, FL 32025

Builder: SIMQUE CONSTRUCTION



INLAND BUILDINGS
2141 SECOND AVENUE S.W.
CULLMAN, AL 35005
PHONE: 800-438-1606
FAX: 800-438-1626

INLAND JOB NO.
H0845

DWG. NO.
1

FOUNDATION NOTES:

- 1. GIVE TOP OF FOUNDATION A TROWEL FINISH. THE FOUNDATION MUST BE SQUARE, LEVEL, AND SMOOTH.
- 2. ANCHOR BOLTS MUST BE LOCATED BY MEANS OF A TEMPLATE. DO NOT HAND SET ANCHOR BOLTS.


CAUTION

- 3. RIGID FRAMES HAVE BOTH HORIZONTAL AND VERTICAL REACTIONS ACTING AT THE BASE OF THE COLUMN. IN SOME CASES THE HORIZONTAL FORCE IS GREATER THAN THE VERTICAL. A FOUNDATION DESIGNED FOR A CONVENTIONAL STRUCTURE WILL NOT BE SATISFACTORY. FAILURE TO MAKE ADEQUATE PROVISION FOR THE HORIZONTAL THRUST CAN RESULT IN FOUNDATION FAILURE. DESIGN OF HAIRPINS OR TIE RODS TO CONTROL THE HORIZONTAL THRUST IS NOT FURNISHED BY INLAND BUILDINGS.


ISSUED FOR APPROVAL

- ☐ APPROVED AS DRAWN
- ☐ APPROVED AS NOTED
- ☐ NOT APPROVED, RESUBMIT DO NOT FABRICATE

BY: _____ DATE: _____



BASE DETAIL



BUILDING ORIENTATION

NO.	DRAWN	DATE	CHECKED	DATE	DESIGNER	DATE	APPROVALS	REMARKS
A	BBR	6/ 1/05	RAH	6/6/05	JBA	6/6/05		

ANCHOR BOLT PLAN

Job: HUB CITY #3

Location: LAKE CITY, FL 32025

Builder: SIMQUE CONSTRUCTION



INLAND BUILDINGS

2141 SECOND AVENUE S.W.

CULLMAN, AL 35035

PHONE: 800-438-1606


FAX: 800-438-1628

INLAND JOB NO.

H0845


DWG. NO.


2



ANCHOR BOLT PLAN

NOTE: All Base Plates @ 100'-0" (U.N.)





ANCHOR BOLT SUMMARY

Qnt	Loc	Dia (in)	Proj (in)
Ø 12	DJ	1/2"	1.00
Ø 48	EW	3/4"	2.50
Ø 32	RF	3/4"	2.50
Ø 8	WF	3/4"	2.50
Ø 2	WB	3/4"	2.50

WIND BENT REACTIONS

Loc	Line	Col	Horz	± Reactions		Anc No	Bolt Dia	Base Width	Plate Length	Thick
				Wind(k)	Seismic(k)					
F_SW	A	2	5.17	7.04	0.00	4	0.750	8.00	16.00	0.38

REACTION NOTES:

- THE VERTICAL (V) AND HORIZONTAL (H AND Z) REACTION ARE STATED IN KIPS. (1 KIP = 1000 POUNDS) POSITIVE DIRECTION IS AS SHOWN IN THE FOLLOWING DIAGRAM.
- MOMENT REACTIONS ARE STATED IN FOOT-KIPS AND ARE POSITIVE IN A COUNTERCLOCKWISE DIRECTION.
- THE FORCE ON THE ANCHOR BOLTS OR FOUNDATION WILL BE IN THE OPPOSITE DIRECTION TO THAT SHOWN.

4. MAXIMUM REACTION SUMMARY IS THE MAXIMUM POSITIVE AND NEGATIVE REACTIONS BASED ON THE REQUIRED LOAD COMBINATIONS.

5. SEISMIC REACTIONS SHOWN ARE CONSISTENT WITH THE BASE SHEAR (V) FROM THE SPECIFIED BUILDING CODE WITHOUT ADJUSTMENT FACTORS.

6. THE WIND LOAD BRACING REACTIONS DO NOT INCLUDE EWP, EWS, AND IP REACTIONS FROM THE INTERMEDIATE FRAME. THESE REACTIONS SHOULD BE ADDED TO GET THE TOTAL REACTIONS FOR THE FOUNDATION DESIGN.

V

ISSUED FOR APPROVAL

PLAN

32025


UCTION



DELIVERY OF THIS PROJECT IS BASED UPON
 PROMPT RETURN OF APPROVAL PRINTS.
 PLEASE RETURN ONE SET OF SIGNED APPROVAL
 PRINTS TO OUR OFFICES. ANY CHANGES MADE
 ON THIS PROJECT AFTER APPROVAL MAY BE
 SUBJECT TO ADDITIONAL CHARGES AND DELAYS.

☐ APPROVED AS DRAWN
☐ APPROVED AS NOTED
☐ NOT APPROVED, RESUBMIT
 DO NOT FABRICATE

BY: _____ DATE: _____




ANCHOR BOLT PLAN

Job: HUB CITY #3

Location: LAKE CITY, FL 32025

Builder: SIMQUE CONSTRUCTION

	BUILDINGS INLAND BUILDINGS 2141 SECOND AVENUE, S.W. CULLMAN, AL 35055 PHONE: 800-438-1606 FAX: 800-435-1620	INLAND JOB NO. H0845 DWG. NO. 3
---	---	--

ENDWALL COLUMN: REACTIONS, ANCHOR BOLTS, & BASE PLATES

Column Reactions (k)													Out-Of-Plane			Anc. Bolt NOD(in)	Base Wld	Plate Len	Base Thk (in)	Base Elev (in)
Firm Line	Col Line	Dead Vert	Coll Vert	Live Vert	Wind-Left Horiz Vert	Wind-Right Horiz Vert	Wd P Horiz	Wd S Horiz												
1	B	1.4	0.0	7.0	0.0	-5.4	0.0	-9.3	-4.1	4.5	4	0.750	6.000	9.000	0.375	0.0				
1	C	1.4	0.0	5.7	0.0	-4.0	0.0	-6.3	-4.3	4.7	4	0.750	8.000	9.000	0.375	0.0				
1	D	1.5	0.0	6.1	0.0	-4.6	0.0	-3.8	-4.5	4.9	4	0.750	8.000	9.000	0.375	0.0				
1	E	1.5	0.0	6.1	0.0	-8.2	0.0	-4.9	-4.2	4.6	4	0.750	8.000	9.000	0.375	0.0				
1	F	1.1	0.0	5.2	0.0	-6.7	0.0	-3.8	-3.0	3.3	4	0.750	6.000	9.000	0.375	0.0				
4	A	0.7	0.0	3.0	0.0	-9.3	0.0	-2.2	-1.9	2.1	4	0.750	6.000	9.000	0.375	0.0				
4	B	1.4	0.0	7.0	0.0	-3.8	0.0	-5.4	-4.0	4.4	4	0.750	6.000	9.000	0.375	0.0				
4	C	1.2	0.0	5.7	0.0	-6.3	0.0	-4.6	-4.2	4.6	4	0.750	6.000	9.000	0.375	0.0				
4	D	1.3	0.0	6.1	0.0	-3.8	0.0	-4.6	-4.4	4.8	4	0.750	6.000	9.000	0.375	0.0				
4	E	1.0	0.0	5.2	0.0	-3.9	0.0	-8.2	-2.9	4.4	4	0.750	6.000	9.000	0.375	0.0				
4	F	0.4	0.0	1.4	0.0	-1.1	0.0	-6.7	-1.1	1.2	4	0.750	6.000	9.000	0.375	0.0				

ENDWALL COLUMN: MAXIMUM REACTIONS, ANCHOR BOLTS, & BASE PLATES

Column Reactions (k)												
Firm Col	Lood	Hmax	Vmax	Reactions (k)	Hmin	Vmin	Anc. Bolt	Bose Plate	Wld	Len	Tnk	Bose Elev
Line	Id	H		Id	H		No D(in)	(in)			(in)	(in)
1 F	11	3.3 0.0	-3.2 6.4	12	-3.0	-6.1	4	0.750	6.000	9.000	0.375	0.0
1 E	11	4.6 0.0	-3.9 7.6	12	-4.2	-7.1	4	0.750	8.000	9.000	0.375	0.0
1 D	11	4.9 0.0	-2.9 7.6	13	-4.5	-6.7	4	0.750	8.000	9.000	0.375	0.0
1 C	11	4.7 0.0	-5.5 7.2	12	-4.3	-6.5	4	0.750	8.000	9.000	0.375	0.0
1 B	11	4.5 0.0	-8.5 8.5	12	-4.1	-8.3	4	0.750	6.000	9.000	0.375	0.0
4 A	11	2.1 0.0	-1.8 3.7	12	-1.9	-3.5	4	0.750	6.000	9.000	0.375	0.0
4 B	11	4.4 0.0	-4.5 8.5	12	-4.0	-8.3	4	0.750	6.000	9.000	0.375	0.0
4 C	11	4.6 0.0	-3.3 7.0	12	-4.2	-6.6	4	0.750	6.000	9.000	0.375	0.0
4 D	11	4.8 0.0	-3.8 7.4	12	-4.4	-6.8	4	0.750	6.000	9.000	0.375	0.0
4 E	11	4.4 0.0	-7.5 7.4	12	-4.0	-7.2	4	0.750	6.000	9.000	0.375	0.0
4 F	11	3.2 0.0	-6.1 6.3	12	-2.9	-6.1	4	0.750	6.000	9.000	0.375	0.0
4 G	11	1.2 0.0	-1.6 1.9	12	-1.1	-1.6	4	0.750	6.000	9.000	0.375	0.0

BRACING REACTIONS, PANEL SHEAR

		± Reactions (k)				Pore Shear (lb/ft)
		-Wind-		+Seismic-		
Loc	Line	Col	Horz	Vert	Horz	Vert
EW 1	Rigid Frame	At Endwall				
SW 4	Wind Bent	In Wall				
EW 4			5.2	3.1	0.0	0.0
SW 6			4.3	3.2	0.0	0.0
EW 6			2.1	5.2	3.2	0.0
						34

ISSUED FOR APPROVAL

DELIVERY OF THIS PROJECT IS BASED UPON PROMPT RETURN OF APPROVAL PRINTS. PLEASE RETURN ONE SET OF SIGNED APPROVAL PRINTS TO OUR OFFICES. ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL MAY BE SUBJECT TO ADDITIONAL CHARGES AND DELAYS.

☐ APPROVED AS DRAWN
☐ APPROVED AS NOTED
☐ NOT APPROVED, RESUBMIT
DO NOT FABRICATE

BY: _____ DATE: _____

REACTIONS

Job: HUB CITY #3

Location: LAKE CITY, FL 32025

Builder: SIMQUE CONSTRUCTION

APPROVALS

REMARKS

6/6/05

JBA

6/6/

RAH

6/1/05

BBR

A

Inland

BUILDINGS

INLAND BUILDINGS
2141 SECOND AVENUE S.W.
CULLMAN, AL 35055
PHONE: 800-438-1606
FAX: 800-438-1626

INLAND JOB NO.

H0845

DWNG. NO.

4

SPECIAL BOLTS & WASHERS			
ROOF PLAN	QUAN	TYPE	DIA. LENGTH W/BT
1	2	A325	1/2" 1 1/2"

TRIM TABLE	
ROOF PLAN	QTY
1	TM28

MEMBER TABLE	
MARK	PART
P-1	10214
P-2	10214
P-3	10214
P-4	10214
P-5	10214
E-1	10E14
E-2	10E14
E-3	10E14
E-4	10E14
E-5	10E14
CB-4	WX5
CB-5	WX5
CB-6	WX4
CB-7	WX4
CB-8	WX5
CB-9	WX5
CB-10	WX5
CB-11	WX5
CB-12	WX4
CB-13	WX4
CB-14	WX4
CB-15	WX5
CB-16	WX5

NO.	DRAWN	DATE	CHECKED	DATE	DESIGNER	DATE	APPROVALS	REMARKS
A	BBR	6/ 1/05	RAH	6/6/05	JBA	6/6/05		

ROOF PANELS MUST BE FIELD CUT AT RIDGEVENT LOCATIONS.

28'-7 3/8" (29)	28'-6" (29)	28'-6" (29)	28'-7 3/8" (29)
-----------------	-------------	-------------	-----------------

ROOF SHEETING
PANELS: 26 Co. DR
GALVALUME

ISSUED FOR APPROVAL

DELIVERY OF THIS PROJECT IS BASED UPON PROMPT RETURN OF APPROVAL PRINTS. PLEASE RETURN ONE SET OF SIGNED APPROVAL PRINTS TO OUR OFFICES. ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL MAY BE SUBJECT TO ADDITIONAL CHARGES AND DELAYS.

☐ APPROVED AS DRAWN

☐ APPROVED AS NOTED

☐ NOT APPROVED, RESUBMIT

☐ DO NOT FABRICATE

BY: _____ DATE: _____

ROOF FRAMING

Job: HUB CITY #3

Location: LAKE CITY, FL 32025

Builder: SIMQUE CONSTRUCTION



INLAND BUILDINGS
2141 SECOND AVENUE S.W.
CULMAN, AL 35005
PHONE: 800-438-1606
FAX: 800-438-1628


INLAND JOB NO.

H0845


DWG. NO.

5



ROOF FRAMING PLAN




ROOF FRAMING PLAN




NOTE: PURLIN LAPS MAY VARY IN LENGTH AND MAY NOT NECESSARILY BE THE SAME ON EACH SIDE OF THE FRAME



DETAIL: PURLIN TO RIGID FRAME RAFTER
AT END & FLANGE BRACE PLACEMENT




DETAIL: RAKE ANGLE TO PURLIN
WITH RAKE ANGLE LAP




DETAIL: RAKE ANGLE @ RIDGE

FASTENER SCHEDULE						
LOC.	FAST. NUMBER	DESCRIPTION	LOC.	FAST. NUMBER	DESCRIPTION	
1	AS NOTED ON RIGID FRAME ELEVATION	14	3228084/1	SCREW 12 X 1 1/4 HMM SD #5 PT NW	HD	
2	3228084/1	SCREW 1/4 X 7/8 FL-TP SD NW	15	3188022/1	BOLT 1/2 X 1 1/2 HMM A255 UNF. & NUT (268812)	SP
3	3228084/1	SCREW 12 X 1 HMM SD NW	16	3208170/2	BOLT 1/2 X 1 FL RT HD A307 PLTD & NUT (2688007)	SS
4	3228101	SCREW 12 X 1 1/4 FL-TP SD NW	17	3228081/2	SCREW 12 X 2 FL-TP SD NW	PT
5	3228105	SCREW 1/4 X 1 1/4 LG-LF SD NW	18	3228096	SCREW 14 X 6 HMM ST 304SS NW	RT
6	3228095	SCREW 8 X 1 1/2 HMM SD NW	19	995011	BOLT 3/8 X 7/8 HMM ST 304SS NW	NW
7	3188185	BOLT 1/2 X 1 1/4 HEX A307 UNF. & NUT (2688126)	20	3188003/1	BOLT 3/8 X 7/8 HMM HD (W/O WASHER) & NUT (2688008)	FL
8	3188185	BOLT 1/2 X 1 3/4 HEX A307 UNF. & NUT (2688126)	21	3188003/2	BOLT 3/8 X 7/8 HMM HD (W/O WASHER) & NUT (2688008)	HEAVY
9	3188136	BOLT 3/8 X 2 1/2 HMM A255 UNF. & NUT (2688101)	22	3228112	SCREW 1/4 X 1 1/2 HMM SD NW	UNF.
10	3188121	BOLT 3/4 X 1 1/2 HMM A255 UNF. & NUT (2688102)	23	3228112	SEE WALL PANEL ERECTION GUIDE FOR SCREW & SPACING	PLTD
11	3188125	BOLT 3/4 X 2 1/2 HMM A255 UNF. & NUT (2688102)	24	3228112	SCREW 1/4-20 X 1 1/4 HMM SHOULDER SD NW	HEAVY
12	3228102	SCREW 1/4 X 7/8 FL-TP SD NW FOR DR ROOF	25	3228128	SCREW 1/4 X 1 LG-LF ST NW	LG-LF
13	3228102	SCREW 1/4 X 7/8 LG-LF SD NW FOR SSR				PHYS
14	3228101	SCREW 12 X 1 1/4 FL-TP SD NW FOR DR ROOF				
15	3228101	SCREW 12 X 1 1/4 LG-LF SD NW FOR SSR				

NOTES:

1. FOR PLANCE BRACE LOCATIONS - SEE FRAME CROSS SECTION AND ROOF FRAMING PLANS.
2. A-3257 BOLTS SHALL BE TIGHTENED USING THE "TURN OF THE NUT" METHOD.
3. SOME FIELD DRILLING AND/OR FIELD CUTTING OF STEEL COMPONENTS MAY BE REQUIRED DURING THE ERECTION OF THIS BUILDING.
4. THE LENGTH OF THE PLANCE BRACE SUPPLIED AT EACH LOCATION WILL DETERMINE WHICH STANDARD LAP HOLE LOCATION (9, 1'-8, 2'-5 OR 3'-9) IS TO BE USED.
5. ATTACH PLANCE BRACE TO HOLE IN GIRT WHICH BEST FITS THE PLANCE BRACE LENGTH SUPPLIED FOR THE LOCATION.
6. REPLACE STANDARD BOLT WITH SPECIAL BOLT  WHEN INDICATED ON ROOF FRAMING PLAN.



DETAIL: PURLIN TO RIGID FRAME RAFTER
AT END & FLANGE BRACE PLACEMENT

ISSUED FOR APPROVAL






DELIVERY OF THIS PROJECT IS BASED UPON
PROMPT RETURN OF APPROVAL PRINTS.
PLEASE RETURN ONE SET OF SIGNED APPROVAL
PRINTS TO OUR OFFICES. ANY CHANGES MADE
ON THIS PROJECT AFTER APPROVAL MAY BE
SUBJECT TO ADDITIONAL CHARGES AND DELAYS.

☐ APPROVED AS DRAWN
☐ APPROVED AS NOTED
☐ NOT APPROVED, RESUBMIT
DO NOT FABRICATE

BY: _____ DATE: _____

George

A	BBR	6/1/05	RAH	6/6/05	JBA	6/6/05	APPROVALS
NO.	DRAWN	DATE	CHECKED	DATE	DESIGNER	DATE	REMARKS



FASTENER SCHEDULE					
LOC.	FAST. NUMBER	DESCRIPTION	LOC.	FAST. NUMBER	DESCRIPTION
1		AS NOTED ON RIGID FRAME ELEVATION	12	3228097	SCREEN 12 X 1 1/4 HMM SD #5 PT. NW
2	3228104	SCREEN 1/4 X 7/8 FL-TP SD NW	13	3184223	BOLT 1/2 X 1 1/2 HMM ASST UNPL & NUT (2688137)
3	3228094	SCREEN 12 X 1 HMM SD NW	14	3208170	BOLT 1/2 X 1 1/2 RT RD HO ASOT PLTD & NUT (2688007)
4	3228101	SCREEN 12 X 1 1/4 FL-TP SD NW	15	3228102	SCREEN 12 X 2 FL-TP SD NW
5	3228105	SCREEN 1/4 X 1 1/4 LG-LF SD NW	16	3228096	SCREEN 14 X 6 HMM ST 304SS NW
6	3228095	SCREEN 8 X 1 1/2 HMM SD NW	17	9596011	BOLT 3/8 X 1/8 HMM HO (W/O WASHER) & NUT (2688006)
7	3184165	BOLT 1/2 X 1 1/4 HEX ASOT UNPL & NUT (2688126)	18	3189003	BOLT 3/8 X 7/8 HEX HO (W/O WASHER) & NUT (2688008)
8	3184164	BOLT 1/2 X 1 1/4 HEX ASOT UNPL & NUT (2688126)	19	3228112	SCREEN 1/4 X 1 1/2 HMM SD NW
9	3184134	BOLT 5/8 X 1 1/2 HMM ASST UNPL & NUT (2688101)	20		SEE WALL PANEL ERECTION GUIDE FOR SCREEN & SPACING
10	3184132	BOLT 5/8 X 1 1/2 HMM ASST UNPL & NUT (2688102)	21	3228114	SCREEN 1/4 X 1 1/4 HMM SHOULDER SD NW
11	3184126	BOLT 5/8 X 1 1/2 HMM ASST UNPL & NUT (2688102)	22	3228112	SCREEN 1/4-20 X 1 1/4 HMM SHOULDER SD NW
12	3228104	SCREEN 1/4 X 7/8 FL-TP SD NW FOR DR ROOF	23	3228112	SCREEN #17 X 1 LG-LF ST. NW
13	3228104	SCREEN 1/4 X 7/8 FL-TP SD NW FOR SSR			
14	3228104	SCREEN 12 X 1 1/4 FL-TP SD NW FOR DR ROOF			
15	3228104	SCREEN 12 X 1 1/4 LG-LF SD NW FOR SSR			

ABBREVIATIONS
AS = AS NOTED
SD = STEEL DRILLING
ST = SELF TAPPING
SS = STAINLESS STEEL
PT = POINT
RD = ROUND
HO = HOLES
W/O = WITHOUT WASHER
UNPL = UNPLATED
HEAVY HEX = HEAVY HEX
PLTD = PLATED
SHOULDER = SHOULDER
FL-TP = FLAT TOP
LG-LF = LONG LIFE
PTSS = PHILLIPS

NOTES:

1. FOR PLANE BRACE LOCATIONS - SEE FRAME CROSS SECTION AND ROOF FRAMING PLANS.
2. A-325T BOLTS SHALL BE TIGHTENED USING THE "TURN OF THE NUT" METHOD.
3. SOME FIELD DRILLING AND/OR FIELD CUTTING OF STEEL COMPONENTS MAY BE REQUIRED DURING THE ERECTION OF THIS BUILDING.

4. THE LENGTH OF THE FLANGE BRACE SUPPLIED AT EACH LOCATION WILL DETERMINE WHICH STANDARD LAP HOLE LOCATION (9, 1'-8, 2'-5 OR 3'-9) IS TO BE USED.

6. REPLACE STANDARD BOLT WITH SPECIAL BOLT WHEN INDICATED ON ROOF FRAMING PLAN.

ISSUED FOR APPROVAL

DELIVERY OF THIS PROJECT IS BASED UPON PROMPT RETURN OF APPROVAL PRINTS. PLEASE RETURN ONE SET OF SIGNED APPROVAL PRINTS TO OUR OFFICES. ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL MAY BE SUBJECT TO ADDITIONAL CHARGES AND DELAYS.

☐ APPROVED AS DRAWN

☐ APPROVED AS NOTED

☐ NOT APPROVED, RESUBMITTING

DO NOT FABRICATE

BY: _____ DATE: _____

BY: _____ DATE: _____

ERECTION DETAILS

Job: HUB CITY #3

Location: LAKE CITY, FL. 32025

Builder: SIMQUE CONSTRUCTION

A	BBR	6/1/05	RAH	6/6/05	JBA	6/6/05	APPROVALS
NO.	DRAWN	DATE	CHECKED	DATE	DESIGNER	DATE	REMARKS

Inland

BUILDINGS

INLAND BUILDINGS
2141 SECOND AVENUE S.W.
CULLMAN, AL 35055
PHONE: 800-438-1606
FAX: 800-438-1626

LAND JOB NO.


DWNG. NO.

7

SPICE PLATES & BOLTS				CAP PLATE BOLTS			
Splice Mark	Quon	Top/Bot/Int	Type Dia Len	Col	Id	Ont Typ Dia Len	
SP-1	4	0	A325 0.750 2.50	EC-1	4	A325 0.500 1.50	
SP-2	4	0	A325 0.750 2.50	EC-2	4	A325 0.500 1.50	
SP-3	4	0	A325 0.750 2.50	EC-3	4	A325 0.500 1.50	
SP-4	4	0	A325 0.750 2.50	EC-4	4	A325 0.500 1.50	
SP-5	4	0	A325 0.750 2.50	EC-5	4	A325 0.500 1.50	

FLANGE BRACES: Both Sides(UN.)
A - L1.5x16g

MEMBER SIZE TABLE (in)				OUTSIDE FLANGE		INSIDE FLANGE	
PIECE	WEB DEPTH	WEB PLATE THICK	PLATE LENGTH	W x L	W x L	W x L	W x L
RF1-1	9.0 / 9.0	0.135	215.5	6 x 1/4" x 230.2	6 x 1/4" x 215.5		
RF1-2	9.0 / 9.0	0.164	15.4	6 x 1/4" x 19.3	6 x 1/4" x 252.0		
RF1-3	12.0 / 12.0	0.135	252.0	6 x 1/4" x 251.0	6 x 1/4" x 412.6		
RF1-4	12.0 / 12.0	0.135	413.6	6 x 1/4" x 293.2	6 x 1/4" x 292.2		
RF1-5	12.0 / 12.0	0.135	293.2	6 x 1/4" x 371.4	6 x 1/4" x 372.5		
RF1-6	9.0 / 9.0	0.164	15.4	6 x 1/4" x 19.3	6 x 1/4" x 215.5		
EC-1	9.0 / 9.0	0.135	215.5	6 x 1/4" x 230.2	6 x 1/4" x 215.5		
EC-2	9.0 / 9.0	0.135	215.5	6 x 1/4" x 230.2	6 x 1/4" x 215.5		
EC-3	9.0 / 9.0	0.135	215.5	6 x 1/4" x 230.2	6 x 1/4" x 215.5		
EC-4	9.0 / 9.0	0.135	215.5	6 x 1/4" x 230.2	6 x 1/4" x 215.5		
EC-5	9.0 / 9.0	0.135	215.5	6 x 1/4" x 230.2	6 x 1/4" x 215.5		



RIGID FRAME ELEVATION
FOR FRAME LINE 1

THIS SET OF PRINTS IS FOR APPROVAL PURPOSES ONLY

DELIVERY OF THIS PROJECT IS BASED UPON PROPER RETURN OF APPROVAL PRINTS. PLEASE RETURN ONE SET OF SIGNED APPROVAL PRINTS TO OUR OFFICES A.S.A.P. ANY CHANGES MADE ON THIS PROJECT AFTER ENGINEERING CHARGES AND DELAYS.

☐ APPROVED AS DRAWN


☐ APPROVED AS NOTED

☐ NOT APPROVED, RESUBMIT

☐ DO NOT FABRICATE

BY: _____ DATE: _____

Simque Construction



INLAND BUILDINGS
2141 SECOND AVENUE S.W.
CULLMAN, AL 35055
PHONE: 800-438-1606
FAX: 800-438-1628

RIGID FRAME ELEVATION

Job: HUB CITY #3

Location: LAKE CITY, FL 32025

Builder: SIMQUE CONSTRUCTION

INLAND JOB NO.
H0845


DWG. NO.
8

NO.	DRAWN	DATE	CHECKED	DATE	DESIGNER	DATE	APPROVALS	REMARKS
A	BBR	6/1/05	RAH	6/6/05	JBA	6/6/05		

SPICE PLATES & BOLTS				CAP PLATE BOLTS			
Splice Mark	Quan	Top/Bot/Int	Type Dia Len	Plate Size	Col	Qnt	Typ Dia Len
SP-1	4	4	0 A325 1.000 3.00	6"	RF2-7	4	A325 0.500 2.00
SP-2	4	4	0 A325 1.000 3.00	6"			
SP-3	4	4	0 A325 1.000 3.00	6"			
SP-4	4	4	0 A325 1.000 3.00	6"			
SP-5	4	4	0 A325 1.000 3.00	6"			

FLANGE BRACES: Both Sides(UN.)
A - L1.5x16G
B - L2x14G

MEMBER SIZE TABLE (in)				OUTSIDE FLANGE		INSIDE FLANGE	
PIECE	WEB DEPTH	WEB PLATE THICK	PLATE LENGTH	W x T x LEN	W x T x LEN	W x T x LEN	W x T x LEN
RF2-1	8.0/13.3	0.135	21.5	6 x 3/8" x 229.8	6 x 5/16" x 211.5	6 x 3/8" x 23.7	6 x 5/16" x 300.8
RF2-2	13.3/13.3	0.188	19.4	6 x 1/4" x 118.9	6 x 3/8" x 180.0	6 x 1/4" x 26.6	6 x 1/4" x 213.0
RF2-3	16.0/34.0	0.164	300.2	6 x 3/8" x 180.0	6 x 1/2" x 360.0	6 x 3/8" x 180.2	6 x 5/16" x 178.8
RF2-4	34.0/16.0	0.164	360.0	6 x 1/2" x 360.0	6 x 5/16" x 317.9	6 x 1/2" x 178.8	6 x 5/16" x 118.6
RF2-5	16.0/16.0	0.164	120.0	6 x 5/16" x 118.6	6 x 5/16" x 78.3	6 x 5/16" x 120.4	6 x 1/4" x 339.3
RF2-6	24.0/14.1	0.164	120.0	6 x 5/16" x 118.6	6 x 5/16" x 78.3	6 x 5/16" x 120.4	6 x 1/4" x 339.3
RF2-7	14.0/15.0	0.135	339.3	6 x 1/4" x 229.9	6 x 1/4" x 229.9	6 x 1/4" x 213.0	6 x 1/4" x 213.0




RIGID FRAME ELEVATION
FOR FRAME LINE 2 3

THIS SET OF PRINTS IS FOR APPROVAL PURPOSES ONLY
DELIVERY OF THIS PROJECT IS BASED UPON PROPER RETURN OF APPROVAL PRINTS.
PLEASE RETURN ONE SET OF SIGNED APPROVAL PRINTS TO OUR OFFICES A.S.A.P.
ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL WILL BE SUBJECT TO ADDITIONAL ENGINEERING CHARGES AND DELAYS.

☐ APPROVED AS DRAWN
☐ APPROVED AS NOTED
☐ NOT APPROVED, RESUBMIT
DO NOT FABRICATE


BY: _____ DATE: _____



BUILDINGS
INLAND BUILDINGS
2141 SECOND AVENUE S.W.
ATLANTA, GA 30333
PHONE: 800-438-1606
FAX: 800-438-1626

INLAND JOB NO.
H0845


DWG. NO.
9



RIGID FRAME ELEVATION	
Job: HUB CITY #3	
Location: LAKE CITY, FL 32025	
Builder: SIMQUE CONSTRUCTION	

NO.	DRAWN	DATE	CHECKED	DATE	DESIGNER	DATE	APPROVALS	REMARKS
A	BBR	6/1/05	RAH	6/6/05	JBA	6/6/05		

NO.	A	NO.	BBR	DATE	6/1/05	CHECKED	RAH	DATE	6/6/05	DESIGNER	JBA	DATE	6/6/05	REMARKS	APPROVALS
ENDWALL FRAMING		Job: HUB CITY #3		Location: LAKE CITY, FL 32025		Builder: SIMQUE CONSTRUCTION									



INLAND BUILDINGS
2141 SECOND AVENUE S.W.
DULUTH, GA 30091
PHONE: 800-438-1606
FAX: 800-438-1626

INLAND JOB NO.
H0845

DWG. NO.
10

BOLT TABLE			
FRAME LINE 1	QUAN	TYPE DIA	LENGTH
Columns	4	A325	1/2" 1 1/2"

FLANGE BRACE TABLE			
FRAME LINE 1	VID	MARK	LENGTH
1	FB185A	1'-6 1/2"	
2	FB125A	1'-0 1/2"	

TRIM TABLE		
FRAME LINE 1	QID	PART
1	TW1-20	
2	TW1-20	
3	TE34	
4	TR3-1	
5	TR92	
6	TR1-20	
7	TW55-20	

CONNECTION PLATES		
FRAME LINE 1	QID	MARK/PART
1		MP234

MEMBER TABLE		
FRAME LINE 1	MARK	PART
EC-1	B0850413	
EC-2	B0880513	
EC-3	B0880513	
EC-4	B0880513	
EC-5	B0850413	
G-1	8216	
G-2	8CG14	
G-3	8CG16	
G-4	8214	
G-5	8CG13	
G-6	8212	
G-7	8213	
G-8	8215	
G-9	8215	
G-10	8213	



THIS SET OF PRINTS IS FOR APPROVAL PURPOSES ONLY

DELIVERY OF THIS PROJECT IS BASED UPON PROMPT RETURN OF APPROVAL PRINTS. PLEASE RETURN ONE SET TO THE SIGNED APPROVAL OFFICE WITHIN 10 BUSINESS DAYS. ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL WILL BE SUBJECT TO ADDITIONAL ENGINEERING CHARGES AND DELAYS.

☐ APPROVED AS DRAWN
☐ APPROVED AS NOTED
☐ NOT APPROVED, RESUBMIT
☐ DO NOT FABRICATE

BY: _____ DATE: _____

[Handwritten signature]
060808



LEFT ENDWALL SHEETING & TRIM: FRAME LINE 1
PANELS: 26 Ga. DW -- ASH GRAY

ERECTOR DETAILS

Job: HUB CITY #3

Location: LAKE CITY, FL 32025

Builder: SIMQUE CONSTRUCTION

NO.	A	BBR	DATE	6/1/05	CHECKED	RAM	DATE	6/6/05	DESIGNER	JBA	DATE	6/6/05	APPROVALS	REMARKS
-----	---	-----	------	--------	---------	-----	------	--------	----------	-----	------	--------	-----------	---------

Inland

BUILDINGS

INLAND BUILDINGS
214 SECOND AVENUE S.W.
COLUMBIA, SC 29201
PHONE: 800-438-1606
FAX: 800-438-1626

INLAND JOB NO.
H0845

DWG. NO.
18


THIS SET OF PRINTS IS FOR APPROVAL PURPOSES ONLY

DELIVERY OF THIS PROJECT IS BASED UPON PROMPT RETURN OF APPROVAL PRINTS. PLEASE RETURN ONE SET OF SIGNED APPROVAL PRINTS TO OUR OFFICES A.S.A.P. ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL WILL BE SUBJECT TO ADDITIONAL ENGINEERING CHARGES AND DELAYS.


☐ APPROVED AS DRAWN
☐ APPROVED AS NOTED
☐ NOT APPROVED, RESUBMIT
☐ DO NOT FABRICATE

BY: _____ DATE: _____


[Signature]
6/6/05




SECTION AT TOP OF JAMB



SECTION AT GIRT BETWEEN HEADER & SILL (WHEN REQ'D)




SECTION AT BASE OF JAMB



SECTION AT HEADER

HEADER SHALL BE NO CLOSER THAN 9" BELOW GIRT



SECTION AT SILL

SILL SHALL BE NO CLOSER THAN 9" ABOVE GIRT

OPENING IS TO BE FIELD LOCATED, FIELD CUTTING & DRILLING IS REQ'D

DETAIL: FRAMED OPENING W/ SILL (BETWEEN 10" GIRTS)

D230

FASTENER SCHEDULE			
LOC.	FAST. NUMBER	DESCRIPTION	ABBREVIATIONS
1	AS NOTED ON RIGID FRAME ELEVATION		HD HEAD SD SELF DRILLING SS STAINLESS STEEL PT POINT NW NO WASHER FLT FLAT HW HEAVY HEX PL PLATED FL-TP FLAT TOP LG-LF LONG LIFE PHS PHILLIPS
1	3228100	SCREW 1/4 X 7/8 FL-TP SD WW	
2	3228084	SCREW 1/4 X 7/8 FL-TP SD WW	
3	3228101	SCREW 1/4 X 1 1/4 LG-LF SD WW	
4	3228105	SCREW 1/4 X 1 1/4 LG-LF SD WW	
5	3228093	SCREW 8 X 1 1/2 HHW SD NW	
6	3188103	BOLT 1/2 X 1 1/4 HEX A307 UNPL & NUT (2688125)	
7	3188106	BOLT 1/2 X 1 1/4 HEX A307 UNPL & NUT (2688125)	
8	3188121	BOLT 3/4 X 1 1/2 HHW A307 UNPL & NUT (2688101)	
9	3188125	BOLT 3/4 X 1 1/2 HHW A307 UNPL & NUT (2688102)	
10	3228100	SCREW 1/4 X 7/8 FL-TP SD WW FOR DR ROOF	
11	3228103	SCREW 1/4 X 7/8 LG-LF SD WW FOR SSR	
12	3228104	SCREW 1/4 X 1 1/4 LG-LF SD WW FOR SSR	

- NOTES:
- FOR FLANGE BRACE LOCATIONS - SEE FRAME CROSS SECTION AND ROOF FRAMING PLANS.
 - A-325T BOLTS SHALL BE TIGHTENED USING THE "TURN OF THE NUT" METHOD.
 - SOME FIELD DRILLING AND/OR FIELD CUTTING OF STEEL COMPONENTS MAY BE REQUIRED DURING THE ERECTION OF THIS BUILDING.
 - THE LENGTH OF THE FLANGE BRACE SUPPLIED AT EACH LOCATION WILL DETERMINE WHICH STANDARD LAP HOLE LOCATION (S, 1-6, 2-5 OR 3-9) IS TO BE USED.
 - ATTACH FLANGE BRACE TO HOLE IN GIRT WHICH BEST FITS THE FLANGE BRACE LENGTH SUPPLIED FOR THE LOCATION.
 - REPLACE STANDARD BOLT WITH SPECIAL BOLT WHEN INDICATED ON ROOF FRAMING PLAN.


BOLT TABLE		
LOCATION	QUAN	TYPE DIA LENGTH
FRAME LINE 4		
ER-1-ER-2	8	A325 3/8" 2 1/4"
ER-2-ER-3	8	A325 5/8" 2 1/4"
ER-3-ER-4	8	A325 5/8" 2 1/4"
Columns	8	A325 1/2" 1 1/2"

FLANGE BRACE TABLE		
FRAME LINE 4	W/D MARK	LENGTH
1	FB180A	1'-6"
2	FB185A	1'-6 1/2"


TRIM TABLE		
FRAME LINE 4	QTY	DESCRIPTION
1	1	TR1-20
2	1	TR1-20
3	1	TR3-1
4	1	TR3-1
5	1	TR92
6	1	TR1-20

CONNECTION PLATES		
FRAME LINE 4	QTY	DESCRIPTION
1	1	CP131
2	1	CP130
3	1	CP128
4	1	CP129

MEMBER TABLE		
FRAME LINE 4	MARK	PART
EC-6	WBX10	
EC-7	B0850413	
EC-8	B0850413	
EC-9	B0850413	
EC-10	B0850413	
EC-11	B0C13	
EC-12	WBX10	
ER-1	W10X12	
ER-2	W10X12	
ER-3	W10X12	
ER-4	W10X12	
G-11	8216	
G-12	8214	
G-13	8216	
G-14	8216	
G-15	8216	
G-16	8216	



RIGHT ENDWALL FRAMING: FRAME LINE 4



RIGHT ENDWALL SHEETING & TRIM: FRAME LINE 4

PANELS: 26 Gd. DW - ASH GRAY

THIS SET OF PRINTS IS FOR APPROVAL PURPOSES ONLY
DELIVERY OF THIS PROJECT IS BASED UPON PROMPT RETURN OF APPROVAL PRINTS.
PLEASE RETURN ONE SET OF SIGNED APPROVAL PRINTS TO OUR OFFICES AS AP.
ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL, WILL BE SUBJECT TO ADDITIONAL CHARGES AND DELAYS.
☐ APPROVED AS DRAWN
☐ APPROVED AS NOTED
☐ NOT APPROVED, RESUBMIT
☐ DO NOT FABRICATE
BY: _____ DATE: _____

ENDWALL FRAMING

Job: HUB CITY #3

Location: LAKE CITY, FL 32025

Builder: SIMQUE CONSTRUCTION



INLAND BUILDINGS
2141 SECOND AVENUE S.W.
CULLEMAN, AL 35055
PHONE: 800-438-1006
FAX: 800-438-1626

INLAND JOB NO.

H0845

DWG. NO.

11

BOLT TABLE			
FRAME LINE A	QUAN	TYPE	DIA
WF-1 - WF-2	8	A325	1"


TRIM TABLE			
TRIM PART	QUAN	TYPE	DIA
1 TW1-20	1	TE13	1"
2 TW1-20	2	TE13	1"
3 TE13	3	TE13	1"
4 TE68	4	TE13	1"
5 TE91	5	TE13	1"
6 TE79	6	TE13	1"
7 TE15-1	7	TE13	1"
8 TE69	8	TE13	1"
9 TE78	9	TE13	1"
10 TE89-20	10	TE13	1"
11 TE22-20	11	TE13	1"
12 TE34	12	TE13	1"
13 TW16	13	TE13	1"
14 TW15	14	TE13	1"
15 TW58-12	15	TE13	1"
16 TW58-12	16	TE13	1"
17 3209292	17	TE13	1"
18 TW24-12	18	TE13	1"
19 TW23-12	19	TE13	1"
20 TW21-12	20	TE13	1"

CONNECTION PLATES			
CONNECTION PART	QUAN	TYPE	DIA
1 CP147	1	CP147	1"
2 CP149	2	CP149	1"
3 CP96	3	CP96	1"
4 CP148	4	CP148	1"
5 CP152	5	CP152	1"


MEMBER TABLE			
MEMBER PART	QUAN	TYPE	DIA
WF-1	8	B1680513	1"
WF-2	8	B1680513	1"
DJ-1	1	10CG14	1"
DJ-2	1	10CG14	1"
DJ-3	1	10CG14	1"
DJ-4	1	10CG14	1"
DJ-5	1	10CG14	1"
DJ-6	1	10CG14	1"
DH-1	1	10CG14	1"
DH-2	1	10CG14	1"
DS-1	1	10CG14	1"
E-1	1	10E14-01	1"
E-2	1	10E14-01	1"
E-3	1	10E14-01	1"
G-17	1	10G14	1"
G-18	1	10G14	1"
G-19	1	10G14	1"
G-20	1	10G14	1"
G-21	1	10G14	1"
G-22	1	10G14	1"
G-23	1	10G14	1"
G-24	1	10G14	1"
G-25	1	10G14	1"
G-26	1	10G14	1"
G-27	1	10G14	1"
G-28	1	10G14	1"
G-29	1	10G14	1"
G-30	1	10G14	1"

APPROVALS			
NO.	DRAWN	DATE	CHECKED
1	BBR	6/1/05	RAH
2	BBR	6/6/05	RAH
3	BBR	6/6/05	RAH
4	BBR	6/6/05	RAH
5	BBR	6/6/05	RAH
6	BBR	6/6/05	RAH
7	BBR	6/6/05	RAH
8	BBR	6/6/05	RAH
9	BBR	6/6/05	RAH
10	BBR	6/6/05	RAH
11	BBR	6/6/05	RAH
12	BBR	6/6/05	RAH
13	BBR	6/6/05	RAH
14	BBR	6/6/05	RAH
15	BBR	6/6/05	RAH
16	BBR	6/6/05	RAH
17	BBR	6/6/05	RAH
18	BBR	6/6/05	RAH
19	BBR	6/6/05	RAH
20	BBR	6/6/05	RAH

FRONT SIDEWALL FRAMING: FRAME LINE A



(Cutters with 4 downspouts)



FRONT SIDEWALL SHEETING & TRIM: FRAME LINE A

PANELS: 26 Ga. DW - ASH GRAY

THIS SET OF PRINTS IS FOR APPROVAL PURPOSES ONLY. DELIVERY OF THIS PROJECT IS BASED UPON REQUEST FOR APPROVAL. PRINTS MUST BE RETURNED TO THE SET & SHOWN APPROVAL. ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL WILL BE SUBJECT TO ADDITIONAL DOWNSIDE CHANGES AND DELAYS.

☐ APPROVED AS DRAWN

☐ APPROVED AS NOTED

☐ NOT APPROVED, RESUBMIT

DO NOT FABRICATE

BY: _____ DATE: _____

Simque Construction

INLAND BUILDINGS

2141 SECOND AVENUE S.W.
CULLMAN, AL 35025
PHONE: 800-438-1606
FAX: 800-438-1626

SIDEWALL FRAMING


Job: HUB CITY #3

Location: LAKE CITY, FL 32025

Builder: SIMQUE CONSTRUCTION

INLAND JOB NO.
H0845

DWG. NO.
12




TRIM TABLE	
QID	PART
1	TRIM-20
2	TE13
3	TE68
4	TE91
5	TE79
6	TE15-1
7	TE69
8	TE78
9	TE89-20
10	TE22-20
11	TE34
12	TE34

MEMBER TABLE	
FRAME LINE	PART
E-2	10E14-01
E-4	10E14-01
E-5	10E14-01
G-31	10D14
G-32	10D14
G-33	10D14
CB-1	WX6
CB-2	WX6
CB-3	WX6

BACK SIDEWALL FRAMING: FRAME LINE G

(Gutters with 4 downspouts)



BACK SIDEWALL SHEETING & TRIM: FRAME LINE G

PANELS: 26 Gs. DW - ASH GRAY

NEED TO DETERMINE TYPE OF GUTTER
RIB CONCEALING OR NORHTERN

THIS SET OF PRINTS IS FOR
APPROVAL PURPOSES ONLY
DELIVERY OF THIS PROJECT IS BASED UPON
PROUDT RETURN OF APPROVAL PRINTS.
PLEASE RETURN ONE SET OF SIGNED APPROVAL
PRINTS TO OUR OFFICES A.S.A.P.
ANY CHANGES MADE ON THIS PROJECT AFTER
APPROVAL WILL BE SUBJECT TO ADDITIONAL
ENGINEERING CHARGES AND DELAYS.

☐ APPROVED AS DRAWN
☐ APPROVED AS NOTED
☐ NOT APPROVED, RESUBMIT
DO NOT FABRICATE

BY: _____ DATE: _____

SIDEWALL FRAMING

Job: HUB CITY #3

Location: LAKE CITY, FL 32025

Builder: SIMQUE CONSTRUCTION

NO.	DRAWN	DATE	CHECKED	DATE	DESIGNER	DATE	APPROVALS	REMARKS
A	BBR	6/ 1/05	RAH	6/6/05	JBA	6/6/05		



BUILDINGS

INLAND BUILDINGS
2141 SECOND AVENUE S.W.
COLUMBIA, AL 35053
PHONE: 205-433-1606
FAX: 205-433-1628

INLAND JOB NO.

H0845

DWG. NO.


13

OSHA GIRT CONNECTION REQUIREMENTS


USE THE FOLLOWING PROCEDURE WHEN ASSEMBLING A LAPPED BY-PASS GIRT CONNECTION.

STEP NO. 1
ATTACH FIRST GIRT TO THE PURLIN/GIRT PLATE WITH A (1) 1/2"x1" FLAT HEAD BOLT AND HEX NUT. THE BOLT/NUT ASSEMBLY MUST BE WRENCH TIGHT PRIOR TO THE SECOND GIRT BEING INSTALLED.

STEP NO. 2
LEAVING FLAT HEAD BOLT INSTALLED, POSITION HOLES IN SECOND GIRT OVER FIRST GIRT AND INSTALL TWO (2) 1/2"x1/4" HEX HEAD BOLTS AND HEX NUTS IN A DIAGONAL FRONT TO BACK HOLE PATTERN.




NOTE: GIRT LAPS MAY VARY IN LENGTH AND MAY NOT NECESSARILY BE THE SAME ON EACH SIDE OF THE COLUMN




DETAIL: GIRT LAP & FLANGE BRACE PLACEMENT

LOC. PART NUMBER	DESCRIPTION	LOC. PART NUMBER	DESCRIPTION
(1) 322810Q	AS NOTED ON RIGID FRAME ELEVATION	(1) 322808J	SCREW 12 X 1 1/4 HHX SD #5 PT NW
(2) 322810Q	SCREW 1/4 X 7/8 FL-TP SD WW	(1) 318822J	BOLT 1/2 X 1 1/2 HHX A325 UNF & NUT (268813)
(3) 322808J	SCREW 12 X 1 1/4 HHX SD NW	(1) 320817Q	BOLT 1/2 X 1 FLT RD HD A307 PLTD & NUT (2688007)
(4) 322810Q	SCREW 12 X 1 1/4 FL-TP SD WW	(1) 322810Q	SCREW 12 X 2 FL-TP SD WW
(5) 322810Q	SCREW 1/4 X 1 1/4 LG-LF SD WW	(1) 322808J	SCREW 14 X 6 HHX ST 304SS NW
(6) 322808J	SCREW 8 X 1/2 HHX SD NW	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(7) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(8) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(9) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(10) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(11) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(12) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(13) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(14) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(15) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(16) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(17) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(18) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(19) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(20) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(21) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(22) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(23) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(24) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(25) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(26) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(27) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(28) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(29) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(30) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(31) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(32) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(33) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(34) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(35) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(36) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(37) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(38) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(39) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(40) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(41) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(42) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(43) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(44) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(45) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(46) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(47) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(48) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(49) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(50) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(51) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(52) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(53) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(54) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(55) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(56) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(57) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(58) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(59) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(60) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(61) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(62) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(63) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(64) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(65) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(66) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(67) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(68) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(69) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(70) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(71) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(72) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(73) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(74) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(75) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(76) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(77) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(78) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(79) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(80) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(81) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(82) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(83) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(84) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(85) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(86) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(87) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(88) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(89) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(90) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(91) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(92) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(93) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(94) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(95) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(96) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(97) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(98) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(99) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW
(100) 318812E	BOLT 1/2 X 1 1/4 HEX A307 UNF & NUT (2688126)	(1) 322810Q	SCREW 12 X 1 1/4 LG-LF SD WW


DETAIL: GIRT CONNECTION @ ENDWALL COLUMN



DETAIL: GIRT CONNECTION @ CORNER



DETAIL : WIND BRACING



THIS SET OF PRINTS IS FOR APPROVAL PURPOSES ONLY


DELIVERY OF THIS PROJECT IS BASED UPON PROMPT RETURN OF APPROVAL PRINTS. PLEASE RETURN ONE SET OF SIGNED APPROVAL PRINTS TO OUR OFFICES A.S.A.P. ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL WILL BE SUBJECT TO ADDITIONAL ENGINEERING CHARGES AND DELAYS.

☐ APPROVED AS DRAWN


☐ APPROVED AS NOTED

☐ NOT APPROVED, RESUBMIT DO NOT FABRICATE


BY: _____ DATE: _____




DETAIL: ENDWALL RAFTER SPLICE @ RIDGE




DETAIL: ENDWALL COLUMN TO ENDWALL RAFTER



DETAIL: ENDWALL RAFTER SPLICE



DETAIL: GIRT CONNECTION @ CORNER



DETAIL: ENDWALL COLUMN TO RIGID FRAME RAFTER

FASTENER SCHEDULE					
LOC. #	FASTENER	DESCRIPTION	LOC. #	FASTENER	DESCRIPTION
1	AS NOTED ON RIGID FRAME ELEVATION		14	32280902	SCREW 12 x 1 1/4 HHM SD /5 PT NW
2	3228102	SCREW 1/4 x 7/8 FL-TP SD NW	15	3186222	BOLT 1/2 x 1 1/2 HHM A251 UNF & NUT (268815)
3	32280904	SCREW 1/4 x 1 HHM SD NW	16	3208170	BOLT 1/2 x 1 1/2 HD A307 PLTD & NUT (2689007)
4	3228102	SCREW 12 x 1 1/4 FL-TP SD NW	17	3228102	SCREW 12 x 2 FL-TP SD NW
5	3228102	SCREW 1/4 x 1 1/4 LG-UF SD NW	18	32280909	SCREW 14 x 6 HHM ST 304SS NW
6	32280905	SCREW 8 x 1 1/2 HHM SD NW	19	996011	BOLT 3/8 x 7/8 HD W/O WASHER & NUT (2688006)
7	3186185	BOLT 1/2 x 1 1/4 HEX A251 UNF & NUT (2688126)	20	3188003	BOLT 3/8 x 7/8 HD W/O WASHER & NUT (2689009)
8	3186185	BOLT 1/2 x 1 1/4 HEX A251 UNF & NUT (2688126)	21	3228102	SCREW 1/2 x 1 1/2 HHM SD NW
9	3186185	BOLT 3/8 x 2 1/4 HHM A251 UNF & NUT (2688102)	22		SEE WALL PANEL ERECTION GUIDE FOR SCREW & SPACING
10	3186182	BOLT 3/4 x 1 1/2 HHM A251 UNF & NUT (2688102)	23	3228102	SCREW 1/4 x 1 1/4 HHM SHOULDER SD NW
11	3186182	BOLT 3/4 x 2 1/2 HHM A251 UNF & NUT (2688102)	24	3228102	SCREW 1/4-20 x 1 1/4 HHM SHOULDER SD NW
12	3228102	SCREW 1/4 x 7/8 LG-UF SD WW FOR SSR	25	3228102	SCREW 17 x 1 LG-UF ST WW
13	3228102	SCREW 12 x 1 1/4 FL-TP SD WW FOR DR ROOF			
14	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
15	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
16	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
17	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
18	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
19	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
20	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
21	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
22	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
23	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
24	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
25	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
26	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
27	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
28	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
29	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
30	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
31	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
32	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
33	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
34	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
35	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
36	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
37	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
38	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
39	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
40	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
41	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
42	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
43	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
44	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
45	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
46	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
47	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
48	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
49	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
50	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
51	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
52	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
53	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
54	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
55	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
56	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
57	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
58	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
59	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
60	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
61	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
62	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
63	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
64	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
65	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
66	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
67	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
68	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
69	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
70	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
71	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
72	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
73	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
74	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
75	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
76	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
77	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
78	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
79	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
80	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
81	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
82	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
83	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
84	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
85	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
86	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
87	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
88	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
89	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
90	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
91	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
92	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
93	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
94	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
95	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
96	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
97	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
98	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
99	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			
100	3228102	SCREW 12 x 1 1/4 LG-UF SD WW FOR DR ROOF			

NOTES:

1. FOR PLANGE BRACE LOCATIONS - SEE FRAME CROSS SECTION AND ROOF FRAMING PLANS.

2. A-325T BOLTS SHALL
OF THE NUT" METHOD

3. SOME FIELD DRILLING AND/OR FIELD CUTTING OF STEEL COMPONENTS MAY BE REQUIRED DURING THE ERECTION OF

6. REPLACE STANDARD BOLT ~~7~~ WITH SPECIAL BOLT ¹³ WHEN INDICATED ON ROOF FRAMING PLAN.

THIS SET OF PRINTS IS FOR APPROVAL PURPOSES ONLY

DELIVERY OF THIS PROJECT IS BASED
PROMPT RETURN OF APPROVAL PRINTS

PLEASE RETURN ONE SET OF SIGNED APPROVAL
PRINTS TO OUR OFFICES A.S.A.P.

APPROVAL WILL BE SUBJECT TO ADDITIONAL
ENGINEERING STUDIES AND DESIGN

ENGINEERING CHARGES AND DELAYS:

☐ APPROVED AS DRAWN

☐ APPROVED AS NOTED

☐ NOT APPROVED, RESUBMIT
DO NOT FABRICATE

BY: _____ DATE: _____

Inland

BUILDINGS

INLAND BUILDINGS
2141 SECOND AVENUE S.W.
CULLMAN, AL 35055
PHONE: 800-438-1606
FAX: 800-438-1626

INLAND JOB N

H10845

DWNG. NO.



ERECTION DETAILS

Job: HUB CITY #3


Location: LAKE CITY, FL. 32025

Builder: SIMQUE CONTRACTING

A	BBR	6/1/05	RAH	6/6/05	JBA	6/6/05	APPROVALS
NO.	DRAWN	DATE	CHECKED	DATE	DESIGNER	DATE	REMARKS



SECTION B-B



SECTION A-A

DETAIL: WIND BENT AT RIGID FRAME COLUMN W/ BY-PASS GIRTS
W/ 2 BOLT STANDARD WIND BENT CONNECTOR

LOC. PART NUMBER	DESCRIPTION	LOC. PART NUMBER	DESCRIPTION	LOC. PART NUMBER	DESCRIPTION
1	AS NOTED ON RIGID FRAME ELEVATION	1	3228003 SCREW 12 X 1 1/4 HHX SD #5 PT NW	1	3228003 SCREW 12 X 1 1/4 HHX SD #5 PT NW
2	3228104 SCREW 1/4 X 7/8 FL-TP SD WW	2	3188223 BOLT 1/2 X 1 1/2 HHX A325 UNF & NUT (2688117)	2	3188223 BOLT 1/2 X 1 1/2 HHX A325 UNF & NUT (2688117)
3	3228004 SCREW 1/4 X 1 HHX SD NW	3	3208176 BOLT 1/2 X 1 FLT NO HD A307 PLTD & NUT (2688007)	3	3208176 BOLT 1/2 X 1 FLT NO HD A307 PLTD & NUT (2688007)
4	3228101 SCREW 12 X 1 1/4 FL-TP SD WW	4	3228102 SCREW 12 X 2 FL-TP SD WW	4	3228102 SCREW 12 X 2 FL-TP SD WW
5	3228105 SCREW 1/4 X 1 1/4 LG-LF SD WW	5	3228006 SCREW 1/4 X 1 1/4 LG-LF SD WW	5	3228006 SCREW 1/4 X 1 1/4 LG-LF SD WW
6	3228005 SCREW 8 X 1/2 HHX SD NW	6	3228006 SCREW 14 X 6 HHX ST 304SS NW	6	3228006 SCREW 14 X 6 HHX ST 304SS NW
7	3188185 BOLT 1/2 X 1 1/4 HD A307 UNF & NUT (2688120)	7	9586011 BOLT 1/8 X 1 7/8 HD NO (W/O WASH) & NUT (2688008)	7	9586011 BOLT 1/8 X 1 7/8 HD NO (W/O WASH) & NUT (2688008)
8	3188186 BOLT 1/2 X 1 1/4 HD A307 UNF & NUT (2688120)	8	3228172 SCREW 1/4 X 1 1/2 HHX SD NW	8	3228172 SCREW 1/4 X 1 1/2 HHX SD NW
9	3188134 BOLT 3/8 X 2 1/4 HHX A325 UNF & NUT (2688102)	9	3228174 SCREW 1/4 X 1 1/4 HHX SHOULDER SD NW	9	3228174 SCREW 1/4 X 1 1/4 HHX SHOULDER SD NW
10	3188124 BOLT 3/4 X 2 1/2 HHX A325 UNF & NUT (2688102)	10	3228175 SCREW 1/4 X 1 1/4 HHX SHOULDER SD NW	10	3228175 SCREW 1/4 X 1 1/4 HHX SHOULDER SD NW
11	3228104 SCREW 1/4 X 7/8 FL-TP SD WW FOR DR ROOF	11	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW	11	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW
12	3228101 SCREW 12 X 1 1/4 LG-LF SD WW FOR DR ROOF	12	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW	12	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW
13	3228104 SCREW 12 X 1 1/4 LG-LF SD WW FOR DR ROOF	13	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW	13	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW

LOC. PART NUMBER	DESCRIPTION	LOC. PART NUMBER	DESCRIPTION	LOC. PART NUMBER	DESCRIPTION
1	AS NOTED ON RIGID FRAME ELEVATION	1	3228003 SCREW 12 X 1 1/4 HHX SD #5 PT NW	1	3228003 SCREW 12 X 1 1/4 HHX SD #5 PT NW
2	3228104 SCREW 1/4 X 7/8 FL-TP SD WW	2	3188223 BOLT 1/2 X 1 1/2 HHX A325 UNF & NUT (2688117)	2	3188223 BOLT 1/2 X 1 1/2 HHX A325 UNF & NUT (2688117)
3	3228004 SCREW 1/4 X 1 HHX SD NW	3	3208176 BOLT 1/2 X 1 FLT NO HD A307 PLTD & NUT (2688007)	3	3208176 BOLT 1/2 X 1 FLT NO HD A307 PLTD & NUT (2688007)
4	3228101 SCREW 12 X 1 1/4 FL-TP SD WW	4	3228102 SCREW 12 X 2 FL-TP SD WW	4	3228102 SCREW 12 X 2 FL-TP SD WW
5	3228105 SCREW 1/4 X 1 1/4 LG-LF SD WW	5	3228006 SCREW 1/4 X 1 1/4 LG-LF SD WW	5	3228006 SCREW 1/4 X 1 1/4 LG-LF SD WW
6	3228005 SCREW 8 X 1/2 HHX SD NW	6	3228006 SCREW 14 X 6 HHX ST 304SS NW	6	3228006 SCREW 14 X 6 HHX ST 304SS NW
7	3188185 BOLT 1/2 X 1 1/4 HD A307 UNF & NUT (2688120)	7	9586011 BOLT 1/8 X 1 7/8 HD NO (W/O WASH) & NUT (2688008)	7	9586011 BOLT 1/8 X 1 7/8 HD NO (W/O WASH) & NUT (2688008)
8	3188186 BOLT 1/2 X 1 1/4 HD A307 UNF & NUT (2688120)	8	3228172 SCREW 1/4 X 1 1/2 HHX SD NW	8	3228172 SCREW 1/4 X 1 1/2 HHX SD NW
9	3188134 BOLT 3/8 X 2 1/4 HHX A325 UNF & NUT (2688102)	9	3228174 SCREW 1/4 X 1 1/4 HHX SHOULDER SD NW	9	3228174 SCREW 1/4 X 1 1/4 HHX SHOULDER SD NW
10	3188124 BOLT 3/4 X 2 1/2 HHX A325 UNF & NUT (2688102)	10	3228175 SCREW 1/4 X 1 1/4 HHX SHOULDER SD NW	10	3228175 SCREW 1/4 X 1 1/4 HHX SHOULDER SD NW
11	3228104 SCREW 1/4 X 7/8 FL-TP SD WW FOR DR ROOF	11	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW	11	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW
12	3228101 SCREW 12 X 1 1/4 LG-LF SD WW FOR DR ROOF	12	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW	12	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW
13	3228104 SCREW 12 X 1 1/4 LG-LF SD WW FOR DR ROOF	13	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW	13	3228176 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW

NOTES:

- FOR FLANGE BRACE LOCATIONS - SEE FRAME CROSS SECTION AND ROOF FRAMING PLANS.
- A-325T BOLTS SHALL BE TIGHTENED USING THE "TURN OF THE NUT" METHOD.
- SOME FIELD DRILLING AND/OR FIELD CUTTING OF STEEL COMPONENTS MAY BE REQUIRED DURING THE ERECTION OF THIS BUILDING.
- THE LENGTH OF THE FLANGE BRACE SUPPLIED AT EACH LOCATION WILL DETERMINE WHICH STANDARD LAP HOLE LOCATION (9, 1'-8, 2'-5 OR 3'-9) IS TO BE USED.
- ATTACH FLANGE BRACE TO HOLE IN GIRT WHICH BEST FITS THE FLANGE BRACE LENGTH SUPPLIED FOR THE LOCATION.
- REPLACE STANDARD BOLT WITH SPECIAL BOLT WHEN INDICATED ON ROOF FRAMING PLAN.

THIS SET OF PRINTS IS FOR APPROVAL PURPOSES ONLY

DELIVERY OF THIS PROJECT IS BASED UPON PROMPT RETURN OF APPROVAL PRINTS. PLEASE RETURN ONE SET OF SIGNED APPROVAL PRINTS TO OUR OFFICES A.S.A.P. ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL WILL BE SUBJECT TO ADDITIONAL ENGINEERING CHARGES AND DELAYS.

☐ APPROVED AS DRAWN

☐ APPROVED AS NOTED

☐ NOT APPROVED, RESUBMIT

☐ DO NOT FABRICATE

BY: _____ DATE: _____


APPROVALS		DATE	DESIGNER	DATE	CHECKED	DATE	DRAWN	NO.
REMARKS		6/6/05	JBA	6/6/05	RAH	6/1/05	BBR	A

ERECTION DETAILS	
Job:	HUB CITY #3
Location:	LAKE CITY, FL. 32025
Builder:	SIMQUE CONSTRUCTION




INLAND BUILDINGS
2141 SECOND AVENUE S.W.
CULLMAN, AL 35053
PHONE: 800-438-1806
FAX: 800-438-1626


INLAND JOB NO.	H0845
DWG. NO.	18




SECTION AT TOP OF JAMB




SECTION AT GIRT
BETWEEN HEADER & SILL
(WHEN REQ'D)



SECTION AT BASE OF JAMB



SECTION AT HEADER



SECTION AT SILL

OPENING IS TO BE FIELD LOCATED, FIELD CUTTING & DRILLING IS REQ'D

DETAIL: FRAMED OPENING W/ SILL (BETWEEN 10" GIRTS)

D230

LOC. FMB NUMBER	DESCRIPTION	LOC. FMB NUMBER	DESCRIPTION	ABBREVIATIONS
1	AS NOTED ON RUD FRAME ELEVATION	12	3228104 SCREW 1/4 X 1 1/4 HHX SD /5 PT NW	HD = HEAD
2	3228104 SCREW 1/4 X 7/8 FL-TP SD WW	13	3188223 BOLT 1/2 X 1 1/2 HHX A307 UNF. & NUT (2688117)	SD = SELF DRILLING
3	3228004 SCREW 1/2 X 1 HHX SD NW	14	3208176 BOLT 1/2 X 1 FLT RD HD A307 PLTD & NUT (2688007)	ST = STAINLESS STEEL
4	3228101 SCREW 1/2 X 1 1/4 FL-TP SD WW	15	3228102 SCREW 1/2 X 2 FL-TP SD WW	RD = ROUND
5	3228105 SCREW 1/4 X 1 1/4 LG-LF SD WW	16	3228006 SCREW 1/4 X 2 HHX ST XASS NW	ST = STAINLESS
6	3228005 SCREW 8 X 1/2 HHX SD NW	17	9516011 BOLT 3/8 X 7/8 HXS HD (W/O NUTS) & NUT (2688008)	W = WASHER
7	3188184 BOLT 1/2 X 1 1/4 HXS A307 UNF. & NUT (2688128)	18	5188003 BOLT 3/8 X 7/8 HXS HD (W/O NUTS) & NUT (2688008)	NUT = NUT
8	3188184 BOLT 1/2 X 1 1/4 HXS A307 UNF. & NUT (2688178)	19	3228172 SCREW 1/4 X 1 1/2 HHX SD NW	SD = SELF DRILLING
9	3188134 BOLT 3/8 X 2 1/4 HHX A307 UNF. & NUT (2688107)	20	3228174 SCREW 1/4 X 1 1/4 HHX SHOULDER SD NW	SH = SHOULDER
10	3188124 BOLT 3/4 X 1 1/2 HHX A307 UNF. & NUT (2688102)	21	3228174 SCREW 1/4 X 20 X 1 1/4 HHX SHOULDER SD NW	20 = 20mm
11	3188124 BOLT 3/4 X 1 1/2 HHX A307 UNF. & NUT (2688102)	22	3228174 SCREW #17 X 1 LG-LF ST WW	LG = LONG LIFE
12	3228104 SCREW 1/4 X 7/8 FL-TP SD WW FOR DR ROOF	23	3228174 SCREW #17 X 1 LG-LF ST WW	ST = STAINLESS
13	3228104 SCREW 1/4 X 1 1/4 FL-TP SD WW FOR DR ROOF			
14	3228104 SCREW 12 X 1 1/4 LG-LF SD WW FOR SSR			

FASTENER SCHEDULE

NOTES:

- FOR FLANGE BRACE LOCATIONS - SEE FRAME CROSS SECTION AND ROOF FRAMING PLANS.
- A-3257 BOLTS SHALL BE TIGHTENED USING THE "TURN OF THE NUT" METHOD.
- SOME FIELD DRILLING AND/OR FIELD CUTTING OF STEEL COMPONENTS MAY BE REQUIRED DURING THE ERECTION OF THIS BUILDING.
- THE LENGTH OF THE FLANGE BRACE SUPPLIED AT EACH LOCATION WILL DETERMINE WHICH STANDARD BE USED.
- ATTACH FLANGE BRACE TO HOLE IN GIRT WHICH BEST FITS THE FLANGE BRACE LENGTH SUPPLIED FOR THE LOCATION.
- REPLACE STANDARD BOLT WITH SPECIAL BOLT WHEN INDICATED ON ROOF FRAMING PLAN.

THIS SET OF PRINTS IS FOR APPROVAL PURPOSES ONLY

DELIVERY OF THIS PROJECT IS BASED UPON PROMPT RETURN OF APPROVAL PRINTS. PLEASE RETURN ONE SET OF SIGNED APPROVAL PRINTS TO OUR OFFICES ASAP. ANY CHANGES MADE ON THIS PROJECT AFTER APPROVAL WILL BE SUBJECT TO ADDITIONAL ENGINEERING CHARGES AND DELAYS.

☐ APPROVED AS DRAWN

☐ APPROVED AS NOTED

☐ NOT APPROVED, RESUBMIT

☐ DO NOT FABRICATE

BY: _____ DATE: _____


[Handwritten Signature]
6/6/05

HUB CITY INDUSTRIAL SUPPLY

SHEET INDEX

COVER SHEET
TYPICAL SECTION & GENERAL NOTES
SITE LAYOUT
GRADING PLAN
DETAILS

PROJECT LOCATION



PLANS PREPARED FOR:

SCOTT STEWART
P.O. BOX 3566
LAKE CITY, FL 32056
PHONE: (904) 752-3654

LEGEND

EXISTING

PROPOSED

CONCRETE MONUMENT FOUND

CONCRETE MONUMENT SET

IRON PIPE FOUND

IRON PIPE SET

LIGHT STANDARD

LIGHT STANDARD

POWER POLE

POWER POLE

WATER VALVE

WATER VALVE

FIRE HYDRANT

FIRE HYDRANT

BACKFLOW PREVENTER

BACKFLOW PREVENTER

CLEANOUT

CLEANOUT

MANHOLE

MANHOLE

GROUND CONTOUR

GROUND CONTOUR

WELL

DITCH BLOCK

MONITORING WELL

FINISH ELEVATION

ELECTRIC BOX

FLOW ARROW

TELEPHONE BOX

HANDICAP PARKING

CABLE T.V. BOX

MITERED END

D.O.T. MARKER FOUND

TREE

CONCRETE

CONCRETE

SOIL BORING LOCATION

SOIL BORING LOCATION

SINGLE POST SIGN

SINGLE POST SIGN

BENCH MARK

BENCH MARK

TRAFFIC LIGHT CABINET

TRAFFIC LIGHT CABINET

SYMBOLS & ABBREVIATIONS

LF	PROPERTY LINE	LF	LINEAR FEET
IP	CENTER LINE	IP	IRON PIPE
MH	BASE LINE	MH	MANHOLE
G	SANITARY SEWER	G	GAS
UC	STORM SEWER	UC	UNDERGROUND CABLE
OC	ELECTRIC	OC	OVERHEAD CABLE
W	OVERHEAD ELECTRIC	W	WATER LINE
RCP	UNDERGROUND ELECTRIC	RCP	REINFORCED CONCRETE PIPE-ROUND
RCPA	OVERHEAD TELEPHONE	RCPA	REINFORCED CONCRETE PIPE-ARC
RCPE	UNDERGROUND TELEPHONE	RCPE	REINFORCED CONCRETE PIPE-ELLIPTICAL
CMP	RADIUS	CMP	CORRUGATED METAL PIPE-ROUND
CMPA	CLEANOUT	CMPA	CORRUGATED METAL PIPE-ARC
BCCMP	BENCH MARK	BCCMP	BITUMINOUS COATED CORRUGATED METAL PIPE
F.O.C.	FIBER OPTIC CABLE		

COVER SHEET




BAILEY BISHOP & LANE, INC.

P. O. BOX 3717
LAKE CITY, FL 32056-3717
PH. (904) 752-5640
FAX (904) 755-7771

REVISIONS

JOB NO.
990249
DATE
07/14/99
SHEET NO.
1



TYPICAL SECTION

2" Type S-I Structural Course
0.10 Gal/Sy Prime Coat
8" Limerock Base Course

NOTE: SUBGRADE SHALL BE COMPACTED TO 100% OF MAXIMUM DRY DENSITY AS ESTABLISHED BY ASTM T-99.

GENERAL NOTES

1. CONTRACTOR SHALL VERIFY ALL DIMENSIONS AND DETAILS SHOWN. NOTIFY THE ENGINEER OF ANY CHANGES OR MODIFICATIONS TO THE PLANS.
2. THE SITE IS LOCATED IN SECTION 30, TOWNSHIP 9 SOUTH, RANGE 15 EAST, GILCHRIST COUNTY, FLORIDA
3. THE STREETS ARE TO BE CONSTRUCTED IN ACCORDANCE WITH THE FLORIDA DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION (CURRENT EDITION).
4. THE MATERIALS USED IN THE CONSTRUCTION OF THE STREETS ARE TO MEET THE REQUIREMENTS OF THE FLORIDA DEPARTMENT OF TRANSPORTATION STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION (CURRENT EDITION).
5. THE STORMWATER MANAGEMENT SYSTEM IS DESIGNED IN ACCORDANCE WITH CHAPTER 40B-4 F.A.C.
6. THE RETENTION BASINS SHALL BE CONSTRUCTED INITIALLY TO SERVE AS A SEDIMENT TRAP DURING CONSTRUCTION.
7. ALL SLOPES OF THE STORMWATER BASINS SHALL BE SODDED. ALL DISTURBED AREAS NOT SODDED SHALL BE SEEDED WITH A MIXTURE OF LONG-TERM VEGETATION AND QUICK-GROWING SHORT TERM VEGETATION FOR THE FOLLOWING CONDITIONS. FOR THE MONTHS FROM SEPTEMBER THROUGH MARCH, THE MIX SHALL CONSIST OF 70 POUNDS PER ACRE OF LONG-TERM SEED AND 20 POUNDS PER ACRE OF WINTER RYE. FOR THE MONTHS OF APRIL THROUGH AUGUST, THE MIX SHALL CONSIST OF 70 POUNDS PER ACRE OF LONG-TERM SEED AND 20 POUNDS PER ACRE OF MILLET.
8. ALL GRASS AREAS ARE TO RECEIVE A 4" MUCK BLANKET OR TOPSOIL TREATMENT.
9. EXISTING DRAINAGE STRUCTURES WITHIN THE CONSTRUCTION LIMITS SHALL BE REMOVED.
10. THE LOCATION OF THE UTILITIES SHOWN IN THE PLANS ARE APPROXIMATE ONLY. THE EXACT LOCATION SHALL BE DETERMINED BY THE CONTRACTOR DURING CONSTRUCTION.
11. ANY PUBLIC LAND CORNER WITHIN THE LIMITS OF CONSTRUCTION IS TO BE PROTECTED. IF A CORNER MONUMENT IS IN DANGER OF BEING DESTROYED AND HAS NOT BEEN PROPERLY REFERENCED, THE CONTRACTOR SHOULD NOTIFY THE ENGINEER.



BAILEY BISHOP & LANE, INC.
P. O. BOX 3717
LAKE CITY, FL 32058-3717
PH. (904) 752-5840
FAX (904) 755-7771


TYPICAL SECTION
AND
GENERAL NOTES

REVISIONS	
1. 09/08/99	NEW SHEET SAME TYPICAL SECTION AND GENERAL NOTES

JOB NO.	990249
DATE	09/08/99
SHEET NO.	2



SECTION 19, TOWNSHIP 4 SOUTH, RANGE 17 EAST
PRESENT ZONING: INDUSTRIAL, LIGHT AND WAREHOUSING
PROPERTY COVERED BY STRUCTURE: 24.86%



ZONING FOR THIS LAND IS COMMERCIAL

REVISIONS

HUB CITY



BAILEY BISHOP & LANE, INC.

P. O. BOX 3717
LAKE CITY, FL 32056-3717
PH. (904) 752-5640
FAX (904) 755-7771


JOB NO.

990249

DATE _____

12/22/95


ω






250 LF SILT FENCE



CROSS SECTION



STORMWATER BASIN DETAIL



GRADING PLAN





BAILEY BISHOP & LANE, INC.
 P. O. BOX 3717
 LAKE CITY, FL 32056-3717
 PH. (904) 752-5640
 FAX (904) 755-7771

REVISIONS

1. 09/08/99 ADDED INLET & CULVERT GOING TO STORMWATER BASIN AND BASIN CROSS SECTION.

JOB NO.
990249
DATE
07/06/99
SHEET NO.
4



DIMENSIONS												
D	X	A	B	C	E	F	G	M				N
								Single Pipe	Double Pipe	Triple Pipe	Quad. Pipe	
15"	2'-7"	2.5'	1.68'	4.18'	1.50'	5'	1.23'	4.33'	6.92'	9.50'	12.08'	1.04'
18"	2'-10"	2.5'	2.24'	4.74'	2.00'	6'	1.41'	4.58'	7.42'	10.25'	13.08'	1.04'
24"	3'-5"	2.5'	3.35'	5.85'	3.00'	7'	1.73'	5.08'	8.50'	11.92'	15.33'	1.04'
30"	4'-3"	2.5'	4.47'	6.97'	4.00'	8'	2.00'	5.58'	9.83'	14.08'	18.33'	1.04'
36"	5'-1"	2.5'	5.59'	8.09'	5.00'	9'	2.24'	6.08'	11.77'	16.25'	21.33'	1.04'
42"	6'-0"	2.5'	6.71'	9.21'	6.00'	10'	2.45'	6.58'	12.58'	18.58'	24.58'	1.04'
48"	6'-9"	2.5'	7.83'	10.33'	7.00'	11'	2.65'	7.08'	13.83'	20.58'	27.33'	1.04'
54"	7'-8"	2.5'	8.94'	11.44'	8.00'	12'	2.83'	7.58'	15.25'	22.92'	30.58'	1.04'
60"	8'-6"	2.5'	10.06'	12.56'	9.00'	13'	3.00'	8.08'	16.58'	25.08'	33.58'	1.04'
15"	2'-7"	2.5'	3.09'	5.59'	3.0'	7.0'	1.23'	4.33'	6.92'	9.50'	12.08'	1.04'
18"	2'-10"	2.5'	4.12'	6.62'	4.0'	8.0'	1.41'	4.58'	7.42'	10.25'	13.08'	1.04'
24"	3'-5"	2.5'	6.18'	8.68'	6.0'	10.0'	1.73'	5.08'	8.50'	11.92'	15.33'	1.04'
30"	4'-3"	2.5'	8.25'	10.75'	8.0'	12.0'	2.00'	5.58'	9.83'	14.08'	18.33'	1.04'
36"	5'-1"	2.5'	10.31'	12.81'	10.0'	14.0'	2.24'	6.08'	11.77'	16.25'	21.33'	1.04'
42"	6'-0"	2.5'	12.37'	14.87'	12.0'	16.0'	2.45'	6.58'	12.58'	18.58'	24.58'	1.04'
48"	6'-9"	2.5'	14.43'	16.93'	14.0'	18.0'	2.65'	7.08'	13.83'	20.58'	27.33'	1.04'
54"	7'-8"	2.5'	16.49'	18.99'	16.0'	20.0'	2.83'	7.58'	15.25'	22.92'	30.58'	1.04'
60"	8'-6"	2.5'	18.55'	21.05'	18.0'	22.0'	3.00'	8.08'	16.58'	25.08'	33.58'	1.04'




NOTE:
PIPE LENGTHS NOTED IN PLANS
INCLUDE THE MITERED ENDS.

*Slope: 4:1 Miters: To & Pipe For Pipes 18" And Smaller.
2:1 For Pipes 24" And Larger.
1:1 For Pipes 24" And Larger.


MITERED END SECTION DETAIL - BCCMP



PROVIDE 1/8"-1/4" CONTRACTION
JOINTS AT 10' CENTERS MAXIMUM.
HEADER CURB DETAIL



EXTRA BASE FOR CROSS CULVERTS
UNDER FLEXIBLE PAVEMENTS



PARKING STALL DETAIL


WHITE SYMBOL ON
BLUE BACKGROUND
BLACK 1" LETTERS ON
WHITE BACKGROUND
SIGN SHALL BE PLACED IN FRONT OF ALL
DESIGNATED HANDICAPPED SPACES. SIGN
HEIGHT SHALL BE 7' FROM PAVEMENT TO
BOTTOM OF SIGN.
5' HANDICAPPED AISLE MAY BE PLACED ON
THE RIGHT OR LEFT SIDE OF PARKING STALL.
HANDICAPPED PARKING SYMBOL
SHALL BE 3 OR 5 FT. HIGH AND BLUE
IN COLOR

DRAINAGE DETAILS

REVISIONS
1. 09/08/99 ADDED INLET DETAILS.


JOB NO.
990249
DATE
07/14/99
SHEET NO.
5

BAILEY BISHOP & LANE, INC.
P. O. BOX 3717
LAKE CITY, FL 32055-3717
PH. (904) 752-5840
FAX (904) 755-7771




One Cage #4
Both Ways In
Concrete Wall

8" Brick Or
Non-Reinforced
Concrete Or
6" Reinforced
Concrete



6'-0" Unless Otherwise
Shown In Plans. Optional
Construction Joints Per-
mitted Between These
Limits




Fillet Each Corner
See General Note No. 9

6'-0" Unless Otherwise
Shown In Plans. Optional
Construction Joints Per-
mitted Between These
Limits

GENERAL NOTES

TYPE P
STRUCTURE BOTTOM



1. Walls of circular structures (Alternate A) constructed in place may be of non-reinforced concrete or brick or reinforced concrete. Precast and rectangular structures (Alternate B) shall be constructed of reinforced concrete only.
2. Wall thickness and reinforcement are for either reinforced cast-in-place or precast concrete units except that precast circular units may be furnished with walls in accordance with either A.S.T.M. C-478 (up to 96" diameter) or A.S.T.M. C-76, Class III, B Wall, modified where the elliptical steel cage area is placed in the center one-third of the wall.
3. Top and floor slab thickness and reinforcement are for all types of construction. Top and floor slabs for Type J units shall be of Class II concrete. Concrete as specified in A.S.T.M. C-478 (4000 psi) may be used in lieu of Class I and Class II concrete in precast items manufactured in plants which are under the 'Standard Operating Procedures' for the inspection of precast drainage products.
4. Reinforcement is based on Grade 40. Grade 60 or welded wire fabric, either smooth or deformed.
5. Rectangular structures may be rotated as directed by the Engineer in order to facilitate connections between the structure walls and storm sewer pipes.
6. Except when A.C.I. hooks are specifically required, embedment hooks in the top and bottom slabs may be replaced with straight embedments or peripheral reinforcement.
7. All steel bars shall have $1\frac{1}{4}$ " minimum cover unless otherwise shown. Horizontal steel in rectangular structures shall be lapped a minimum of 24 bar diameters at corners.
8. The corner fillets shown are necessary for rectangular structures used with circular risers and inlet throats and used on skew with rectangular risers, inlet and inlet throats. Fillets will be required in the lower end of the Alt. B riser when used with the Alt. A box.

REVISIONS

DRAINAGE DETAILS



BAILEY BISHOP & LANE, INC.
P. O. BOX 3717
LAKE CITY, FL 32055-3717
PH. (904) 752-5640
FAX (904) 755-7771

JOB NO.	990249
DATE	07/14/99
SHEET NO.	