

February 11, 2020

David Hester
Wasserman Construction Company, LLC
PO Box 32646
Knoxville, TN 37930

Subject: Permit # 39128 – Texas Roadhouse

Dear Aaron:

Daniel & Gore, LLC has performed a vertical survey on the Texas Roadhouse site at 117 NW Knights Avenue, Lake City, Florida from a benchmark being a nail and disk stamped "EBI TRAV" at the Southwest corner of the site (elevation – 156.70', NAVD 1988) and have determined the following:

- The Construction plans requires the minimum finish floor elevation to be 158.75'.
- The finish floor elevation of the concrete foundation is at 158.75', being at (0.0' above) the minimum finish floor requirement.

If you have any questions, please call me.

Sincerely,



Scott Daniel, PSM