



Patrick Taylor
 Building Official
 224 Pine Ave
 Live Oak, FL 32060
 Email: patrickt@suwgov.org
 Office: 386-364-3408
 Fax: 386-364-3754

BLOWER DOOR TEST FORM
 For Prescriptive and Performance Method

Date Completed: 6-14-23

Permit #: _____
 BDT#: _____

Builder: Blake Construction
 Owner: Bullard
 Sec: _____ Twp: _____ Range: _____ Parcel #: _____
 Job Address: 4207 SW CR 242
 City, State, Zip: Lake City FL 32024

Air Infiltration Test Results

CFM (50) = 650
 Volume = 6282
 ACH (50) = CFM (50) X 60 / Volume = 6.2

Pass Fail

Passing Results must be 7 ACH (50) or less

Certification of Test Results

I hereby certify that the above Air Infiltration Test results demonstrate compliance with the Florida Energy Code requirements in accordance with the Florida Building Code-Energy Conservation R402.4.1.2, 5th Edition (2014).

Signature: Michael Faught
 Printed Name: Michael Faught
 Company: Akins Heat & A/C Inc CAC1813590
 BDT Registration #: _____
 Date: 6-14-23