

Inspection Checklist for Permit #000055739

Notes:

| Order | Category | Inspection | Requirements |
|--------------|-----------------|---|---------------------|
| 1 | Building | Footer <i>Inspects footing size, depth, and reinforcing steel before concrete placement. Ref: FBC 110.3(1)</i> | |
| 2 | Engineering | Setbacks <i>Confirms buildings, structures, and improvements are within required property setbacks. Columbia County LDR 4.1</i> | |
| 3 | Building | Roof Decking <i>Checks roof sheathing attachment and fastener pattern per FBC wind zones. Ref: FBC 110.3(3)</i> | |
| 4 | Building | Framing <i>Reviews structural framing, load paths, fire blocking, and MEP rough-ins prior to insulation. Ref: FBC 110.3(3)</i> | |
| 5 | Building | Final <i>Ensures structure is complete, safe, and code-compliant before Certificate of Occupancy. Ref: FBC 110.5</i> | |