

Inspection Checklist for Permit #000055227

Notes:

Order	Category	Inspection	Requirements
1	Building	Monolithic Slab <i>Inspects reinforcement, vapor barrier, termite treatment, and plumbing prior to pour. Ref: FBC 110.3(1)</i>	
2	Engineering	Setbacks <i>Confirms buildings, structures, and improvements are within required property setbacks. Columbia County LDR 4.1</i>	
3	Building	Framing <i>Reviews structural framing, load paths, fire blocking, and MEP rough-ins prior to insulation. Ref: FBC 110.3(3)</i>	
4	Electrical	Permanent Power <i>Releases power once service equipment is complete and safe. Ref: NEC Art. 230</i>	
5	Certificate	Release Certificate <i>Official Release for CO or final completion. Ref: FBC 110.5</i>	