



Cal-Tech Testing, Inc.

• Engineering P.O. Box 1625 • Lake City, FL 32057
• Geotechnical Tel. (386) 755-3633 • Fax (386) 752-5456
• Environmental 2907 Spring Glen Rd. Jacksonville, FL 32207
• Structural Steel Tel. (904) 381-8901 • Fax (904) 381-8902
LABORATORIES

REINFORCING STEEL INSPECTION

REPORT NO.: 2648001RSI07012026AB

DATE: 7/1/2026
PROJECT #: 26-480-01
PROJECT: FPL Columbia Storm Processing Facility P2
LOCATION: 1855 NW County Road 25A Lake City, FL
CAL-TECH P.M.: Chad Day

CLIENT: Florida Power & Light Company
CONTRACTOR: Pinnacle / Williams-Brown Inc.
INSPECTOR: Andrew Broughton
JURISDICTION: Columbia County/ Permit Number: 000055813
WEATHER: Clear TEMP: 94

Visual inspection was performed of reinforcing steel placement for isolated steel column foundations located within Grid Lines A through I and 1 through 6. Inspection included observation of reinforcing steel size, quantity, spacing, configuration, support, concrete cover, and general placement in accordance with the approved project construction documents and Steel Column Foundation Detail 7/S300.

Reinforcing steel placement within the inspected footing locations was observed to be properly positioned, tied, and supported to maintain required placement and concrete cover. Based on conditions accessible and observed at the time of inspection, the reinforcing steel placement was found to be in accordance with the approved project documents and was acceptable.

Reviewed by: 

To the best of my knowledge, the above WAS performed in accordance with the approved plans. Specification and regulatory requirements.

Superintendent/Representative:

Technician:

X

X Andrew Broughton ICC#9947481



Pictures of Examination

Page 2 of 2



Picture 1: Overall view of isolated steel column foundation reinforcing steel placement



Picture 2: Close-up view of reinforcing steel placement for an isolated steel column foundation in accordance with Detail 7/S300.



Picture 3: Close-up view of isolated steel column foundation reinforcing steel cage prior to placement, showing general bar configuration and assembly.



Picture 4: View of anchor rod template assembly staged for installation at an isolated steel column foundation location.