

# Inspection Checklist for Permit #000056615

Notes:

| Order | Category    | Inspection                                                                                                                         | Requirements |
|-------|-------------|------------------------------------------------------------------------------------------------------------------------------------|--------------|
| 1     | Building    | Monolithic Slab<br><i>Inspects reinforcement, vapor barrier, termite treatment, and plumbing prior to pour. Ref: FBC 110.3(1)</i>  |              |
| 2     | Engineering | Setbacks<br><i>Confirms buildings, structures, and improvements are within required property setbacks. Columbia County LDR 4.1</i> |              |
| 3     | Building    | Framing<br><i>Reviews structural framing, load paths, fire blocking, and MEP rough-ins prior to insulation. Ref: FBC 110.3(3)</i>  |              |
| 4     | Electrical  | Permanent Power<br><i>Releases power once service equipment is complete and safe. Ref: NEC Art. 230</i>                            |              |
| 5     | Building    | Final<br><i>Ensures structure is complete, safe, and code-compliant before Certificate of Occupancy. Ref: FBC 110.5</i>            |              |