

Inspection Checklist for Permit #000055990

Notes:

Order	Category	Inspection	Requirements
1	Electrical	Temporary Power Service <i>Allows temporary power for construction use. Ref: NEC Art. 230</i>	
2	Plumbing/Gas	1st Underground Rough-In <i>Inspects drainage and water piping before backfill. Ref: FBC-P 312</i>	
3	Electrical	1st Underground Rough-In <i>Verifies conduit, wiring, and grounding prior to backfill. Ref: NEC Art. 300.5</i>	
4	Building	Monolithic Slab <i>Inspects reinforcement, vapor barrier, termite treatment, and plumbing prior to pour. Ref: FBC 110.3(1)</i>	
5	Electrical	Footer Steel & Grounding <i>Confirms bonding and grounding electrode conductor in foundation steel. Ref: NEC Art. 250.52</i>	
6	Engineering	Setbacks <i>Confirms buildings, structures, and improvements are within required property setbacks. Columbia County LDR 4.1</i>	
7	Building	Roof Decking <i>Checks roof sheathing attachment and fastener pattern per FBC wind zones. Ref: FBC 110.3(3)</i>	Requires Document Grading and Fill Report (volume, compaction, etc).
8	Building	Wall Sheathing <i>Confirms nail/screw spacing and panel installation per plans. Ref: FBC 110.3(3)</i>	Requires Document Grading and Fill Report (volume, compaction, etc).
9	Building	Ext Strapping/Wall Sheathing <i>Verifies wall sheathing, nailing, and exterior strapping per wind-load requirements. Ref: FBC 110.3, 1609</i>	Requires Document Grading and Fill Report (volume, compaction, etc).
10	Building	Framing <i>Reviews structural framing, load paths, fire blocking, and MEP rough-ins prior to insulation. Ref: FBC 110.3(3)</i>	Requires Document Grading and Fill Report (volume, compaction, etc).
11	Mechanical	Rough In <i>Checks ductwork, equipment location, and condensate before covering. Ref: FBC-M 603</i>	Requires Document Grading and Fill Report (volume, compaction, etc).

12	Electrical	2nd Rough-In <i>Checks wiring, panel placement, and boxes before cover-up. Ref: NEC Art. 110.3</i>	Requires Document Grading and Fill Report (volume, compaction, etc).
13	Plumbing/Gas	2nd Rough-In <i>Reviews piping, venting, and fixtures before wall close. Ref: FBC-P 312</i>	Requires Document Grading and Fill Report (volume, compaction, etc).
14	Plumbing/Gas	Tub Set/Shower Pan <i>Verifies water-tightness and slope before tile. Ref: FBC-P 312.9</i>	Requires Document Grading and Fill Report (volume, compaction, etc).
15	Building	Insulation <i>Verifies insulation type, R-value, and installation before drywall. Ref: FBC Energy C101.5</i>	Requires Document Grading and Fill Report (volume, compaction, etc).
16	Mechanical	Above Ceiling <i>Reviews ductwork, fire dampers, and insulation before ceiling close. Ref: FBC-M 603</i>	Requires Document Grading and Fill Report (volume, compaction, etc).
17	City of Lake City Utilities	Lake City Utilities Tap Inspection <i>Conducted when required by the City to verify proper connection and availability of utility services. Ref: City of Lake City</i>	
18	Engineering	ROW Access/Driveway connects to county maintained road <i>Checks that legal and physical access connects properly to a county road and meets design standards. Ref: Columbia County LDR 4.2.3</i>	
19	Electrical	Permanent Power <i>Releases power once service equipment is complete and safe. Ref: NEC Art. 230</i>	Requires Document Grading and Fill Report (volume, compaction, etc).
20	Building	Final <i>Ensures structure is complete, safe, and code-compliant before Certificate of Occupancy. Ref: FBC 110.5</i>	