

Inspection Checklist for Permit #000056178

Notes:

Order	Category	Inspection	Requirements
1	Building	Footer <i>Inspects footing size, depth, and reinforcing steel before concrete placement. Ref: FBC 110.3(1)</i>	
2	Electrical	1st Underground Rough-In <i>Verifies conduit, wiring, and grounding prior to backfill. Ref: NEC Art. 300.5</i>	
3	Plumbing/Gas	1st Underground Rough-In <i>Inspects drainage and water piping before backfill. Ref: FBC-P 312</i>	
4	Fire	Underground Main - Visual <i>Verifies underground piping installation. Ref: NFPA</i>	
5	Building	Framing <i>Reviews structural framing, load paths, fire blocking, and MEP rough-ins prior to insulation. Ref: FBC 110.3(3)</i>	
6	Building	Fire Rated Wall <i>Confirms fire-related wall assemblies meet UL/FBC details and penetrations are properly sealed. Ref: FBC 703</i>	
7	Plumbing/Gas	2nd Rough-In <i>Reviews piping, venting, and fixtures before wall close. Ref: FBC-P 312</i>	
8	Electrical	2nd Rough-In <i>Checks wiring, panel placement, and boxes before cover-up. Ref: NEC Art. 110.3</i>	
9	Fire	Aboveground Sprinkler - Visual (On Site) <i>Visual review of aboveground sprinkler piping layout. Ref: NFPA 13 §8.6</i>	
10	Building	Insulation <i>Verifies insulation type, R-value, and installation before drywall. Ref: FBC Energy C101.5</i>	
11	Fire	Operational Test - Sprinkler/Standpipe <i>Flow test for sprinkler/standpipe system. Ref: NFPA 13/14</i>	

12	Building	Final <i>Ensures structure is complete, safe, and code-compliant before Certificate of Occupancy. Ref: FBC 110.5</i>	
----	----------	--	--