



6/1/2026

Solid Foundations
1910 SW Main Blvd.
Lake City, FL 32025

Re: Steve Mathis
3283 SW Sisters Welcome Rd.
Lake City, FL 32024
Permit # 55666

Letter of Completion:

This letter certifies that we have performed a review of the above-referenced project with respect to the approved structural engineering report dated May 6, 2026, installed by Solid Foundations.


Vista Specialty Engineering, LLC (VSE) has examined job completion photos showing all 8 installed helical piers and complete drive logs as provided by Solid Foundations and confirms the installation as observed herein. All installed piers are understood to be 2000 Helical Design and Manufacturing 2-7/8" dia. 7'-0" long 10" & 12" double helix configured helical piles, per plan, installed with a Digga 12ALS drive tool to torque correlation pressures of at least 1,000 PSI and final depths of 14'-0", values at or in excess of plan minimum requirement. Additionally, pier brackets per photos as provided are observed capped and generally plumb with the foundation wall.

This effort has been conducted to meet the requirements of the building department and does not constitute a guarantee of the installed work. It is the responsibility of the contractor to execute the work in accordance with manufacturer guidelines and approved structural documents. Structural designs by VSE are provided for stabilization only and lifting of structures, where performed is at the discretion and risk of the installer. This letter is a summary review of the installation of VSE drawn plans based on materials provided by the GC, on-site inspections were not performed by VSE.

Our firm appreciates the opportunity to serve you. If you have any questions or if you need anything further, please feel free to contact us.

Sincerely,
Vista Specialty Engineering, LLC

Eric Struben, P.E. as Owner of Vista Specialty Engineering, LLC



This item has been digitally signed and sealed by Eric Struben, PE, on the date adjacent to the seal.

Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies.

06/01/2026



HELICAL PILE INSTALLATION LOG

CLIENT NAME: Steve Mathis
PERMIT NUMBER: 55666
PROJECT ADDRESS: 3283 SW Sisters Welcome Rd, Lake City, FL
PROJECT NUMBER: 26-0241

PILE NUMBER		1	2	3	4	5	6	7	8	9	10
Section	Pier Depth	12FT	14FT	12FT	12FT	13FT	10FT	10FT	11FT		
1	7	900	1000	900	800	900	700	700	800		
2	14	1200	1400	1400	1200	1300	1100	1000	1000		
3	21										
4	28										
5	35										
6	42										
7	49										
8	56										
9	63										
PILE NUMBER		11	12	13	14	15	16	17	18	19	20
Section	Pier Depth										
1	7										
2	14										
3	21										
4	28										
5	35										
6	42										
7	49										
8	56										
9	63										
PILE NUMBER		21	22	23	24	25	26	27	28	29	30
Section	Pier Depth										
1	7										
2	14										
3	21										
4	28										
5	35										
6	42										
7	49										
8	56										
9	63										

NOTES: REACHED RESISTANCE ON ALL PIERS AT THE ABOVE DEPTHS

I hereby certify that all work is true and correct in accordance with the deisgn.
PILE INSTALLER