

Mark Disosway, P.E.

163 SW Midtown Place, Suite 103 Lake City, FL 32025, Ph (386) 754-5419

4/14/20

Columbia County Building Department

Re: Blake Construction / Hayden Lunde Res. / 298 NW Horizon St. Lake City, FL 32055

To whom it may concern:

This letter is in reference to inspection issues on the above referenced project.

1. The garage door was moved from the front wall to the side wall of the garage.
 - a. The new door on the side wall is 18' wide. Use (3) 1.75" x 16" LVL for the header. 3 jack studs and 4 king studs each side. Threaded rod each side.
2. The windows that were shown on the rear of the garage were moved to the front on the garage.
 - a. This is ok
3. The door from the study to the porch was removed.
 - a. This is ok.
4. The door from the master bedroom to the rear porch was removed.
 - a. This is ok.
5. Openings at the rear wall of the family room were changed from (2) 6080 doors to (1) 6080 door with (2) 3060 windows (1) each side.
 - a. This is ok.
6. Truss T11 the strapping was changed from what we called for on the original engineering.
 - a. (4) 2x4 spf #2 studs under each end, (1) HTS20 + (2) SDWC15600 on the right side bearing point, (2) HTS20 + (2) SDWC15600 on the left side bearing point.

Mark Disosway, PE
Florida Professional Engineer #53915