

Envelope Leakage Test Report (Blower Door Test)
Residential Prescriptive, Performance or ERI Method Compliance
2020 Florida Building Code, Energy Conservation, 7th Edition

Jurisdiction: <u>Columbia County</u>		Permit #: <u>000045324</u>	
Job Information:			
Builder: <u>Mike Hartzog</u>		Community: <u>Bluebird Landing</u>	Lot: <u>36</u>
Address: <u>310 SW Deer Run Drive</u>			Unit: _____
City: <u>Fort White</u>		State: <u>Florida</u>	Zip: <u>32038</u>
Air Leakage Test Results: <i>Passing results must meet either the Performance, Prescriptive, or ERI Method</i>			
<input checked="" type="checkbox"/> PRESCRIPTIVE METHOD- The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per hour at a pressure of 0.2-inch w.g. (50 pascals) in Climate Zones 1 and 2.			
<input checked="" type="checkbox"/> PERFORMANCE or ERI METHOD- The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding the selected ACH(50) value, as shown on FORM R405-2017 (Performance) or R406-2017 (ERI), section labeled as Infiltration, sub-section ACH.			
ACH (50) specified on Form R405-2017-Ener Calc (Performance) or R406-2017 (ERI): <u>7.00</u>			
<div style="display: flex; align-items: center; justify-content: center;"><div style="text-align: center;">$\frac{1356}{\text{CFM}_{(50)}} \times 60 = \frac{29040}{\text{Building Volume}} = \frac{2.80}{\text{ACH}_{(50)}}$<div style="display: flex; justify-content: center; gap: 20px;"><div><input checked="" type="checkbox"/> PASS</div><div><input type="checkbox"/> FAIL</div></div></div><div style="margin-left: 20px; text-align: left;"><p><input checked="" type="checkbox"/> When ACH (50) is less than 3 ACH₅₀, Mechanical Ventilation Field measured, and calculated installation must be verified by building department.</p></div></div>			<div style="border: 1px solid black; padding: 5px;">Method for calculating building volume <input checked="" type="checkbox"/> Retrieved from architectural plans <input type="checkbox"/> Code software calculated <input type="checkbox"/> Field measured and calculated</div>
Testing. Testing shall be conducted in accordance with ANSI/RESNET/ICC380 and reported at a pressure of 0.2 inches w.g. (50 Pascals). Testing shall be conducted by either individual as defined in Section 553.993(5) or (7), <i>Florida Statutes</i> , or Individuals licensed as set forth in Section 489.105(3)(I), (g), or (i) or an approved third party. A written report of the results of the test shall be signed by the party conducting the test and provided to the code official. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope.			
During testing: 1. Exterior windows and doors, fireplace and stove doors shall be closed, but not sealed, beyond the intended weather-stripping or other infiltration control measures. 2. Dampers including exhaust, intake, makeup air, back draft and flue dampers shall be closed, but not sealed beyond intended infiltration control measures. 3. Interior doors, if installed at the time of the test, shall be open. 4. Exterior doors for continuous ventilation systems and heat recovery ventilators shall be closed and sealed. 5. Heating and cooling systems, if installed at the time of the test, shall be turned off. 6. Supply and return registers, if installed at the time of the test, shall be fully open.			
Testing Company			
Company Name: <u>airEnalasy</u> Phone: <u>877-437-7728</u>			
I hereby verify that the above Air Leakage results are in accordance with the 2017 6th Edition Florida Building Code Energy Conservation requirements according to the compliance method selected above.			
Signature of Tester: <u>W. Mago</u> Date of Test: <u>03/21/23</u>			
Printed Name of Tester: <u>William Mago</u>			
License/Certification #: <u>RESNET 4309320</u> Issuing Authority: <u>FSEC</u>			