



5602 N.W. 13th STREET
GAINESVILLE, FLORIDA 32653-2198

www.arrowexterminators.com

P.O. BOX 5875
GAINESVILLE, FLORIDA 32627-5875

PHONE (352) 373-3642
FAX (352) 373-9037

31663

CERTIFICATE OF PROTECTIVE TREATMENT

Builder: CASON

Date: 12.30.13 Time: AM 1000 PM

Site Location: 354 SW CYPRESS WOOD CLEN LAKE CITY FL

Area Treated: DETACHED GARAGE MAIN SLAB

Product Used: PREMISE PRE Chemical Used: IMITACILINPREIN

% Concentration: 0.05% # Gallons Used: 61.6

Applicator: J RILEY

GEO-TECH, INC.

Engineering Consultants in Geotechnical • Environmental • Construction Materials Testing

#31663

FIELD DENSITY WORKSHEET

CLIENT CASON Builders DATE 12-31-13
 PROJECT NAME Bradley Res. 354 SW Cypress PROJECT NO. _____
 EARTH CONTRACTOR Wood Glen, Lake City PERMIT NO. _____
 COMPACTION REQUIREMENT (%) 95 ☐ Standard Proctor TESTED BY S.L.
☒ Modified Proctor FIELD CONTACT _____
 TOTAL ON-SITE TIME _____ MILES FROM OFFICE _____
☐ Limerock ☐ Subgrade ☐ Pipe Backfill ☒ Building Pad ☐ Building Footing ☐ Other _____

TEST LOCATION	LAB PROCTOR		TEST DEPTH	PROBE DEPTH	% MOIST	WET DENSITY (PCF)	DRY DENSITY (PCF)	% COMP
	DENS	OMC						
Garage	108.9	10.5	F/G	12'				
Center of N. Half of Pad					6.5	113.7	106.8	98.1
Center of S. Half of Pad					6.3	113.7	107.0	98.3

REMARKS _____

- * Density failed to meet minimum project requirement
- ** Retest indicates minimum density requirement was obtained
- () Client is aware of unsatisfactory test results.