

#20

FORM R405-2020

**FLORIDA ENERGY EFFICIENCY CODE FOR BUILDING CONSTRUCTION**

Florida Department of Business and Professional Regulation - Residential Performance Method

Project Name: Lot 84 Emerald Cove Ph 1  
 Street:  
 City, State, Zip: Lake City, FL, 32025  
 Owner: N/A  
 Design Location: FL, Gainesville

Builder Name: Cornerstone Developers II, LLC.  
 Permit Office: Columbia County  
 Permit Number:  
 Jurisdiction:  
 County: Columbia (Florida Climate Zone 2)

1. New construction or existing	New (From Plans)
2. Single family or multiple family	Detached
3. Number of units, if multiple family	1
4. Number of Bedrooms	4
5. Is this a worst case?	No
6. Conditioned floor area above grade (ft <sup>2</sup> )	1653
Conditioned floor area below grade (ft <sup>2</sup> )	0
7. Windows (240.0 sqft.)	Description Area
a. U-Factor:	DbI, U=0.36 240.00 ft <sup>2</sup>
SHGC:	SHGC=0.25
b. U-Factor:	N/A ft <sup>2</sup>
SHGC:	
c. U-Factor:	N/A ft <sup>2</sup>
SHGC:	
Area Weighted Average Overhang Depth:	4.433 ft.
Area Weighted Average SHGC:	0.250
8. Skylights	Area
c. U-Factor:(AVG)	N/A ft <sup>2</sup>
SHGC(AVG):	N/A
9. Floor Types (1653.0 sqft.)	Insulation Area
a. Slab-On-Grade Edge Insulation	R=0.0 1653.00 ft <sup>2</sup>
b. N/A	R= ft <sup>2</sup>
c. N/A	R= ft <sup>2</sup>

10. Wall Types (1641.0 sqft.)	Insulation Area
a. Frame - Wood, Exterior	R=13.0 1456.50 ft <sup>2</sup>
b. Frame - Wood, Adjacent	R=13.0 184.50 ft <sup>2</sup>
c. N/A	R= ft <sup>2</sup>
d. N/A	R= ft <sup>2</sup>
11. Ceiling Types (1735.0 sqft.)	Insulation Area
a. Under Attic (Vented)	R=38.0 1735.00 ft <sup>2</sup>
b. N/A	R= ft <sup>2</sup>
c. N/A	R= ft <sup>2</sup>
12. Ducts	R ft <sup>2</sup>
a. Sup: Attic, Ret: Attic, AH: Exterior	6 413.25

13. Cooling systems	kBtu/hr Efficiency
a. Central Unit	20.8 SEER:14.00

14. Heating systems	kBtu/hr Efficiency
a. Electric Heat Pump	26.5 HSPF:8.20

15. Hot water systems	Cap: 50 gallons
a. Electric	EF: 0.920
b. Conservation features	
None	

16. Credits	CV, Pstat
-------------	-----------

Glass/Floor Area: 0.145

Total Proposed Modified Loads: 44.90

Total Baseline Loads: 46.87

**PASS**

I hereby certify that the plans and specifications covered by this calculation are in compliance with the Florida Energy Code.

PREPARED BY: HA  
 DATE: 5/25/2021

I hereby certify that this building, as designed, is in compliance with the Florida Energy Code.

OWNER/AGENT: Chow, G  
 DATE: 7-26-21

Review of the plans and specifications covered by this calculation indicates compliance with the Florida Energy Code. Before construction is completed this building will be inspected for compliance with Section 553.908 Florida Statutes.

BUILDING OFFICIAL: \_\_\_\_\_  
 DATE: \_\_\_\_\_



- Compliance requires certification by the air handler unit manufacturer that the air handler enclosure qualifies as certified factory-sealed in accordance with R403.3.2.1.
- Compliance requires an Air Barrier and Insulation Inspection Checklist in accordance with R402.4.1.1 and this project requires an envelope leakage test report with envelope leakage no greater than 5.00 ACH50 (R402.4.1.2).

## INPUT SUMMARY CHECKLIST REPORT

## PROJECT

Title:	Lot 84 Emerald Cove Ph 1	Bedrooms:	4	Address Type:	Lot Information
Building Type:	User	Conditioned Area:	1653	Lot #	84
Owner Name:	N/A	Total Stories:	1	Block/Subdivision:	Emerald Cove 1
# of Units:	1	Worst Case:	No	PlatBook:	
Builder Name:	Cornerstone Developers II, LLC	Rotate Angle:	0	Street:	
Permit Office:	Columbia County	Cross Ventilation:	Yes	County:	Columbia
Jurisdiction:		Whole House Fan:	No	City, State, Zip:	Lake City , FL , 32025
Family Type:	Detached				
New/Existing:	New (From Plans)				
Comment:					

## CLIMATE

✓	Design Location	TMY Site	Design Temp		Int Design Temp		Heating	Design	Daily Temp
			97.5 %	2.5 %	Winter	Summer	Degree Days	Moisture	Range
✓	FL, Gainesville	FL_GAINESVILLE_REGI	32	92	70	75	1305.5	51	Medium

## BLOCKS

Number	Name	Area	Volume
1	Block1	1653	14877

## SPACES

Number	Name	Area	Volume	Kitchen	Occupants	Bedrooms	Infil ID	Finished	Cooled	Heated
1	Main	1653	14877	Yes	8	4	1	Yes	Yes	Yes

## FLOORS

✓	#	Floor Type	Space	Perimeter	R-Value	Area	Tile	Wood	Carpet
✓	1	Slab-On-Grade Edge Insulation	Main	187.5 ft	0	1653 ft²	0	0	1

## ROOF

✓	#	Type	Materials	Roof Area	Gable Area	Roof Color	Rad Barr	Solar Absor.	SA Tested	Emitt	Emitt Tested	Deck Insul.	Pitch (deg)
✓	1	Hip	Composition shingles	1848 ft²	0 ft²	Medium	Y	0.96	No	0.9	No	0	26.57

## ATTIC

✓	#	Type	Ventilation	Vent Ratio (1 in)	Area	RBS	IRCC
✓	1	Full attic	Vented	300	1653 ft²	Y	N

## CEILING

✓	#	Ceiling Type	Space	R-Value	Ins Type	Area	Framing Frac	Truss Type
✓	1	Under Attic (Vented)	Main	38	Double Batt	1735 ft²	0.11	Wood

## INPUT SUMMARY CHECKLIST REPORT

## WALLS

✓ #	Ornt	Adjacent To	Wall Type	Space	Cavity R-Value	Width Ft	In	Height Ft	In	Area	Sheathing R-Value	Framing Fraction	Solar Absor.	Below Grade%
1	S	Exterior	Frame - Wood	Main	13	9	10	9		88.5 ft²		0.23	0.75	0
2	S	Exterior	Frame - Wood	Main	13	20	8	9		186.0 ft²		0.23	0.75	0
3	E	Exterior	Frame - Wood	Main	13	30	2	9		271.5 ft²		0.23	0.75	0
4	N	Exterior	Frame - Wood	Main	13	12	10	9		115.5 ft²		0.23	0.75	0
5	N	Exterior	Frame - Wood	Main	13	15		9		135.0 ft²		0.23	0.75	0
6	E	Exterior	Frame - Wood	Main	13	8	8	9		78.0 ft²		0.23	0.75	0
7	N	Exterior	Frame - Wood	Main	13	11	4	9		102.0 ft²		0.23	0.75	0
8	W	Exterior	Frame - Wood	Main	13	8	8	9		78.0 ft²		0.23	0.75	0
9	N	Exterior	Frame - Wood	Main	13	11	10	9		106.5 ft²		0.23	0.75	0
10	W	Exterior	Frame - Wood	Main	13	32	10	9		295.5 ft²		0.23	0.75	0
11	S	Garage	Frame - Wood	Main	13	20	6	9		184.5 ft²		0.23	0.75	0

## DOORS

✓ #	Ornt	Door Type	Space	Storms	U-Value	Width Ft	In	Height Ft	In	Area
1	S	Insulated	Main	None	.46	3		6	8	20 ft²
2	S	Insulated	Main	None	.46	3		6	8	20 ft²

## WINDOWS

Orientation shown is the entered, Proposed orientation.

✓ #	Ornt	Wall ID	Frame	Panes	NFRC	U-Factor	SHGC	Imp	Area	Overhang Depth	Separation	Int Shade	Screening
1	S	1	Vinyl	Low-E Double	Yes	0.36	0.25	N	30.0 ft²	1 ft 6 in	1 ft 0 in	None	None
2	S	2	Vinyl	Low-E Double	Yes	0.36	0.25	N	16.0 ft²	5 ft 6 in	1 ft 0 in	None	None
3	E	3	Vinyl	Low-E Double	Yes	0.36	0.25	N	20.0 ft²	1 ft 6 in	1 ft 0 in	None	None
4	N	4	Vinyl	Low-E Double	Yes	0.36	0.25	N	30.0 ft²	1 ft 6 in	1 ft 0 in	None	None
5	N	5	Vinyl	Low-E Double	Yes	0.36	0.25	N	45.0 ft²	9 ft 6 in	1 ft 0 in	None	None
6	E	6	TIM	Low-E Double	Yes	0.36	0.25	N	20.0 ft²	9 ft 6 in	1 ft 0 in	None	None
7	E	6	Vinyl	Low-E Double	Yes	0.36	0.25	N	15.0 ft²	9 ft 6 in	1 ft 0 in	None	None
8	N	7	Vinyl	Low-E Double	Yes	0.36	0.25	N	30.0 ft²	1 ft 6 in	1 ft 0 in	None	None
9	N	9	Vinyl	Low-E Double	Yes	0.36	0.25	N	15.0 ft²	1 ft 6 in	1 ft 0 in	None	None
10	W	10	Vinyl	Low-E Double	Yes	0.36	0.25	N	4.0 ft²	1 ft 6 in	1 ft 0 in	None	None
11	W	10	Vinyl	Low-E Double	Yes	0.36	0.25	N	15.0 ft²	1 ft 6 in	1 ft 0 in	None	None

## GARAGE

✓ #	Floor Area	Ceiling Area	Exposed Wall Perimeter	Avg. Wall Height	Exposed Wall Insulation
1	468.015 ft²	468.015 ft²	68.33 ft	9 ft	1

## INPUT SUMMARY CHECKLIST REPORT

## INFILTRATION

#	Scope	Method	SLA	CFM 50	ELA	EqLA	ACH	ACH 50
1	Wholehouse	Proposed ACH(50)	.000286	1239.8	68.02	127.69	.1027	5

## HEATING SYSTEM

<input checked="" type="checkbox"/>	#	System Type	Subtype	Speed	Efficiency	Capacity	Block	Ducts
<input type="checkbox"/>	1	Electric Heat Pump/	None	Single	HSPF:8.2	26.55 kBtu/hr	1	sys#1

## COOLING SYSTEM

<input checked="" type="checkbox"/>	#	System Type	Subtype	Subtype	Efficiency	Capacity	Air Flow	SHR	Block	Ducts
<input type="checkbox"/>	1	Central Unit/	None	Single	SEER: 14	20.31 kBtu/hr	600 cfm	0.7	1	sys#1

## HOT WATER SYSTEM

<input checked="" type="checkbox"/>	#	System Type	SubType	Location	EF	Cap	Use	SetPnt	Conservation
<input type="checkbox"/>	1	Electric	None	Garage	0.92	50 gal	40 gal	120 deg	None

## SOLAR HOT WATER SYSTEM

<input checked="" type="checkbox"/>	FSEC	Cert #	Company Name	System Model#	Collector Model#	Collector Area	Storage Volume	FEF
<input type="checkbox"/>	None	None				ft <sup>2</sup>		

## DUCTS

<input checked="" type="checkbox"/>	#	Location	Supply R-Value	Area	Location	Return Area	Leakage Type	Air Handler	CFM 25 TOT	CFM25 OUT	QN	RLF	HVAC # Heat	Coil
<input type="checkbox"/>	1	Attic	6	413.25 f	Attic	82.65 ft <sup>2</sup>	Default Leakage	Exterior	(Default) c	(Default) c			1	1

## TEMPERATURES

Programable Thermostat: Y

Ceiling Fans:

Cooling	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Heating	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Venting	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

## INPUT SUMMARY CHECKLIST REPORT

Thermostat Schedule: HERS 2006 Reference		Hours											
Schedule Type		1	2	3	4	5	6	7	8	9	10	11	12
Cooling (WD)	AM	78	78	78	78	78	78	78	78	80	80	80	80
	PM	80	80	78	78	78	78	78	78	78	78	78	78
Cooling (WEH)	AM	78	78	78	78	78	78	78	78	78	78	78	78
	PM	78	78	78	78	78	78	78	78	78	78	78	78
Heating (WD)	AM	66	66	66	66	66	68	68	68	68	68	68	68
	PM	68	68	68	68	68	68	68	68	68	68	66	66
Heating (WEH)	AM	66	66	66	66	66	68	68	68	68	68	68	68
	PM	68	68	68	68	68	68	68	68	68	68	66	66
MASS													
Mass Type		Area		Thickness		Furniture Fraction		Space					
Default(8 lbs/sq.ft.		0 ft²		0 ft		0.3		Main					



# ENERGY PERFORMANCE LEVEL (EPL) DISPLAY CARD

ESTIMATED ENERGY PERFORMANCE INDEX\* = 96

The lower the EnergyPerformance Index, the more efficient the home.

, Lake City, FL, 32025

1. New construction or existing	New (From Plans)		10. Wall Type and Insulation	Insulation	Area
2. Single family or multiple family	Detached		a. Frame - Wood, Exterior	R=13.0	1456.50 ft <sup>2</sup>
3. Number of units, if multiple family	1		b. Frame - Wood, Adjacent	R=13.0	184.50 ft <sup>2</sup>
4. Number of Bedrooms	4		c. N/A	R=	ft <sup>2</sup>
5. Is this a worst case?	No		d. N/A	R=	ft <sup>2</sup>
6. Conditioned floor area (ft <sup>2</sup> )	1653		11. Ceiling Type and insulation level	Insulation	Area
7. Windows**	Description	Area	a. Under Attic (Vented)	R=38.0	1735.00 ft <sup>2</sup>
a. U-Factor:	DbI, U=0.36	240.00 ft <sup>2</sup>	b. N/A	R=	ft <sup>2</sup>
SHGC:	SHGC=0.25		c. N/A	R=	ft <sup>2</sup>
b. U-Factor:	N/A	ft <sup>2</sup>	12. Ducts, location & insulation level		R ft <sup>2</sup>
SHGC:			a. Sup: Attic, Ret: Attic, AH: Exterior	6	413.25
c. U-Factor:	N/A	ft <sup>2</sup>	13. Cooling systems	kBtu/hr	Efficiency
SHGC:			a. Central Unit	20.3	SEER:14.00
d. U-Factor:	N/A	ft <sup>2</sup>	14. Heating systems	kBtu/hr	Efficiency
SHGC:			a. Electric Heat Pump	26.5	HSPF:8.20
Area Weighted Average Overhang Depth:	4.433 ft.		15. Hot water systems		Cap: 50 gallons
Area Weighted Average SHGC:	0.250		a. Electric		EF: 0.92
8. Skylights	Description	Area	b. Conservation features		
a. U-Factor(AVG):	N/A	ft <sup>2</sup>	None		
SHGC(AVG):	N/A		Credits (Performance method)		CV, Pstat
9. Floor Types	Insulation	Area			
a. Slab-On-Grade Edge Insulation	R=0.0	1653.00 ft <sup>2</sup>			
b. N/A	R=	ft <sup>2</sup>			
c. N/A	R=	ft <sup>2</sup>			

I certify that this home has complied with the Florida Energy Efficiency Code for Building Construction through the above energy saving features which will be installed (or exceeded) in this home before final inspection. Otherwise, a new EPL Display Card will be completed based on installed Code compliant features.

Builder Signature: Chin W. Cy Date: 7-26-21  
 Address of New Home: 394 S.W. TIMBERLAND CT. City/FL Zip: LAKE CITY, FL. 32024



\*Note: This is not a Building Energy Rating. If your Index is below 70, your home may qualify for energy efficient mortgage (EEM) incentives if you obtain a Florida Energy Rating. For information about the Florida Building Code, Energy Conservation, contact the Florida Building Commission's support staff.

\*\*Label required by Section R303.1.3 of the Florida Building Code, Energy Conservation, if not DEFAULT.

# Envelope Leakage Test Report (Blower Door Test)

## Residential Prescriptive, Performance or ERI Method Compliance

### 2020 Florida Building Code, Energy Conservation, 7th Edition

Jurisdiction:	Permit #:
<b>Job Information</b>	
Builder: Cornerstone Developers II, LLC Community: _____ Lot: 84	
Address: _____	
City: Lake City	State: FL
Zip: 32025	
<b>Air Leakage Test Results</b> <i>Passing results must meet either the Performance, Prescriptive, or ERI Method</i>	
<input type="radio"/> <b>PRESCRIPTIVE METHOD</b> -The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per hour at a pressure of 0.2 inch w.g. (50 Pascals) in Climate Zones 1 and 2.	
<input type="radio"/> <b>PERFORMANCE or ERI METHOD</b> -The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding the selected ACH(50) value, as shown on Form R405-2020 (Performance) or R406-2020 (ERI), section labeled as infiltration, sub-section ACH50. ACH(50) specified on Form R405-2020-Energy Calc (Performance) or R406-2020 (ERI): <span style="border: 1px solid black; padding: 2px 20px;">5.000</span>	
<div style="display: flex; justify-content: space-between; align-items: flex-start;"> <div style="width: 60%;"> <math display="block">\frac{\text{CFM}(50)}{\text{Building Volume}} \times 60 \div \frac{14877}{\text{ACH}(50)} = \text{ACH}(50)</math> <div style="border: 1px solid black; width: 40px; height: 40px; margin: 10px auto; display: flex; align-items: center; justify-content: center; font-weight: bold; font-size: 1.2em;">PASS</div> <input type="checkbox"/> When ACH(50) is less than 3, Mechanical Ventilation installation must be verified by building department.         </div> <div style="width: 35%;"> <b>Method for calculating building volume:</b>  <input type="radio"/> Retrieved from architectural plans  <input checked="" type="radio"/> Code software calculated  <input type="radio"/> Field measured and calculated         </div> </div>	
<p><b>R402.4.1.2 Testing.</b> Testing shall be conducted in accordance with ANSI/RESNET/ICC 380 and reported at a pressure of 0.2 inch w.g. (50 Pascals). Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7) Florida Statutes, or individuals licensed as set forth in Section 489.105(3)(f), (g), or (i) or an approved third party. A written report of the results of the test shall be signed by the party conducting the test and provided to the code official. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope.</p> <p><b>During testing:</b></p> <ol style="list-style-type: none"> <li>1. Exterior windows and doors, fireplace and stove doors shall be closed, but not sealed, beyond the intended weatherstripping or other infiltration control measures.</li> <li>2. Dampers including exhaust, intake, makeup air, back draft and flue dampers shall be closed, but not sealed beyond intended infiltration control measures.</li> <li>3. Interior doors, if installed at the time of the test, shall be open.</li> <li>4. Exterior doors for continuous ventilation systems and heat recovery ventilators shall be closed and sealed.</li> <li>5. Heating and cooling systems, if installed at the time of the test, shall be turned off.</li> <li>6. Supply and return registers, if installed at the time of the test, shall be fully open.</li> </ol>	
<b>Testing Company</b>	
Company Name: _____ Phone: _____ I hereby verify that the above Air Leakage results are in accordance with the 2020 7th Edition Florida Building Code Energy Conservation requirements according to the compliance method selected above.	
Signature of Tester: _____ Date of Test: _____	
Printed Name of Tester: _____	
License/Certification #: _____ Issuing Authority: _____	