



Affine Engineering and Surveying, Inc.

Date:12/19/2022

Mr. Audy Wallace

Re: **Elevation Letter– Parcel 31-4S-17-08915-107- Lot 7 Hawk's Landing
(PB 9, PGS 165-167).**

SUBJECT:

FINISH FLOOR HEIGHT VERIFICATION

To whom it may concern,

During a field survey conducted 12/16/2022 on Lot 7, Hawk's Landing Plat – Parcel 31-4S-17-08915-107, the finish floor of the existing structure was measured. According to the plat of Hawk's Landing the minimum floor elevation 101.30 feet. Based on the field survey, it was found that the Finish Floor of the modular building is at elevation 103.29 feet. The elevation of the closest equipment pad is 99.34 feet. Elevations are referenced to BM #1 as shown on the plat having an elevation of 111.81 feet (NAVD88 datum).

Victor O. Marrero, PE, PSM

Florida PSM 6586

