

# Green Building Design

Engineering | Project Management | Inspections  
(904) 370-3001

1301 Riverplace Boulevard Suite 800  
Jacksonville, FL 32207  
www.greenbuildingdesign.com  
Certificate of Authorization Number 28891

Donald A. Boggs, PE  
Florida PE 31054  
[don@greenbuildingdesign.com](mailto:don@greenbuildingdesign.com)

February 1, 2022

**RE:** Construction Final Inspection and Verification

**Project:** Foundation Stabilization – Foundation Repair

**Permit Number:** 000043625

**Project Address:** 410 SW Merciful Place  
Fort White, FL 32038

**Contractor:** Alpha Foundation Specialists, Inc.


This letter is to certify and verify that the installation of the helical piers on the above referenced project meets or exceeds the design specifications. The permitted design showed seven helical piers and two SmartJacks


All seven helical piers were installed at the locations indicated on the permitted sketch and in accordance with the specification letter. Six helical piers were installed to a depth of 14 feet, and one helical pier was installed to depth of 19 feet, in accordance with design specifications. The installation pressure of six helical piers was 1100 psi, and the installation pressure of one helical pier was 1300 psi. The installation pressure of all seven helical piers meets the design specifications.

Two SmartJacks were installed at the locations indicated on the permitted sketch and in accordance with the specification letter.

If you need additional information or have any questions, please call.

**Donald A Boggs** Digitally signed by  
Donald A Boggs  
Date: 2022.02.01  
15:35:18 -05'00'

Respectfully,  
  
Donald A. Boggs, PE  
FL PE 31054



This letter has been digitally signed and sealed by Donald A. Boggs, PE on the date adjacent to the seal. Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies.