

Permit # 39491

Mark Disosway, P.E.

163 SW Midtown Place, Suite 103 Lake City, FL 32025, Ph (386) 754-5419

5/29/20

Columbia County Building Department

Re: Edgley Construction | Fender, Wilbur & Sylvia Res.

To whom it may concern:

This letter is in reference to inspection issues on the above referenced project.

1. On the engineering we provided we called for (2) 1.75" x 9.25" lml on the left side of the rear porch. The framer installed (2) 2x10 sp #2 instead.
 - a. The fix is to add (1) 1.75" x 9.25" lml along side the existing (2) 2x10. New lml must bear on post w/ (1) LSTA21 to post and at house bear on (2) studs in wall w/ HTS20 beam to studs.

THIS PDF HAS DIGITAL SIGNATURE
AND ELECTRONIC SEAL. PRINTED
COPIES ARE NOT CONSIDERED
SIGNED OR SEALED. YOU MUST
VERIFY SIGNATURE ON THIS PDF.
[CLICK HERE TO VERIFY.](#)



Mark Disosway, PE
Florida Professional Engineer #53915