



3rd NOVEMBER 2025

BUILDING OFFICIAL / INSPECTOR
COUNTY BUILDING DEPT.

RE: IC CONST. / JONES RESIDENCE

TO WHOM IT MAY CONCERN:

THE FIELD FRAMING AT BONUS ROOM DORMER & STAIR CASE IS ACCEPTED AS BUILT. LISTED BELOW ARE THE USED MATERIALS AND ARE SUITABLE MEMBER SIZING & CONNECTIONS.

FLOOR FRAMING: 2X12 SYP WD JOISTS @ 24" O.C.
FLOOR CONNECTIONS: SIMPSON LUS28 BUCKETS
FLOOR DECKING: 3/4" T&G PLYWOOD
RAFTER FRAMING: 2x6 SYP WD RAFTERS @ 24" O.C.
RAFTER CONNECTIONS: TOE NAIL @ RIDGE & SIMPSON H2.5a TO WALLS.

SHOULD YOU HAVE ANY FURTHER QUESTIONS WITH THIS, PLEASE CALL FOR ASSISTANCE.

YOURS TRULY,
NICHOLAS PAUL GEISLER, ARCHITECT AR0007005

