

- 
8. Location: Sheet 5  
Deficiency: Fire alarm strobes shall be mounted at a minimum 80" AFF to the bottom of the device.  
Reference: NFPA 72.
9. Location: Sheet 5  
Deficiency: Fire alarm control panel serving this building shall be connected to the host campus fire alarm system.  
Reference: NFPA 101.

Structural:

1. Location: Calculations and Drawings  
Deficiency: Floor decking material shown as 3/4" Viroc. Load-Span tables from manufacturer should be included in submittal. Also the Florida Product Approval number should be submitted for this product.
2. Location: Drawing Sheet 10  
Deficiency: Detail of exterior wall openings do not indicate the number of required full height studs each side of the opening. Calculations include tables indicating the maximum opening width allowed based on the number of full height studs each side. Revise drawing to indicate this information.

If you have any questions on the above, please contact me.

Sincerely,

CLEMONS RUTHERFORD AND ASSOCIATES

*Rick Hilburn*

Rick Hilburn  
Project Architect

RH/ps



**FIRE PREVENTION  
SPECIALISTS, INC.**



Certified  
Firesafety Inspectors



6810 Whitetail Court  
Melbourne, Florida 32940  
321-757-7205  
Fax 321-757-7206  
www.fps-inc.net

October 9, 2005

Clemons, Rutherford and Associates  
2027 Thomasville Rd.  
Tallahassee, FL 32308

Re: Design Space - 24' x 36'  
CRA # 05049.11

Dear Sir/Madam:

Pursuant to the requirements of the Florida Department of Community Affairs, a fire and life safety code evaluation was conducted on the construction documents of the above referenced structure. The following report indicates deficiencies and/or comments found on the documents relative to the codes and standards adopted by the Department of Education and the State Fire Marshal's Office.

Comments:

1. No deficiencies noted.

Respectfully Submitted,

Walter D. Spann  
Certified Fire Safety Inspector