

27 MARCH 2024

BUILDING OFFICIAL
COLUMBIA COUNTY, BUILDING DEPT.
COLUMBIA COUNTY COURTHOUSE ANNEX
LAKE CITY, FLORIDA 32055

RE: McCALLISTER RESIDENCE, LOT 2 FOXWOOD S/D
PERMIT Nr.: _____

DEAR SIR:

PLEASE BE ADVISED THAT I HAVE BEEN ASKED TO REVIEW THE NAILING PATTERNS FOR THE ROOF AND WALL SHEATHING. ADDITIONALLY, I HAVE BEEN ASKED TO REVIEW THE AS-BUILT FLOOR SLAB WITH REGARD TO SLAB REINFORCING.

ROOF SHEATHING: 7/16" OSB SHEATHING

ROOFING DRY-IN MATERIALS WERE PARTIALLY REMOVED IN TWO LOCATIONS, EXPOSING THE SHEATHING AND FASTENERS. THE FASTENERS ARE 8d RING SHANK NAILS SPACED AT 4" O.C. AT ENDS OF SHEATHING AND AT 8" O.C. ALONG FRAMING MEMBERS THROUGHOUT THE FIELD OF THE SHEATHING.

WALL SHEATHING: "ZIP WALL SHEATHING SYSTEM"


SHEATHING IS APPLIED TO THE WALL STUDS IN THE SAME MANNER AS FOR THE ROOF SHEATHING, USING 8d RING SHANK NAILS.

CONCRETE FLOOR SLAB:

SLAB REINFORCING CONSISTS OF 6X6, 10/10 WUM PLACED THROUGHOUT THE AREA OF THE SLAB, PULLED-UP TO BE AT MID-DEPTH OF THE SLAB DURING THE POURING OF THE CONCRETE.

SHOULD YOU HAVE ANY FURTHER QUESTIONS WITH THIS, PLEASE CALL FOR ASSISTANCE.

YOURS TRULY,
NICHOLAS PAUL GEISLER, ARCHITECT AR0007005



N. P.
GEISLER

Digitally signed by: N. P. GEISLER
DN: CN = N. P. GEISLER
C = US O = AR0007005
OU = ARCHITECT
Date: 2024.03.27 16:09:30 -05'00'