P.O. Box 1501 Lake City, Florida 32056

June 20, 2019

David Simque 518 SW Little Road Lake City, FL 32024

Subject: Permit # 37717 - DIY Lettering - Lot 9, Windswept Industrial, Ph 2 - Elevation Letter

Dear David:

Daniel & Gore, LLC has performed a vertical survey on Lot 9, Windswept Industrial Subdivision, Phase 2, Columbia County, Florida from a benchmark being a concrete monument at the SW corner if said Lot 11 (elevation – 104.71', NAVD 1988) and have determined the following:

- The Construction Plans require the minimum finish floor elevation of the building to be 99.7'.
- The finish floor elevation of the top of the batter board is at 99.84', being the 0.14' above the minimum finish floor requirement.

If you have any questions, please call me.

He hai

Sincerely,

Scott Daniel, PSM