



Columbia County, Florida
Building Department
135 NE Hernando Avenue
Lake City, Florida 32055
Phone: 386-758-1008

ROOFING UNDERLAYMENT AFFIDAVIT

www.columbiacountyfla.com

REQUIRED FOR WALK-IN OR PAPER SUBMITTALS

Burk

Job Address: 736 SW Rock way, Fort White, FL 32038

I (Print Name) Benjamin Keeler, as a Florida license Roofing Contractor or an Owner Builder, I understand to comply with the 2023 Florida Building Code 8th Edition underlayment requirements, I must select an option for sealing the roof deck.

The options are summarized below...

☐ a self-adhering polymer-modified bitumen underlayment complying with ASTM D1970 applied over the entire roof.

☐ a minimum 4-inch wide strip of selfadhering polymer-modified bitumen complying with ASTM D1970 or a minimum 3 ¾ - inch wide strip of selfadhering flexible flashing tape complying with AAMA 711, applied over all joints in the roof decking. A felt underlayment complying with ASTM D226 Type II, ASTM D4869 Type III or IV, or ASTM D6757, or a synthetic underlayment meeting the performance requirements specified, is required to be applied over the strips/tape over the entire roof.

☒ two layers of felt underlayment comply ASTM 0226 Type II or ASTM D4869 Type III or IV, or two layers of a synthetic underlayment meeting the performance requirements specified, lapped and fastened as specified.

☐ Other (explain) _____

Contractor/Owners Signature Benjamin Keeler
Benjamin Keeler (Jun 9, 2025 08:14 EDT)

09/06/25

FINAL INSPECTION & CERTIFICATE OF COMPLETION:

This completed form and photographs must be uploaded to your permit via online at the Application Submission login (link) [Welcome to Columbia County Online \(columbiacountyfla.com\)](http://Welcome to Columbia County Online (columbiacountyfla.com)).

If for a roofing permit, clearly visible in the Photographs must be the permit number or address and must include a ruler or measuring device to confirm nail spacing and overlaps including drip edge and valley flashing. (Not required for additions or New Residential)

Revised 12/2023

SKM_C250i25060612120

Final Audit Report

2025-06-09

Created:	2025-06-06
By:	Ross Hartley (ross@hartleybrothers.com)
Status:	Signed
Transaction ID:	CBJCHBCAABAA9-8DGPfsPxe2lqffClnmZpocWdyA77ka

"SKM_C250i25060612120" History

-  Document created by Ross Hartley (ross@hartleybrothers.com)
2025-06-06 - 5:18:45 PM GMT
-  Document emailed to Benjamin Keeler (keelerroofing@gmail.com) for signature
2025-06-06 - 5:18:48 PM GMT
-  Email viewed by Benjamin Keeler (keelerroofing@gmail.com)
2025-06-06 - 5:50:37 PM GMT
-  Email viewed by Benjamin Keeler (keelerroofing@gmail.com)
2025-06-09 - 7:51:04 AM GMT
-  Document e-signed by Benjamin Keeler (keelerroofing@gmail.com)
Signature Date: 2025-06-09 - 12:14:22 PM GMT - Time Source: server
-  Agreement completed.
2025-06-09 - 12:14:22 PM GMT