

FLORIDA ENERGY EFFICIENCY CODE FOR BUILDING CONSTRUCTION

Envelope Leakage Test Report Prescriptive and Performance Method

Project Name: Van Dugs
Street: 307 SW Station Glen
City, State, Zip: Lake City, FL 32024
Design Location:
Cond. Floor Area:

Builder Name: Amira
Permit Office: Columbia
Permit Number: 41608
Jurisdiction:
Cond. Volume: 32,786

Envelope Leakage Test Results

Regression Data:

C: _____ n: _____ R: N/A

Single Point Test Data:

	HOUSE PRESSURE	FLOW:

Leakage Characteristics

CFM (50): 2.112 ELA: _____

EqLA: _____

ACH: 3.8

SLA: _____

ACH (50)*: _____

* For prescriptive projects, tested leakage must be ≤ 7 ACH (50). For performance projects, tested leakage must be ≤ 5 = the ACH (50) shown on Form R405-2014 for this project.

R402.4.1.2 Testing. The building or dwelling unit shall be tested and verified as having an air leakage rate of not exceeding 7 air changes per hour in Climate Zones 1 and 2. Testing shall be conducted with a blower door at a pressure of 0.2 inches w.g. (50 Pascals). Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7), Florida Statutes or individuals licensed as set forth in Section 489.105(3)(f), (g), or (i) or an approved third party. A written report of the results of the test shall be signed by the party conducting the test and provided to the code official. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope.

During testing:

1. Exterior windows and doors, fireplace and stove doors shall be closed, but not sealed, beyond the intended weatherstripping or other infiltration control measures;
2. Dampers including exhaust, intake, makeup air, backdraft and flue dampers shall be closed, but not sealed beyond intended infiltration control measures;
3. Interior doors, if installed at the time of the test, shall be open;
4. Exterior doors for continuous ventilation systems and heat recovery ventilators shall be closed and sealed;
5. Heating and cooling systems, if installed at the time of the test, shall be turned off; and
6. Supply and return registers, if installed at the time of the test, shall be fully open.

I hereby certify that the above envelope leak performance results demonstrate compliance with Florida Energy Code requirements in accordance with Section R402.4.1.2.

SIGNATURE: _____

PRINTED NAME: Julius v. Johnson

DATE: 10/15/21

Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7), Florida Statutes or individuals licensed as set forth in Section 489.105(3)(f), (g), or (i) or an approved third party. This report shall be signed by the third party conducting the test and provided to the code official before C.O.



BUILDING OFFICIAL: Michael L. Savage Jr.

DATE: 2/15/2021