

CAROL CHADWICK, P.E.

*Civil Engineer*

1208 S.W. Fairfax Glen

Lake City, FL 32025

307.680.1772

ccpewyo@gmail.com

www.carolchadwickpe.com

December 6, 2022

Mr. George Magalhaes

540.840.4733

gmagalhaes98@yahoo.com

**re: ENGINEER'S REPORT: CARPORT FRAMING – 106 SW JACK GLEN, LAKE CITY, FL**

I personally inspected the carport plan and framing. Carport plan is attached. At the time of the inspection, 1 6" LSTA straps were being installed to connect the ceiling joists to rafters. Ceiling joists were connected to rim joist girder with Simpson H2.5 connectors.

In my professional opinion, this structure meets the foundation requirement for a residential dwelling per the Florida Building Code 2020, 7<sup>th</sup> Edition, Residential. Should you have any questions, please don't hesitate to contact me.

Respectfully,



Digitally signed by  
Carol Chadwick

DN: c=US,

o=Florida,

dnQualifier=A014

10D0000017EB6D

924CE0005954C,

cn=Carol

Chadwick

Date: 2022.12.06

18:35:35 -05'00'

Carol Chadwick, P.E.

cc: Troy Crews, Columbia County Building Department

Printed copies of this document are not considered signed and sealed and the signature must be verified on any electronic copies.

CC Job #FL21375





